

SECTION 00808

CERTIFICATE OF SUBSTANTIAL COMPLETION

DATE OF ISSUANCE August 11, 2020

OWNER St. Charles Parish Government
CONTRACTOR Baker Pile Driving and Sitework, LLC
Contract: P081102-9
Project: Dunleith Canal Bank Stabilization - Phase 8

OWNER's Project No. P081102-9

ENGINEER's Project No. 2008-21-800

This Certificate of Substantial Completion applies to all Work under the Contract Documents or to the following specified parts thereof:

To St. Charles Parish Government
OWNER

And To Baker Pile Driving and Sitework, LLC
CONTRACTOR

The Work to which this Certificate applies has been inspected by authorized representatives of OWNER, CONTRACTOR and ENGINEER, and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on

August 7, 2020
DATE OF SUBSTANTIAL COMPLETION

A tentative list of items to be completed or corrected is attached hereto. This list may not be all-inclusive, and the failure to include an item in it does not alter the responsibility of CONTRACTOR to complete all the Work in accordance with the Contract Documents. The items in the tentative list shall be completed or corrected by CONTRACTOR within forty-five (45) days of the above date of Substantial Completion.

The responsibilities between OWNER and CONTRACTOR for security, operation, safety, maintenance, heat, utilities, insurance and warranties and guarantees shall be as follows:

OWNER: No warranties or guarantees will be assumed by St. Charles Parish until the one-year warranty/guarantee period has ended, in full accordance with the Contract Documents

CONTRACTOR: Contractor shall remain responsible for security of equipment and materials, safety, and maintenance during completion of punch-list items. Contractor shall maintain all warranties and guarantees for a period of one year after the substantial completion date, in full accordance with the Contract Documents.

The following documents are attached to and made a part of this Certificate:

Substantial Completion Punch List (August 7, 2020)

This certificate does not constitute an acceptance of Work not in accordance with the Contract Documents nor is it a release of CONTRACTOR's obligation to complete the Work in accordance with the Contract Documents. **Submit 6 (six) original documents signed and dated by the Engineer and Contractor to Dept of Public Works, 100 River Oaks Dr., Destrehan, La 70047 for processing.**

Executed by ENGINEER on 8/11/2020
Date

EVANS-GRAVES ENGINEERS, INC.
ENGINEER
By: [Signature]
(Authorized Signature)

CONTRACTOR accepts this Certificate of Substantial Completion on 8/17/2020
Date

BAKER PILE DRIVING AND SITEWORK, LLC
CONTRACTOR
By: [Signature]
(Authorized Signature)

OWNER accepts this Certificate of Substantial Completion on 9-1-2020
Date

ST. CHARLES PARISH
OWNER
By: [Signature]
(Authorized Signature)

RECORDED IN THE ST. CHARLES PARISH
CLERK OF COURT OFFICE
ON 9/3/20
AS ENTRY NO. 451821
IN MORTGAGE/CONVEYANCE BOOK
NO. 1883 FOLIO 76
2016


EVANS-GRAVES ENGINEERS, INC.

One Galleria Boulevard, Suite 1520

Metairie, Louisiana 70001

(504) 836-8190

Fax (504) 836-8199



**SUBSTANTIAL COMPLETION PUNCHLIST FOR
DUNLEITH CANAL BANK STABILIZATION – PHASE 8**

St. Charles Parish, Louisiana

SCP Project No. P081102-9

August 7, 2020

THE FOLLOWING IS A LIST OF ITEMS TO BE ADDRESSED. THESE ITEMS WERE NOTED BY OUR JOBSITE INSPECTOR ON AUGUST 7, 2020.

- 1) Install and compact backfill and topsoil at the Linwood sheet piling areas. Value: \$1,000.00
- 2) Wreck the forms at Linwood for the sheet pile tie-in to the concrete wall. Value: \$200.00
- 3) Complete installation of wall cap, last section at Linwood at the tie-in into the concrete wall. Value: \$400.00
- 4) Spot paint sheet piles, walers, cap, and cap welds as needed. Value: \$1,000.00.
- 5) Continue existing concrete drain at the Linwood street gutter to drain through the sheet pile wall into the Canal. Value: \$900.00
- 6) Smooth grade topsoil, finish sod and hydroseeding seeding per contract. Value: \$7,500.00.
- 7) Restore all disturbed areas to original pre-construction condition, including filling ruts along the levee toe and crown, grading and seeding the levee, berm, laydown areas,

and construction access points; and sweeping and cleaning Dunleith Drive and Linwood Drive. Value: \$10,000.00.

- 8) General cleanup of site, laydown areas, and levee; remove and haul debris, mats, excess dirt and rocks, and all unused materials off-site. Value: \$500.00.
- 9) Prepare and submit redline drawings and post-construction survey, including alignment and offset of sheet pile wall and locations and sizes of all culvert penetrations. Value: \$1,000.00.
- 10) Demobilize equipment. Value: \$0 (per Contract, 100% may be invoiced at Substantial Completion).

TOTAL VALUE OF PUNCH LIST: \$22,500.00

Written By: Stephen Lundgren, Evans-Graves Engineers, Inc.

Date: August 10, 2020

Attachments: None

Copies To: Miles Bingham, Don Edwards, and Jordon DeJean, St. Charles Parish DPW
Robert Baker and Brian Hill, Baker Pile Driving and Sitework, LLC
Jason "Trip" Tripkovich, Construction Inspector for Evans-Graves