

SECTION 00808

CERTIFICATE OF SUBSTANTIAL COMPLETION

DATE OF ISSUANCE May 22, 2017

OWNER St. Charles Parish Government
CONTRACTOR Baker Pile Driving and Sitework, LLC
Contract: P081102-7
Project: Dunleith Canal Bank Stabilization - Phase 6

OWNER's Project No. P081102-7

ENGINEER's Project No. 2008-21-800

This Certificate of Substantial Completion applies to all Work under the Contract Documents or to the following specified parts thereof:

To St. Charles Parish Government
OWNER

And To Baker Pile Driving and Sitework, LLC
CONTRACTOR

The Work to which this Certificate applies has been inspected by authorized representatives of OWNER, CONTRACTOR and ENGINEER, and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on

May 10, 2017
DATE OF SUBSTANTIAL COMPLETION

A tentative list of items to be completed or corrected is attached hereto. This list may not be all-inclusive, and the failure to include an item in it does not alter the responsibility of CONTRACTOR to complete all the Work in accordance with the Contract Documents. The items in the tentative list shall be completed or corrected by CONTRACTOR within forty-five (45) days of the above date of Substantial Completion.

The responsibilities between OWNER and CONTRACTOR for security, operation, safety, maintenance, heat, utilities, insurance and warranties and guarantees shall be as follows:

OWNER: No warranties or guarantees will be assumed by St. Charles Parish until the one-year warranty/guarantee period has ended, in full accordance with the Contract Documents

CONTRACTOR: Contractor shall remain responsible for security of equipment and materials, safety, and maintenance during completion of punch-list items. Contractor shall maintain all warranties and guarantees for a period of one year after the substantial completion date, in full accordance with the Contract Documents.

The following documents are attached to and made a part of this Certificate:

Substantial Completion Punch List (May 10, 2017)

This certificate does not constitute an acceptance of Work not in accordance with the Contract Documents nor is it a release of CONTRACTOR's obligation to complete the Work in accordance with the Contract Documents. **Submit 6 (six) original documents signed and dated by the Engineer and Contractor to Dept of Public Works, 100 River Oaks Dr., Destrehan, La 70047 for processing.**

Executed by ENGINEER on MAY 22, 2017
Date

EVANS-GRUBBS ENGINEERS, INC
ENGINEER

By:

(Authorized Signature)

CONTRACTOR accepts this Certificate of Substantial Completion on MAY 29, 2017
Date

BARGE PILE DRIVING & SITE WORK LLC
CONTRACTOR

By:

(Authorized Signature)

OWNER accepts this Certificate of Substantial Completion on 6/13/17
Date

Larry Cochran
OWNER

By:

(Authorized Signature)

RECORDED IN THE ST. CHARLES PARISH
CLERK OF COURT OFFICE

ON 6/13/17

AS ENTRY NO. 424603

IN MORTGAGE/CONVEYANCE BOOK

NO. 1721 FOLIO 636

EVANS-GRAVES ENGINEERS, INC.
One Galleria Boulevard, Suite 1520
Metairie, Louisiana 70001
(504) 836-8190
Fax (504) 836-8199



**SUBSTANTIAL COMPLETION PUNCHLIST FOR
DUNLEITH CANAL BANK STABILIZATION – PHASE 6**

**St. Charles Parish, Louisiana
SCP Project No. P081102-7**

May 10, 2017

THE FOLLOWING IS A LIST OF ITEMS TO BE ADDRESSED. THESE ITEMS WERE NOTED DURING JOBSITE INSPECTION ON MAY 10, 2017. ITEMS WERE DISCUSSED IN THE FIELD AND INDICATED TO THOSE PRESENT WITH AGREEMENT.

- 1) Spot-paint sheets, cap, welds, and walers as necessary. Value: \$1,000.00.
- 2) Install waler on sheet pile cutoff at obstruction location. Value: \$1,800.00.
- 3) Form and pour concrete swale at Linwood. Value: \$3,704.00.
- 4) Reset metal guardrail at Linwood Gate. Value: \$500.00.
- 5) Re-dress excavated area in front of wingwall with clay and riprap. Value: \$1,500.00.
- 6) Dress up levee top, berm, and toe; restore levee to original condition and elevation, including seeding. Value: \$2,500.00.
- 7) Finish installing rock under three 18" pipe drain penetrations. Value: \$500.00
- 8) Repair several locations of fences that were damaged by Contractor's equipment (142 Dunleith, 2" metal pipe corner post; Sta. 147+00, 4x4 wooden post in concrete; corner of Linwood Drive; and any others pointed out by our inspector). Value: \$500.00.
- 9) Walk through levee and backfilled area, remove all loose debris (wood, metal, rocks, and concrete, etc.). Value: \$500.00.

- 10) Clay topsoil per specifications. Value: \$17,136.00.
- 11) Sod and seeding per specifications. Value: \$9,965.34.
- 12) Restore Linwood Drive Crossing and clean entrance and exit from project site on Linwood Drive. Value: \$1,000.00.
- 13) Check all culvert penetrations through the sheet pile wall and seal as necessary. Value: \$500.00.
- 14) Demobilize equipment, remove containers, barges, etc. Value: \$0 (per Contract, 100% may be invoiced at Substantial Completion).
- 15) Supply red-line drawings and post-construction survey. Value: \$1,500.00.
- 16) Remove project sign. Value: \$500.00.

TOTAL VALUE OF PUNCH LIST: \$43,105.34

Written By: Stephen Lundgren, Evans-Graves Engineers, Inc.

Date: May 15, 2017

Attachments: None

Copies To: Snookie Fauchaux, Don Edwards, and Jordon DeJean, St. Charles Parish DPW
Ken Gaubert, Construction Inspector