

SECTION 00808

CERTIFICATE OF SUBSTANTIAL COMPLETION

DATE OF ISSUANCE 07/29/2022

OWNER: St. Charles Parish

CONTRACTOR Sealevel Construction, Inc.

Contract:

Project: Paradis Flood Control Structure

OWNER's Contract No. P080905-10A

ENGINEER's Contract No. 10475-1003

This Certificate of Substantial Completion applies to all Work under the Contract Documents or to the following specified parts thereof:

To St. Charles Parish

OWNER

And To Sealevel Construction, Inc.

CONTRACTOR

The Work to which this Certificate applies has been inspected by authorized representatives of OWNER, CONTRACTOR and ENGINEER, and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on

07/27/2022

DATE OF SUBSTANTIAL COMPLETION

A tentative list of items to be completed or corrected is attached hereto. This list may not be all-inclusive, and the failure to include an item in it does not alter the responsibility of CONTRACTOR to complete all the Work in accordance with the Contract Documents. The items in the tentative list shall be completed or corrected by CONTRACTOR within 45 days of the above date of Substantial Completion.

The responsibilities between OWNER and CONTRACTOR for security, operation, safety, maintenance, heat, utilities, insurance and warranties and guarantees shall be as follows:

OWNER: NONE

CONTRACTOR: NONE

The following documents are attached to and made a part of this Certificate:

[For items to be attached see definition of Substantial Completion as supplemented and other specifically noted conditions precedent to achieving Substantial Completion as required by Contract Documents.]

This certificate does not constitute an acceptance of Work not in accordance with the Contract Documents nor is it a release of CONTRACTOR's obligation to complete the Work in accordance with the Contract Documents. **Submit 6 (six) original documents signed and dated by the Engineer and Contractor to Dept of Public Works, 100 River Oaks Dr., Destrehan, La 70047 for processing.**

Executed by ENGINEER on 07/29/22
Date

Bark-Klempeter Inc
ENGINEER

By: [Signature]
(Authorized Signature)

CONTRACTOR accepts this Certificate of Substantial Completion on 08/03/22
Date

Sealevel Construction, Inc.
CONTRACTOR

By: [Signature]
(Authorized Signature)

OWNER accepts this Certificate of Substantial Completion on 8-8-22
Date

St. Charles Parish
OWNER

By: [Signature]
(Authorized Signature)

RECORDED IN THE ST. CHARLES PARISH
CLERK OF COURT OFFICE
ON 8/9/22
AS ENTRY NO. 470143
IN (MORTGAGE/CONVEYANCE BOOK
NO. 2008 FOLIO 814

PARADIS FLOOD CONTROL STRUCTURE SUBSTANTIAL COMPLETION PUNCHLIST

ITEM	DESCRIPTION	DATE NOTED	Remarks	DATE COMPLETED	Est. Qty. and Unit	Est. Total Cost
General Comments						
1	Contractor shall remove all material and debris from the project site, including connex boxes, equipment, job trailer, etc.	7/12/2022			1 LS	\$ 2,500.00
2	Contractor to dress up along roadways and around gate structure to provide sheet flow drainage.	7/12/2022			1 LS	\$ 1,500.00
3	Contractor to provide As-Built Drawing Redlines drawings to BKI.	7/12/2022			1 LS	\$ 1,200.00
Flood Control Structure						
Deck Elev. +14.0'						
4	Contractor to clean rust off of Electirical Cabinets	7/12/2022			1 LS	\$ 250.00
5	Contractor to seal hole on left side of roof panel.	7/12/2022			1 LS	\$ 500.00
6	Contractor to grind concrete smooth at light poles.	7/12/2022			1 LS	\$ 1,000.00
7	Contractor to secure LED lights under the canopy.	7/12/2022			1 LS	\$ 250.00
8	Contractor to touch up paint on Rotork Valves.	7/12/2022			1 LS	\$ 150.00
9	Contractor to tighten and/or grout behind the access ladder on the West side of the FCS.	7/12/2022			1 LS	\$ 1,500.00
10	Contractor to secure the grounding cable against the wall on the West side of Monolith 103.	7/12/2022			1 LS	\$ 850.00
11	Contractor to touch up paint on sluice gates.	7/12/2022			1 LS	\$ 500.00
12	Contractor to install electrical conduit from the VFD electrical box and connect the motor leads from the VFD, to the trasfer switch, and back to the electrical box per SCP direction.	7/20/2022			1 LS	\$ 4,500.00
13	Contractor to pull the wires for the limit switches to the electrical box through the new conduit installed in Item 12.	7/20/2022			1 LS	\$ 2,500.00
Levee						
Ground Level Sunset Levee						
14	Contractor to complete final grading of embankment along the slope paving and levee.	7/12/2022			1 LS	\$ 2,300.00
15	Contractor to remove all construction debris.	7/12/2022				
16	Contractor to seed/fertilize all disturbed areas.	7/12/2022			1 LS	\$ 1,000.00
17	Contractor to monitor slope paving settlement near T-Wall while removing piling and reseal expansion joint once vibratory operations have ceased.	7/20/2022			1 LS	\$ 1,000.00
Ground Level East Side						
18	Contractor to install slope paving on west bank of Paradis Canal.	7/12/2022			1 LS	\$ 44,500.00
19	Contractor to install base slab for access stairway.	7/12/2022			1 LS	\$ 1,500.00
22	Contractor to install fence near the access stairway.	7/12/2022			1 LS	\$ 2,370.00
20	Contractor to remove crane tressle and reslope Paradis Canal banks	7/12/2022			1 LS	\$ 37,627.67
21	Contractor to install permanent sheet piles on the Northeast area of the project near the drainage ditch.	7/12/2022			750 SF	\$ 16,311.26

PARADIS FLOOD CONTROL STRUCTURE SUBSTANTIAL COMPLETION PUNCHLIST

ITEM	DESCRIPTION	DATE NOTED	Remarks	DATE COMPLETED	Est. Qty. and Unit	Est. Total Cost
23	Contractor to remove mud from the roadway between the crane tressle location and the concrete weir.	7/12/2022			1 LS	\$ 1,000.00
24	Contractor to regrade existing road from Magnolia Ridge Road to the project site.	7/12/2022			4000 LF	\$ 320.00
25	Contractor to complete final grading of embankment along the slope paving.	7/12/2022			1 LS	\$ 5,500.00
26	Contractor to grade levee berm and parking area and reseed all disturbed areas.	7/12/2022			1 LS	\$ 2,000.00
27	Contractor to regrade area to the south between the levee and discharge canal.	7/12/2022			1 LS	\$ 1,000.00
28	Contractor to add 610 stone as directed by SCP.	7/12/2022			1 LS	\$ 8,500.00
29	Contractor to touch up paint on the top of the sheet pile walls.	7/12/2022			1 LS	\$ 500.00
30	Contractor to mow and dress area along drainage ditch.	7/27/2022			1 LS	\$ 500.00
Total Corrective/Pending Work						\$ 143,128.93