

SECTION 00808

CERTIFICATE OF SUBSTANTIAL COMPLETION

DATE OF ISSUANCE 03/26/2015

OWNER ST. CHARLES PARISH

CONTRACTOR BLD SERVICES, LLC

Contract:

Project: MURRAY HILL CC-1 LIFT STATION

OWNER's Contract No. S130201 ENGINEER's Project No. 13-107

This Certificate of Substantial Completion applies to all Work under the Contract Documents or to the following specified parts thereof:

APPLIES TO ALL OF THE WORK UNDER THE CONTRACT DOCUMENTS.

To ST. CHARLES PARISH

OWNER

And To BLD SERVICES, LLC

CONTRACTOR

The Work to which this Certificate applies has been inspected by authorized representatives of OWNER, CONTRACTOR and ENGINEER, and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on

03/26/2015

DATE OF SUBSTANTIAL COMPLETION

A tentative list of items to be completed or corrected is attached hereto. This list may not be all-inclusive, and the failure to include an item in it does not alter the responsibility of CONTRACTOR to complete all the Work in accordance with the Contract Documents. The items in the tentative list shall be completed or corrected by CONTRACTOR within 14 days of the above date of Substantial Completion.

Items to be completed:

<u>Description</u>	<u>Cost</u>
1- Secure "sealtite conduit" at odor control unit.	\$300.00
2- Install PVC bell ends on PVC conduits in well #2.	\$200.00
3- Install labels in panel DP.	\$200.00
4- Install protection for PVC conduits outside of slab.	\$800.00
5- Seal conduit entrances in all enclosures.	\$200.00

6- Hook up flow meter	\$500.00
7- Odor Control Exhaust Pipe with 90 Deg bend	\$800.00
8- Ground Purafill Drum as per manufacturer recommendations	\$400.00
9- Calibrate the CTs, Well Levels and Flow Meter	\$1,000.00
10- Well Gate Handle #2 needs to be replaced	\$200.00
11- Removal of Temp Bypass & Install Blind	\$2000.00
12- Remove Project sign	\$200.00
13- Lay gravel in the laydown area by Diesel Pumps	\$2,000.00
14- Clean up area around fence	\$1,000.00
15- Training For Client	\$1,200.00
16- O&M Manuals /Warrantee certificates/Asbuilts	\$700.00

The responsibilities between OWNER and CONTRACTOR for security, operation, safety, maintenance, heat, utilities, insurance and warranties and guarantees shall be as follows:

OWNER: Security, Operation, Maintenance, Utilites,

CONTRACTOR: Warrantees and Guarantees, Insurance

The following documents are attached to and made a part of this Certificate:

N/A


This certificate does not constitute an acceptance of Work not in accordance with the Contract Documents nor is it a release of CONTRACTOR's obligation to complete the Work in accordance with the Contract Documents. **Submit 6 (six) original documents signed and dated by the Engineer and Contractor to Dept of Public Works, 100 River Oaks Dr., Destrehan, La 70047 for processing.**

Executed by ENGINEER on 03/26/2015
Date

PIVOTAL ENGINEERING, LLC
ENGINEER
By: *Massum Ross McKain*
(Authorized Signature)


CONTRACTOR accepts this Certificate of Substantial Completion on 03/26/2015
Date

BLD SERVICES, LLC
CONTRACTOR

By: 
(Authorized Signature)

OWNER accepts this Certificate of Substantial Completion on 4-15-15
Date

ST. CHARLES PARISH
OWNER

By: 
(Authorized Signature)