

Michael Drive Change Order number 1

| Change Order Request Numbers | Description | Work related Delays | Rain Related Days |
|------------------------------|--|---------------------|-------------------|
| 1 | 12 days delay due to rain and high water level in the canal. August 27 th , 28 th , 29 th , 30 th & 31 st , September 1 st , 2 nd , 3 rd , 4 th , 5 th 6 th & 7 th | | 12 |
| 1 | 10 days due to delays on the fabrication of the manhole | 10 | |
| 2 and 3 | The existing 24" CMP was not reusable. Directed by the Parish to install 18"HDPE. A 18" 30 Degree fitting was installed to reroute the drainage. Drainage had a conflict with new Sewer Manhole | 4 | |
| 4 | realignment of Box Culvert and Head Walls (5) days to the contract time for the relocation ofthe box culvert and (5) days for the relocation ofthe head walls for a total of (10) days. | 10 | |
| 5 | None | | |
| 6 | installing RipRap at Inlet and Outlet ofBox Culverts. | 3 | |
| 7 | the installationand removal ofthe bracing at the Water Line | 3 | |
| 5 | Dewatering manhole pit due to High Water | 4 | |
| Total Days Requested | | 34 | 12 |
| | | | 46 |