



Status Report

**LLOX, L.L.C.
Riverbend Prospect**

June 16, 2016

Operations Since Last Report

- We met with Cpl. Louise Nicholson with the St. Charles Parish Sheriff's Office on Wednesday, June 15 to make arrangements for a 24 hour gate guard at our access road entrance
- the components of the drilling rig began showing up on the well site on Thursday, June 16

Operational Forecast – Next Two Weeks

We expect it to take 3 – 4 days to assemble the drilling at the well site (“rigging up”) so we expect to commence drilling operations on June 19 or 20. We will drill the well to approximately 4,300’ and will set casing in the well back to the surface. We will then continue to drill the well on to our projected total depth of 13,251’ measured depth.

Additional Information

We forecast drilling operations to last for less than a month.