

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE March 31, 2026

EFFECTIVE DATE _____

OWNER St. Charles Parish

CONTRACTOR NCMC, LLC

Contract: Destrehan Wastewater Treatment Plant Aeration Basin Rehabilitation

Project: Destrehan Wastewater Treatment Plant Aeration Basin Rehabilitation

OWNER's Contract No. S211202

ENGINEER's Contract No. 20-2198

ENGINEER Meyer Engineers, Ltd.

You are directed to make the following changes in the Contract Documents:

Description:

1. Add the Following Work Items:

- a. New Contract Item #: *X-001 RAS Pipe Modifications Aeration #1*
Addition of \$6,429.32 (L.S.). See Attachment No. 1 for details. Added 42 days to the contract.
- b. New Contract Item #: *X-002 Pipe Supports Changed from Hot Dip Galvanized to 304 Stainless Steel*
Addition of \$830.00 (L.S.). See Attachment No. 1 for details. Added 0 days to the contract.
- c. New Contract Item #: *X-003 18" Underground RAS Line Modifications due to Duct Bank Conflict*
Addition of \$13,801.01 (L.S.). See Attachment No. 1 for details. Added 5 days to the contract.
- d. New Contract Item #: *X-004 Replace Damaged Structural Support at Aeration Basin #2*
Addition of \$9,593.53 (L.S.). See Attachment No. 1 for details. Added 10 days to the contract.
- e. New Contract Item #: *X-005 Additional Pipe Supports at Blower Discharge*
Addition of \$13,266.73 (L.S.). See Attachment No. 1 for details. Added 21 days to the contract.
- f. New Contract Item #: *X-006 RAS Pipe Modification Aeration #2*
Addition of \$20,369.85 (L.S.). See Attachment No. 1 for details. Added 45 days to the contract.
- g. New Contract Item #: *X-007 Modify 14" Underground Air Pipe*
Addition of \$7,241.56 (L.S.). See Attachment No. 1 for details. Added 10 days to the contract.

Total of Added Work Items = \$71,532.00


Reason for Change Order:

1. Add Work Items:
 - a. Contractor needed to raise the center line of the RAS pipe from elevation 19.56' to elevation 21.21' to avoid conflict with the existing wheel on each basin. Change Order cost total is \$16,429.32. Contract included an allowance of \$10,000 for the relocation of infrastructure items and was utilized within this change resulting in a total change of \$6,429.32.
 - b. Per St. Charles Parish request, pipe supports were changed to stainless steel.
 - c. Upon excavation, it was discovered the electrical duct bank is in the way of installing the 18" RAS pipe at Basin #1. The duct bank is about 5' below grade. Contractor was directed to install a 90 above the duct bank and run over to where we need to tie in and 90 down to the tie in location. Additional piping was needed as well.
 - d. Upon draining Basin #2, it was discovered the bridge supports were damaged. Contractor was directed to repair/replace the damaged supports.
 - e. Blower manufacturer recommended additional supports at the blower discharge which was not part of the original scope. The Parish agreed that the additional support was beneficial.
 - f. Contractor needed to raise the center line of the RAS pipe to avoid a conflict with the existing wheel on each basin.
 - g. Upon excavation, a concrete obstruction was discovered at our tie point causing the tie point to be at a different location resulting in additional materials and labor.


Attachments: (List documents supporting change) Attachment No. 1

CHANGE IN CONTRACT PRICE:
Original Contract Price <u>\$3,952,000.00</u>
Net Increase (Decrease) from previous Change Orders No. ____ to ____: <u>\$0</u>
Contract Price prior to this Change Order: <u>\$3,952,000.00</u>
Net increase of this Change Order: <u>\$71,532.00</u>
Contract Price with all approved Change Orders: <u>\$4,023,532.00</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>November 23, 2025</u> Ready for final payment: <u>January 7, 2026</u> (days or dates)
Net change from previous Change Orders No. ____ to No. ____: Substantial Completion: <u>0</u> Ready for final payment: <u>225</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>November 23, 2025</u> Ready for final payment: <u>January 7, 2026</u> (days or dates)
Net increase this Change Order: Substantial Completion: <u>133</u> Ready for final payment: <u>358</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>April 5, 2026</u> Ready for final payment: <u>May 20, 2026</u> (days or dates)

RECOMMENDED:By: 
ENGINEER (Authorized Signature)Date: 07/24/2026**APPROVED:**By: _____
OWNER (Authorized Signature)

Date: _____

ACCEPTED:By: 
CONTRACTOR (Authorized Signature)Date: 7/23/2026