CHANGE ORDER

No. 1 (Final)

March 29, 2011 EFFECTIVE DATE DATE OF ISSUANCE **OWNER** St. Charles Parish Department of Public Works and Wastewater CONTRACTOR Volute, Inc. Contract: Install Control Gates on Culverts at Prescott Pump Station Project: P100301-2 - Install Control Gates on Culverts at Prescott Pump Station P100301-2 ENGINEER's Contract No. 2010-21-710 OWNER's Contract No. **ENGINEER** Evans-Graves Engineers, Inc.

You are directed to make the following changes in the Contract Documents:

Description:

1. Delete the Following Work Items:

N/A

Total of Deducted Items = \$0.00

2. Add the Following Work Items:

N/A

Total of Added Work Items = \$0.00

3. Revise the Following Work Item Quantities:

a. Increase Gate Height from 48" to 60"

Total of Change in Work Items Quantities = \$1,880.00

TOTAL CHANGE IN PROJECT COST (INCREASE) =

\$1,880.00

See Attachment No. 1 – Description of Changes, for more detail.

Reason for Change Order:

1. Deleted Work Items

N/A

2. Add Work Items

N/A

- 3. Revise Work Item Quantities
 - The height of the culvert on which the gate closes is 48 inches in height; therefore, the gate was likewise designed to be 48 inches in height. However, due to the possibility of leakage over the top of the gates when the water rises in the Canal, the manufacturer proposed to add 12" in height to the top of the gates (for a 60" gate height) in order to provide an additional safety factor against leakage. The Engineer recommended this option to the Parish for approval as an additional safety factor to the project's benefit.

Attachments: N/A

ST. CHARLES PARISH INSTALL CONTROL GATES ON CULVERTS AT PRESCOTT PUMP STATION P100301-2

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:			
Original Contract Price \$93,438.00	Original Contract Times: Substantial Completion: July 19, 2011 Ready for final payment: September 2, 2011			
Net Increase (Decrease) from previous Change Orders No to: \$0.00	Net change from previous Change Orders No to No: Substantial Completion: 0 Ready for final payment: 0			
Contract Price prior to this Change Order: \$93,438.00	Contract Times prior to this Change Order: Substantial Completion: July 19, 2011 Ready for final payment: September 2, 2011			
Net increase (decrease) of this Change Order: \$1,880.00	Net increase (decrease) this Change Order: Substantial Completion: -120 Ready for final payment: -120			
Contract Price with all approved Change Orders: \$95,318.00	Contract Times with all approved Change Orders: Substantial Completion: March 21, 2011 Ready for final payment: May 5, 2011			
RECOMMENDED: By: By: ENGINEER (Authorized Signature) OWNER (Authorized State) Date:	Signature) By: CONTRACTOR (Authorized Signature)			

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.

ST. CHARLES PARISH INSTALL CONTROL GATES ON CULVERTS AT PRESCOTT PUMP STATION P100301-2

ATTACHMENT 1 - DESCRIPTION OF CHANGES

Stephen Lundgren

From:

Stephen Lundgren

Sent:

Thursday, January 27, 2011 5:50 PM

To:

'Dennis Switzer', Greg Schultz

Cc:

Claude Thompson

Subject:

RE: Prescott canal Control gates

Attachments: 01.27.11 C.O. Request.xls; Golden Harvest Submittal No. 1 - Prescott Canal.pdf

Dennis -

I spoke with Greg Schultz of St. Charles Parish about the options for the gates, and we agree that the option for adding 12" in height to the gate as submitted would be best suited for this project. We understand that this will result in a total project cost increase of \$1880, which we will have to process via Change Order with Council approval; but this expenditure does have the recommendation of Evans-Graves and the St. Charles Parish Project Manager.

We will review the shop drawing accordingly and return within the next few days.

Greg: The Change Order pricing document and submittal are attached for your information and records.

Thanks again – Stephen, E-G

From: Dennis Switzer [mailto:dennis@coastalvolute.com]

Sent: Thursday, January 27, 2011 11:13 AM

To: Stephen Lundgren **Cc:** Claude Thompson

Subject: Prescott canal Control gates

Stephen,

One other bit of information regarding the required gates. Yesterday Golden Haqrvest told me that if we can get approval this week, they have a spot open in their production scheule which will allow them to ship these gates in mid-March. We'd definitely be done prior to Hurricane season if that happens.

Thanks,

Dennis L. Switzer Estimator/Project Manager

VOLUTE, Inc.

313 Venture Blvd. Houma, LA 70360 Ph.(985) 876-6187 Fax (985) 876-6251

Prescott Canal Control Gates St. Charles Parish, LA

Request for Change No. 01(a)

Re: Increase Gate Height

15.0%

\$245.00

\$1,880.00

Materials:					
Quan.	Description			Units	Totals
1 Lot	Increase from 48" to 60"	Golde	en Harvest	\$1,500.00	\$1,500.00
				9% sales tax	\$135.00
				Total Materials	\$1,635.00
<u>Labor:</u>					
No additiona	al labor required			Total Labor	\$0.00
Equipment F	Rental:	Days	Rate	Totals	
No additiona	al equipment required				\$0.00
Subcontract	ors:	None Require	ed.		\$0.00
			Net	Cost Difference	\$1,635.00

Contractor's Fee on Credit Changes

Total CREDIT Change Order Required

Request for Change No. 01(b)	Re: Add Top S	Seals X	
Materials:			at the state of th
Quan. Description		Units	Totals
1 Lot Add Seals	Golden Harvest	\$5,000:00	\$5,000.00
		9% sales tax	\$450.00
		Total Materials	\$5,450.00
<u>Labor:</u>			
No additional labor required	The state of the s	Total Labor	\$0.00
Equipment Rental:	Days Rate	Totals	
No additional equipment required			\$0.00
	at the state of th		
Subcontractors:	None Required.	_	\$0.00
	Net	Cost Difference	\$5,450.00
and the state of t	Contractor's Fee on Credit Changes	15.0%	\$817.00
all production in the second	Total CREDIT Change Or	der Required	\$6,267.00