

Ord.

2013-0281

**INTRODUCED BY: V.J. ST. PIERRE, JR., PARISH PRESIDENT
(DEPARTMENT OF PLANNING & ZONING/CZM)**

ORDINANCE NO. 13-8-16

An ordinance approving and authorizing the execution of Change Order No. 1 (final) for Bertucci Contracting Company, LLC, for PO-42 West LaBranche Shoreline Protection Project, Coastal Impact Assistance Program to decrease the construction days by 10 and to increase the contract amount by \$10,370.50.

WHEREAS, Ordinance No. 12-12-3 adopted December 3, 2012 by the St. Charles Parish Council awarded construction of the West LaBranche Shoreline Protection Project to Bertucci Contracting Company, LLC.; and,

WHEREAS, Because of site condition changes between the original survey date of May 2010 and the construction start date of February 2013 more rock was required to complete the project.

THE ST. CHARLES PARISH COUNCIL HEREBY ORDAINS:

SECTION I. To approve and authorize the execution of Change Order No. 1 (final) for Bertucci Contracting Company, LLC, for PO-42 West LaBranche Shoreline Protection Project, Coastal Impact Assistance Program to decrease the construction days by 10 and to increase the contract amount by \$10,370.50.

SECTION II. That the Parish President is hereby authorized to execute said Change Order on behalf of St. Charles Parish.

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: SCHEXNAYDRE, WILSON, WOODRUFF, BENEDETTO, HOGAN, COCHRAN, FLETCHER, FISHER-PERRIER
NAYS: NONE
ABSENT: FAUCHEUX

And the ordinance was declared adopted this 19th day of August, 2013, to become effective five (5) days after this publication in the official journal.

CHAIRMAN: Wendy Benedetto
SECRETARY: [Signature]
DLVD/PARISH PRESIDENT: 8/21/13
APPROVED: _____ DISAPPROVED: _____
PARISH PRESIDENT: Wendy
RETD/SECRETARY: 8/20/13
AT: 11:00am RECD BY: [Signature]

RECORDED IN THE ST. CHARLES PARISH
CLERK OF COURT OFFICE
ON August 22, 2013
AS ENTRY NO. 391257
IN MORTGAGE/CONVEYANCE BOOK
NO. 1543 FOLIO 186

CHANGE ORDER

No. 1 (Closeout)

DATE OF ISSUANCE: July 2, 2013

EFFECTIVE DATE: July 8 2013

OWNER: St Charles Parish Government
CONTRACTOR Bertucci Contracting Company
Contract: West LaBranche Shoreline Protection Project
Project: West LaBranche Shoreline Protection
OWNER's Contract No. PO-42
ENGINEER Moffatt and Nichol, Inc.

ENGINEER's Contract No. PO-42

You are directed to make the following changes in the Contract Documents:

Description: *See attached example on how to fill in this information*

1. Delete the Following Work Items:

- a. Contract Item #:

Total of Deducted Items = (\$0.0)

2. Add the Following Work Items:

- a. Contract Item #:

Total of Added Work Items = (\$0.0)

3. Revise the Following Work Item Quantities:

- a. Contract Item #4: Geo-grid Composite
The quantity is to be changed to 11,406 (\$13,651)
- b. Contract Item #5: 440 lb. Class Rock
The quantity is to be changed to 32,746 (-\$3,280.5)

Total of Change in Work Items Quantity = (+10,370.5)

Reason for Change Order:

1. Revise Work Item Quantities
- a. The survey used to design the project was performed in May 2010. The project was constructed in May 2013. The revised quantity reflects the site conditions based on the preconstruction survey.
- b. The revised quantity reflects the amount of 440 lb. Class Rock not used on the project.

Attachments: (List documents supporting change)

CHANGE IN CONTRACT PRICE:
Original Contract Price \$2,777,100
Net Increase (Decrease) from previous Change Orders No. ___ to ___: \$0.0
Contract Price prior to this Change Order: \$2,777,100
Net increase (decrease) of this Change Order: \$10,370.5
Contract Price with all approved Change Orders: \$2,787,470.5

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. ___ to No. ___: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: _____ Ready for final payment: _____ (days or dates)

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 7.11.13

Date: 8/21/13

Date: 7/9/13

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.