

**CHANGE ORDER**

No. 1 (Final)

DATE OF ISSUANCE    SEPTEMBER 10, 2012

EFFECTIVE DATE

OWNER	St. Charles Parish Department of Public Works and Wastewater
CONTRACTOR	GILMORE AND SON CONSTRUCTION CORP
Contract:	Willowdale and Beaupre Drainage Improvements
Project:	P090201-4 Willowdale and Beaupre Drainage Improvements
OWNER's Contract No.	P090201-4
ENGINEER	Professional Engineering and Environmental consultants, Inc.

You are directed to make the following changes in the Contract Documents:

**Description:**

1. Delete the Following Work Items:

N/A

Total of Deleted Items = \$0.00

2. Add the Following Work Items:

a. Contract Item No. 14 Box Culvert Grouting at Beaupre \$7,933.24

Total of Added Work Items = \$7,933.24

3. Revise the Following Work Item Quantities:

a. Contract Item No 2 Steel Sheet Pile Cofferdams  
The amount added is: \$24,000.00

b. Contract Item No. 6 Water Line Relocation at Willowdale  
The amount added is: \$5,935.94

c. Contract Item No.12 Relocation of Infrastructure  
The amount Credited is: (\$47,845.44)

Total of Change in Work Items Quantities = (\$17,909.50)

**TOTAL CHANGE IN PROJECT COST (CREDIT) = (\$9,976.26)**

See Attachment No. 1 – Description of Changes, for more detail.

**Reason for Change Order:**

1. Deleted Work Items

N/A

2. Add Work Items

a. The box culverts needed to be grouted to improve their integrity after sustaining damage over time while stored at the parish lay down yard due to weather.

3. Revise Work Item Quantities

a. Contract Item No 2 Steel Sheet Pile Cofferdams  
The sheet piles had to be removed and reconstructed four times due to the high tidal flow of water in the area.

b. Contract Item No. 6 Water Line Relocation at Willowdale  
The water line relocation required more pipe in order to complete the relocation

c. Contract Item No.12 Relocation of Infrastructure  
The storm drain was relocated to properly drain into the box culvert at a cost of \$2,154.56. The remaining amount of this line item is \$47,845.44, is to be credited.

**Attachments:** N/A

ST. CHARLES PARISH  
WILLOWDALE AND BEAUPRE DRAINAGE IMPROVEMENTS  
P090201-4

CHANGE IN CONTRACT PRICE:
Original Contract Price \$312,000.00
Net Increase (Decrease) from previous Change Orders No. ____ to ____: \$0.00
Contract Price prior to this Change Order: \$312,000.00
Net decrease of this Change Order: \$9,976.26
Contract Price with all approved Change Orders: \$302,023.74

CHANGE IN CONTRACT TIMES:
Original Contract Times: July 28, 2012 Substantial Completion: July 19, 2012 Ready for final payment: September 2, 2012
Net change from previous Change Orders No. ____ to No. ____: Substantial Completion: 0 Ready for final payment: 0
Contract Times prior to this Change Order: Substantial Completion: July 19, 2012 Ready for final payment: September 2, 2012
Net increase (decrease) this Change Order: Substantial Completion: -9 Ready for final payment: +0
Contract Times with all approved Change Orders: Substantial Completion: July 19, 2012 Ready for final payment: August 24, 2012

RECOMMENDED:

By: MO Sahl  
ENGINEER (Authorized Signature)

APPROVED:

By: W. J. J. J.  
OWNER (Authorized Signature)

ACCEPTED:

By: M. J. J. J.  
CONTRACTOR (Authorized Signature)

Date: 10/31/12

Date: 11/20/12

Date: 10/31/2012

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.