

CHANGE ORDER

No. 1

DATE OF ISSUANCE _____

EFFECTIVE DATE _____

OWNER St Charles Parish Department of water works

CONTRACTOR W.L. Wyman Construction Inc

Contract:

Project: Installation of Eastbank and Westbank Water Plants Shutters- HMGP #1603-089-0005 FEMA Project # 0110

OWNER's Contract No. WWKS 64

ENGINEER In House

ENGINEER's Contract No. NA

You are directed to make the following changes in the Contract Documents:

Description:

- 1) Additional days due to weather
- 2) Additional days due to back order of additional doors added by owner.

Reason for Change Order:**Attachments:**

Item #1 - Weather underground report

Item #2- Backorder delay of Hurricane door delivery

CHANGE IN CONTRACT PRICE:
Original Contract Price \$178,800.00
Net Increase (Decrease) from previous Change Orders No. ___ to ___:
Contract Price prior to this Change Order: \$178,800.00
Net <u>increase</u> of this Change Order: \$ <u>0</u>
Contract Price with all approved Change Orders: \$178,800.00

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>1/25/11</u> Ready for final payment: <u>NA</u> (days or dates)
Net change from previous Change Orders No. ___ to No. ___: Substantial Completion: <u>N/A</u> Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: <u>N/A</u> Ready for final payment: _____ (days or dates)
Net increase this Change Order: <u>293 Days</u> Substantial Completion: <u>11/22/11</u> Ready for final payment: <u>NA</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>11/22/11</u> Ready for final payment: <u>NA</u> (days or dates)

RECOMMENDED:**APPROVED:****ACCEPTED:**

By: _____

ENGINEER (Authorized Signature)

By: W. L. Wyman

OWNER (Authorized Signature)

By: _____

CONTRACTOR (Authorized Signature)

Date: _____

Date: 1-26-12Date: 1-5-12