

REC'D BY D. EINSEL/
SHREAD-KUYRKENDALL
ON 8/2/01

CHANGE ORDER

No. 1 - Final

DATE OF ISSUANCE June 15, 2001

EFFECTIVE DATE June 22, 2001

OWNER St. Charles Parish Department of Public Works and Wastewater

CONTRACTOR D & O Contractors, Inc.

Contract: Barton Avenue and Rex Street Jack and Bore

Project: Barton Avenue and Rex Street Jack and Bore

OWNER's Contract No. P010101

ENGINEER's Contract No. 89139.21

ENGINEER Shread-Kuyrkendall & Associates, Inc.

You are directed to make the following changes in the Contract Documents:

Description: To increase contract time by thirty-two (32) days.

Reason for Change Order: To account for delays associated with project review and recommendations by LA Department of Transportation and Development for repair of Barton Avenue.

Attachments: (List documents supporting change) May 18, 2001 Letter from St. Charles Parish
May 31, 2001 Letter from D & O Contractors, Inc.

CHANGE IN CONTRACT PRICE
Original Contract Price: <u>\$82,000.00</u>
Net increase (decrease) from previous Change Orders No. <u>0</u> to No. <u>0</u> . <u>\$0</u>
Contract Price prior to this Change Order: <u>\$82,000.00</u>
Net increase (decrease) of this Change Order: <u>\$0</u>
Contract price with all approved Change Orders: <u>\$82,000.00</u>

CHANGE IN CONTRACT TIMES
Original Contract Times: Substantial Completion: <u>May 14, 2001</u> Ready for final payment: <u>June 28, 2001</u> (days or dates)
Net change from previous Change Orders No. <u>0</u> to No. <u>0</u> . Substantial Completion: <u>Zero</u> Ready for final payment: <u>Zero</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>May 14, 2001</u> Ready for final payment: <u>June 28, 2001</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>(Thirty-two)</u> Ready for final payment: <u>(Thirty-two)</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>June 15, 2001</u> Ready for final payment: <u>July 30, 2001</u> (days or dates)

RECOMMENDED:

By: David A. Einsel
ENGINEER (Authorized Signature)

Date: 6/22/01

APPROVED:

By: Albert D. Laguerre
OWNER (Authorized Signature)

Date: 9/5/2001

ACCEPTED:

By: W. J. Laguerre
CONTRACTOR (Authorized Signature)

Date: 8/1/01

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute