

2001-0149

INTRODUCED BY: ALBERT D. LAQUE, PARISH PRESIDENT  
(DEPARTMENT OF WASTEWATER)

ORDINANCE NO. 01-5-13

An ordinance approving and authorizing the execution of Change Order No Three (3) (Final) for the Bayou Gauche Pump Station and Force Main Project to decrease the contract amount by \$33,163 80 and to increase the contract time by 66 days

WHEREAS, Ordinance No. 99-10-12 adopted October 18, 1999 by the St Charles Parish Council approved and authorized the execution of a contract with Fleming Construction Company, Inc for the construction of the Bayou Gauche Pump Station and Force Main Project in the amount of \$3,524,425.00; and,

WHEREAS, Ordinance No 00-8-6 adopted August 7, 2000 by the St. Charles Parish Council approved and authorized the execution of Change Order No 1 that increased the contract amount by \$113,879.37 and increased the contract time by 60 days to complete the missing section of the J. B Green Force Main Project; and,

WHEREAS, Ordinance No 00-11-9 adopted November 20, 2000 by the St. Charles Parish Council approved and authorized the execution of Change Order No Two (2) to increase the contract amount by \$340,205.83 and to increase the contract time by 74 days for directional bore of force main to comply with the conditions of a DOTD permit, to complete the Hahnville Effluent Force Main left unfinished by Bartlett Construction Company, and to complete 950 feet of gravity sewer inadvertently omitted from the Killona Lift Station and Force Main Project; and,

WHEREAS, Fleming Construction Company was requested to isolate the force main from J B. Green; and,

WHEREAS, Fleming Construction Company was delayed due to lack of servitudes from property owners; and,

WHEREAS, Fleming Construction Company offers a deduct to cost upon reconciliation of unit price items and changes to contractor for RPR overtime; and,

WHEREAS, it is necessary to decrease the contract amount by \$33,163 80 and to increase the contract time by 66 days to include the work performed as stated above

NOW, THEREFORE, BE IT ORDAINED, THAT WE THE MEMBERS OF THE ST. CHARLES PARISH COUNCIL, do hereby approve and authorize the execution of Change Order No. Three (3) (Final) for the Bayou Gauche Pump Station and Force Main Project to decrease the contract amount by \$33,163 80 and to increase the contract time by 66 days

BE IT FURTHER ORDAINED, that the Parish President is hereby authorized to execute this Change Order to the contract

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: FAUCHEUX, HILAIRE, FABRE, ABADIE, AUTHEMENT, BLACK, MARINO, MINNICH  
NAYS: NONE  
ABSENT: RAMCHANDRAN

And the ordinance was declared adopted this 21st day of May, 2001, to become effective five (5) days after publication in the Official Journal

CHAIRMAN Barry Minnich  
SECRETARY Barbara J. Spick  
DLVD/PARISH PRESIDENT May 22, 2001  
APPROVED \_\_\_\_\_ DISAPPROVED \_\_\_\_\_  
PARISH PRESIDENT Albert D. Laque  
RETD/SECRETARY May 22, 2001  
AT 3:15 RECD BY ljj

RECORDED IN THE ST. CHARLES PARISH  
CLERK OF COURT OFFICE  
ON 5-23-01  
AS ENTRY NO. 254171  
IN MORTGAGE/CONVEYANCE BOOK  
NO. 794 FOLIO 299



CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price  
\$ 3,524,425.00

Original Contract Time  
\$ 330 days  
days or date

Previous Change Order No. 1 to No 2  
\$ 454,085.20

Net change from previous Change Orders  
\$ 134  
days

Contract Price Prior to this Change Order  
\$ 3,978,510.20

Contract Time Prior to this Change Order  
\$ 134  
days or date  
February 12, 2001


Net Increase of this Change Order  
\$ -33,163.71

Net Increase of this Change Order  
\$ 66 days  
days


Contract Price with all approved  
Change Orders  
\$ 3,945,346.49

Contract Time with all approved  
Change Orders  
\$ Substantial Completion April 13, 2001  
days or date

This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:  
by   
Engineer

Mr. Daniel M. Gerrity, P.E.

APPROVED:  
by   
Owner

Mr. Alber Laque

APPROVED:  
by   
Contractor

Mr. Joe Malley