

Ord

2018-0079

INTRODUCED BY: LARRY COCHRAN, PARISH PRESIDENT
(DEPARTMENT OF PUBLIC WORKS)

ORDINANCE NO. 18-4-1

An ordinance approving and authorizing the execution of Change Order No. 1 for Parish Project No S030101 Killona Force Main Extension to decrease the contract amount by \$112,985.00 and increase the number of days by 160.

WHEREAS, Ordinance No. 17-3-4 adopted March 20, 2017, by the St. Charles Parish Council awarded construction of Parish Project No S030101 Killona Force Main Extension to Sealevel Construction, Inc.; and,

WHEREAS, it is necessary to amend the contract to adjust the contract quantities with actual quantities resulting in a decrease to the contract amount by \$112,985.00; and,

WHEREAS, it is also necessary to increase the amount of contract time by 160 days due to the six months, plus, of higher than expected rainfall inundating the job site, preventing Sealevel Construction, Inc. from performing the work required.

THE ST. CHARLES PARISH COUNCIL HEREBY ORDAINS:

SECTION I. That Change Order No. 1 for Parish Project No S030101 Killona Force Main Extension to decrease the contract amount by \$112,985.00 and increase the number of days by 160 is hereby approved and accepted.

SECTION II. That the Parish President is hereby authorized to execute said Change Order on behalf of St. Charles Parish.

SECTION III. St Charles Parish considers the project complete and hereby accepts all improvements.

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: HOGAN, WILSON, CLULEE, GIBBS, WOODRUFF, BELLOCK,
FLETCHER, FISHER-PERRIER

NAYS: NONE

ABSENT: BENEDETTO

And the ordinance was declared adopted this 9th day of April, 2018, to become effective five (5) days after this publication in the official journal.

CHAIRMAN: [Signature]

SECRETARY: Valerie Beahelot *sm*

DLVD/PARISH PRESIDENT: 4/10/18

APPROVED: [Signature] DISAPPROVED: _____

PARISH PRESIDENT: _____

RETD/SECRETARY: [Signature] 4/12/18

AT: 8:30am RECD BY: UB *sm*

INTERIM

RECORDED IN THE ST. CHARLES PARISH
CLERK OF COURT OFFICE
ON April 13, 2018
AS ENTRY NO. 431664
IN MORTGAGE/CONVEYANCE BOOK
NO. 1760 FOLIO 709

BALANCING CHANGE ORDER

UNLINED

No. 1

DATE OF ISSUANCE March 13, 2018

EFFECTIVE DATE March 13, 2018

Owner: St. Charles Parish
 Contractor: Sealevel Construction, Inc.
 Contract: _____
 Project: Killona Force Main Extension
 Owner's Contract No.: S030101 Engineer's Contract No.: 1337
 ENGINEER: Environmental Engineering Services, Inc.

You are directed to make the following changes in the Contract Documents:



Description: *To balance bid quantities with actual installed quantities and to increase Contract Time.*


Reason for Change Order: *To close out project and to add Contract Time due to extraordinary water levels in the wetland area of the construction.*

Attachments: *N/A*

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>1,009,200</u>
Net Increase (Decrease) from previous Change Orders No. <u> </u> to <u> </u> : \$ <u>0</u>
Contract Price prior to this Change Order: \$ <u>1,009,200</u>
Net decrease of this Change Order: \$ <u>112,985</u>
Contract Price with all approved Change Orders: \$ <u>896,215</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>195</u> Ready for final payment: <u>195</u> (days or dates)
Net change from previous Change Orders No. <u>0</u> to No. <u>0</u> Substantial Completion: <u>0</u> Ready for final payment: <u>0</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>195</u> Ready for final payment: <u>195</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>160</u> Ready for final payment: <u>160</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>355</u> Ready for final payment: <u>355</u> (days or dates)

RECOMMENDED:  APPROVED: 
 By: _____ By: _____
 ENGINEER (Authorized Signature) OWNER (Authorized Signature)
 Date: 3/18/18 Date: 4/4/18

ACCEPTED: 
 By: _____
 CONTRACTOR (Authorized Signature)
 Date: 3/13/18

BALANCING CHANGE ORDER SUMMARY SHEET

Killona Force Main Extension
St.Charles Parish, LA

PROJECT NO. 1337
CHANGE ORDER NO. 1

DATE: March 13, 2018

ITEM #	DESCRIPTION	BID CONTRACT VALUES				ADDITIONS		DELETIONS		TOTALS	
		UNIT	QUANTITY	UNIT PRICE	EXTENSION	QUANTITY	TOTAL	QUANTITY	TOTAL	QUANTITY	VALUE
1A	14" HDPE DR17 Pipe	LFT	5,465	\$54.00	\$295,110.00			202	\$10,908.00	5,263.00	\$284,202.00
1B	12" PVC DR18 Pipe	LFT	100	\$175.00	\$17,500.00			57	\$9,975.00	43	\$7,525.00
4	12" MJ Plus Valve	EA	1	\$4,200.00	\$4,200.00	1	\$4,200.00			2.00	\$8,400.00
5	2" Air Release Valve	EA	3	\$13,100.00	\$39,300.00					3	\$39,300.00
8	Connect to Existing Main	EA	2	\$26,000.00	\$52,000.00					2	\$52,000.00
11	14" HDPE Directional Drill	LFT	5,020	\$72.00	\$361,440.00					5,020	\$361,440.00
12	D.I. Fitting	TON	1	\$16,200.00	\$8,100.00	0.64	\$10,368.00			1	\$18,468.00
27	Roadway Barricades	LS	LS	\$101,600.00	\$101,600.00					1	\$101,600.00
38	12" Harvey Adapter	EA	2	\$600.00	\$1,200.00					2	\$1,200.00
43	Relocation of Infrastructure	LS	LS	\$35,000.00	\$35,000.00			LS	\$35,000.00	0	\$0.00
44	Board Road	SQ FT	25,000	\$3.75	\$93,750.00			19,112	\$71,670.00	5,888	\$22,080.00
			TOTAL		\$1,009,200.00	TOTAL	\$14,568.00	TOTAL	\$127,553.00		\$896,215.00

Total Change in Contract Price **-\$112,985.00**