

Ord.

2012-0185

**INTRODUCED BY: V.J. ST. PIERRE, JR., PARISH PRESIDENT
(DEPARTMENT OF PUBLIC WORKS)**

ORDINANCE NO. 12-5-6

An ordinance approving and authorizing the execution of Change Order No. 2(Final) for Parish Project No. S080501-6, Destrehan Regional WWTP H₂S System & Secondary Wet Well to decrease the contract amount by \$89,747.00 and add 73 days to the contract time.

WHEREAS, Ordinance No. 10-12-6, adopted December 6, 2010, by the St. Charles Parish Council, approved and authorized the execution of a contract with Max Foote Construction for S080501-6 Destrehan Regional WWTP H₂S System & Secondary Wet Well in the amount of \$1,070,000.00; and,

WHEREAS, Ordinance No. 11-11-16, adopted November 21, 2011, by the St. Charles Parish Council, approved and authorized the execution of Change Order No.1 for parish project S080501-6 Destrehan Regional WWTP H₂S System & Secondary Wet Well to increase the contract amount by \$49,869.00 and increase the contract time by 38 days; and,

WHEREAS, it is necessary to amend the contract for final balancing of all items resulting in a decrease to the contract amount by \$89,747.00 and increasing the contract time by 73 days.

THE ST. CHARLES PARISH COUNCIL HEREBY ORDAINS,

SECTION I. To approve and authorize the execution of Change Order No. 2(Final) for Parish Project No. S080501-6, Destrehan Regional WWTP H₂S System & Secondary Wet Well to decrease the contract amount by \$89,747.00 and increase the contract time by 73 days.

SECTION II. That the Parish President is hereby authorized to execute said Change Order on behalf of St. Charles Parish.

SECTION III. St. Charles Parish considers the project complete and accepts all equipment installations, repairs, and modifications installed during execution of the project.

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: FAUCHEUX, WILSON, BENEDETTO, HOGAN, COCHRAN, FLETCHER, NUSS

NAYS: NONE

ABSENT: SCHEXNAYDRE, TASTET

And the ordinance was declared adopted this 21st day of May, 2012, to become effective five (5) days after publication in the Official Journal.

ACTING

CHAIRMAN: [Signature]

SECRETARY: Calli Madere

DLVD/PARISH PRESIDENT: May 22, 2012

APPROVED: [Signature] DISAPPROVED:

PARISH PRESIDENT: [Signature]

RETD/SECRETARY: May 23, 2012

AT: 11:55 am RECD BY: CM

RECORDED IN THE ST. CHARLES PARISH
CLERK OF COURT OFFICE

ON May 23, 2012

AS ENTRY NO. 379243

IN MORTGAGE/CONVEYANCE BOOK

NO. 1475 FOLIO 409

CHANGE ORDER

No. 2 (Final)

DATE OF ISSUANCE 4/30/2012

EFFECTIVE DATE

OWNER St. Charles Parish
CONTRACTOR Max Foote Construction Co., Inc
Contract: Destrehan Regional WWTP H2S System & Secondary Wet Well
Project:
OWNER's Contract No. S080501-6
ENGINEER's Contract No. 382049

ENGINEER CH2M HILL

You are directed to make the following changes in the Contract Documents:

Description:

A. Revise the Following Work Items:

- Contract Item: 4) Construction of H₂S Control System
Item to include additional work as follows:
a) Rubber mats on Headworks to seal existing opening and improve H₂S Removal
b) Stairs to H₂S Control System
c) Planking Modification at Headworks
d) Re-Balancing of Odor Control System
Cost of this additional work is \$9,037 L.S. See attached cost estimates for details.
- Contract Item: 6) Relocation of Infrastructure
The total LS Amount is to be changed to \$1,216.
This change results in a decrease of \$98,784

Total of changed Work Items is -\$89,747.

B. Revise the Contract Time as follows:

Add a total of 73 calendar days to the contract time. The new date for substantial completion is now 2/5/2012.

Reason for Change Order:

- A. Contract Item 4) Field adjustments made due to:
a) addition to improve operation
b) owner's request
c) addition to improve operation / operator's safety
d) this work became necessary after completion of coating work performed under a different contract
Contract Item 6) final adjustment of LS amount for project closeout
- B. The total contract extension of 73 days includes the following items:
- 14 days to allow for work described in this change order to be completed
- 14 days to allow another contractor to complete work at the Influent Pump Station
- 12 days of wet weather interruption
- 33 days required for stabilized H₂S Control System Operation before demonstration of compliance

Attachments:

Description of Changes

Cost Estimates

CHANGE IN CONTRACT
PRICE:
Original Contract Price \$1,070,000.00
Net Increase (Decrease) from previous Change Orders No. <u>1</u> to <u>1</u> : \$+49,869.00
Contract Price prior to this Change Order: \$+1,119,869.00
Net increase (decrease) of this Change Order: \$-89,747.00
Contract Price with all approved Change Orders: \$1,030,122

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>10/17/2011</u> Ready for final payment: <u>45</u> (days or dates)
Net change from previous Change Orders No. <u>1</u> to No. <u>1</u> : Substantial Completion: <u>38</u> Ready for final payment: <u>0</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>11/24/2011</u> Ready for final payment: <u>45</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>73</u> Ready for final payment: <u>0</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>02/05/2012</u> Ready for final payment: <u>45</u> (days or dates)

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 04/30/2012

Date: 5/23/12

Date: 5/3/12

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.