

CHANGE ORDER

No. One

PROJECT: St. Charles Parish DATE OF ISSUANCE:
Wastewater Regionalization Program
Hahnville Regional Wastewater Treatment Plant

CONTRACTOR: St. Charles Parish Project No. S-97-09-01

C. R. Pittman Construction Co.

ENGINEER: Camp Dresser & McKee Inc.

CONTRACT FOR: \$12,399,000.00

ENGINEER's Project No. 8285-22583-H

You are directed to make the following changes in the Contract Documents:

Description: See Attachment No. 1

Purpose of Change Order: See Attachment No. 1

Attachments: (list documents supporting change)

See Attached number 1 through 29

CHANGE IN CONTRACT PRICE:

Original Contract Price

\$ 12,399,000.00

Previous Change Order No. 0

\$ -0-

Contract Price Prior to this Change Order

\$ 12,399,000.00

Net decrease of this Change Order

\$ -197,284.73

Contract Price with all approved
Change Orders

\$ 12,201,715.27

CHANGE IN CONTRACT TIME:

Original Contract Time

\$ 690 days, March 3, 2000
days or date

Net change from previous Change Orders

\$ -0-
days

Contract Time Prior to this Change Order

\$ March 3, 2000 -
days or date

Net Increase (decrease) of this Change Order

\$ 80 days

Contract Time with all approved
Change Orders

\$ 770 days


This Change order applies only to the items in attachment number one. Contractor and Owner acknowledge that the change in Contract amount listed above, \$(-197,284.73), does not include extended overhead, cumulative impacts or ripple effect, if any, on other non-affected Work under this Contract. Contractor and Owner acknowledge that execution of this Change Order document by the parties does not affect Contractor's or Owner's right to pursue additional costs or credits associated with extended overhead, cumulative impacts or ripple effect if any, on such non-affected Work. In that regard, Owner and Contractor agree to waive SC-10.7 of the Contract for this Change Order only. Such waiver does not imply the waiver of any other Contract provision, including but not limited to Articles GC-11 and SC-11, and their subparts. See attached correspondence, Shaw Norton dated 1-17-01, C.R. Pittman dated 1-8-01 and CDM dated 12-21-2000

RECOMMENDED:

by 
Engineer

Mr. Daniel M. Gerrity, P.E.

APPROVED:

by 
Owner

Mr. Albert Laque

APPROVED:

by  1/30/2001
Contractor

Mr. Michael Pittman

JAN 31 2001