

SECTION 00806

BALANCING CHANGE ORDER

No. 1

DATE OF ISSUANCE March 13, 2018

EFFECTIVE DATE March 13, 2018

Owner: St. Charles Parish
 Contractor: Sealevel Construction, Inc.
 Contract: _____
 Project: Killona Force Main Extension
 Owner's Contract No.: S030101 Engineer's Contract No.: 1337
 ENGINEER: Environmental Engineering Services, Inc.

You are directed to make the following changes in the Contract Documents:

Description: *To balance bid quantities with actual installed quantities and to increase Contract Time.*

Reason for Change Order: *To close out project and to add Contract Time due to extraordinary water levels in the wetland area of the construction.*

Attachments: *N/A*

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>1,009,200</u>
Net Increase (Decrease) from previous Change Orders No. <u> </u> to <u> </u> : \$ <u>0</u>
Contract Price prior to this Change Order: \$ <u>1,009,200</u>
Net decrease of this Change Order: \$ <u>112,985</u>
Contract Price with all approved Change Orders: \$ <u>896,215</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>195</u> Ready for final payment: <u>195</u> (days or dates)
Net change from previous Change Orders No. <u>0</u> to No. <u>0</u> Substantial Completion: <u>0</u> Ready for final payment: <u>0</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>195</u> Ready for final payment: <u>195</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>160</u> Ready for final payment: <u>160</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>355</u> Ready for final payment: <u>355</u> (days or dates)

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature]
 ENGINEER (Authorized Signature)

By: [Signature]
 OWNER (Authorized Signature)

By: [Signature]
 CONTRACTOR (Authorized Signature)

Date: 3/13/18

Date: _____

Date: 3/13/18

PROJECT NO. 1337
 CHANGE ORDER NO. 1

BALANCING CHANGE ORDER SUMMARY SHEET
 Killona Force Main Extension
 St. Charles Parish, LA

DATE: March 13, 2018

ITEM #	DESCRIPTION	UNIT	BID CONTRACT VALUES			ADDITIONS		DELETIONS		TOTALS	
			QUANTITY	UNIT PRICE	EXTENSION	QUANTITY	TOTAL	QUANTITY	TOTAL	QUANTITY	VALUE
1A	14" HDPE DR17 Pipe	LFT	5,465	\$54.00	\$295,110.00			202	\$10,908.00	5,263.00	\$284,202.00
1B	12" PVC DR18 Pipe	LFT	100	\$175.00	\$17,500.00			57	\$9,975.00	43	\$7,525.00
4	12" MJ Plus Valve	EA	1	\$4,200.00	\$4,200.00	1	\$4,200.00			2.00	\$8,400.00
5	2" Air Release Valve	EA	3	\$13,100.00	\$39,300.00					3	\$39,300.00
8	Connect to Existing Main	EA	2	\$26,000.00	\$52,000.00					2	\$52,000.00
11	14" HDPE Directional Drill	LFT	5,020	\$72.00	\$361,440.00					5,020	\$361,440.00
12	D.I. Fitting	TON	1	\$16,200.00	\$8,100.00	0.64	\$10,368.00			1	\$18,468.00
27	Roadway Barricades	LS	LS	\$101,600.00	\$101,600.00					1	\$101,600.00
38	12" Harvey Adapter	EA	2	\$600.00	\$1,200.00					2	\$1,200.00
43	Relocation of Infrastructure	LS	LS	\$35,000.00	\$35,000.00					0	\$0.00
44	Board Road	SQ.FT	25,000	\$3.75	\$93,750.00			19,112	\$71,670.00	5,888	\$22,080.00
			TOTAL		\$1,009,200.00	TOTAL	\$14,568.00	TOTAL	\$127,553.00		\$896,215.00

Total Change in Contract Price **-\$112,985.00**



**Environmental
Engineering
Services, Inc.**

Consulting Civil Engineers

610 Belle Terre Boulevard
LaPlace, Louisiana 70068
Phone (985) 653-0185
Fax (985) 653-0182

www.eesinc.net

OSCAR J. BOUDREAUX, JR., P.E.

March 13, 2018

Lee Zeringue
St. Charles Parish
100 River Oaks Drive
Destrehan, LA 70047

Re: **Killona Force Main Extension**

Dear Mr. Zeringue,

In regards to the Contract Time extension in Change Order No. 1, the Contractor experienced a long delay in his directional drill portion of the Killona project. For about four (4) months, the water levels in the swamp was elevated, thereby hurting his construction activities. It was decided to wait until the water levels receded before the Contractor started sending equipment and personnel into the swamp to install the bore. Once the Contractor got to the pit area behind the Hahnville Wastewater Treatment Plant when the water levels were reduced, the boring operations did not take very long with the exception of some minor breakdowns with the 500,000 lbs pull directional drilling machine.

We recommend the Parish approve the time extension on this Project. The Contractor did everything he could within his control to get this Project completed in the least amount of time.

Sincerely,
Environmental Engineering Services, Inc.

A handwritten signature in black ink, appearing to read 'Oscar J. Boudreaux, Jr.', is written over the typed name.

Oscar J. Boudreaux, Jr. PE