

CHANGE ORDER

No 1 (Final)

DATE OF ISSUANCE 03/31/2008

EFFECTIVE DATE

OWNER St Charles Parish
CONTRACTOR Barriere Construction Co, L.L.C.
Contract Road Maintenance 2007
Project Road Maintenance 2007
OWNER's Contract No. P060405 ENGINEER's Project No. 89197.2
ENGINEER Shread-Kuyrkendall & Associates, Inc

You are directed to make the following changes in the Contract Documents

Description: Change Order No. 1 (Final)

Reason for Change Order.

To adjust the final contract quantities and contract time See Attachment No. 1 for Description of Changes

Attachments: (List documents supporting change)

Attachment No 1

Table with 5 rows: CHANGE IN CONTRACT PRICE, Original Contract Price (\$ 885,095.00), Net change from previous Change Orders No. 0 to No. 1 (\$ -0-), Contract Price prior to this Change Order (\$ 885,095.00), Net increase/(decrease) of this Change Order (\$ (61,069.75)), Contract Price with all approved Change Orders (\$ 824,025.25)

Table with 5 rows: CHANGE IN CONTRACT TIMES, Original Contract Times (120 Days), Net change from previous Change Orders No. 0 to No. 1 (-0- Days), Contract Times prior to this Change Order (120 Days), Net increase/(decrease) of this Change Order (11 Days), Contract Times with all approved Change Orders (131 Days)

RECOMMENDED: By: [Signature] ENGINEER (Authorized Signature) Date: 3/31/08

APPROVED: By: [Signature] OWNER (Authorized Signature) Date: 4/22/08

ACCEPTED: By: [Signature] CONTRACTOR (Authorized Signature) Date: 3/31/08

ATTACHMENT NO 1 - DESCRIPTION OF CHANGES

BASE BID and ALTERNATES NO. 1 & 2 FOR PARISH PROJECT NO. P660405, ROAD MAINTENANCE 2007

Item No.	Description	Unit	Unit Price	Original Contract		Change Order No 1		Total to Date		Increases	Decreases	Deletions	Additions
				Quantity	Cost	Quantity	Cost	Quantity	Cost				
1	Removal of Structures and Obstructions	LS	\$15,000.00	1.00	\$15,000.00	-	-	1.00	\$15,000.00				
2	Temporary Construction Signs and Barricades	LS	\$10,000.00	1.00	\$10,000.00	-	-	1.00	\$10,000.00				
3	2-inch Depth Asphaltic Wearing Course	TON	\$75.00	2631.00	\$197,225.00	-	-	2744.26	\$205,619.50	\$8,494.50			
4	2-inch Depth Milling	SQ YD	\$3.00	2382.00	\$7,146.00	-	-	19435.00	\$58,305.00	\$51,159.00			
5	Shoulder Material (Earthen Fill)	CU YD	\$45.00	426.00	\$19,170.00	-	-	182.00	\$8,190.00	\$10,980.00			
6	6-inch Depth Asphalt Patching	TON	\$109.00	487.00	\$48,700.00	-	-	611.83	\$61,188.00	\$12,488.00			
7	8-inch Concrete	SQ YD	\$85.00	1800.00	\$153,000.00	-	-	1686.87	\$143,383.95	\$9,616.05			
8	Sawcutting	LF	\$8.00	3914.00	\$31,312.00	-	-	2838.00	\$22,704.00	\$8,608.00			
9	Concrete Curb	LF	\$10.00	1157.00	\$11,570.00	-	-	776.00	\$7,760.00	\$3,810.00			
10	Refractored Raised Pavement Markers	EA	\$6.00	42.00	\$252.00	-	-	25.00	\$150.00				
11	Adjustment of Manholes	EA	\$100.00	35.00	\$3,500.00	-	-	35.00	\$3,500.00			\$7,500.00	
12	Adjustment of Drainage Structures	EA	\$500.00	15.00	\$7,500.00	-	-	-	-			\$30,000.00	
13	Adjustment of Valve Boxes	EA	\$35.00	8.00	\$280.00	-	-	8.00	\$280.00				
14	Relocation of Infrastructure Items	LS	\$50,000.00	1.00	\$50,000.00	-	-	-	-			\$13,680.70	
15	Limestone Base	CU YD	\$55.00	300.00	\$16,500.00	-	-	51.26	\$2,819.30				
16	Roadway Painting	LS	\$5,000.00	1.00	\$5,000.00	-	-	1.00	\$5,000.00				
17	Placed Sign	EA	\$1,000.00	1.00	\$1,000.00	-	-	1.00	\$1,000.00				
18	Mobilization	LS	\$68,000.00	1.00	\$68,000.00	-	-	1.00	\$68,000.00				
A-1	Removal of Structures and Obstructions	LS	\$5,000.00	1.00	\$5,000.00	-	-	1.00	\$5,000.00				
A-2	Temporary Construction Signs and Barricades	LS	\$75.00	699.00	\$52,425.00	-	-	822.34	\$61,675.50	\$9,250.50			
A-3	2-inch Depth Asphaltic Wearing Course	TON	\$3.00	6930.00	\$20,790.00	-	-	7026.00	\$21,078.00	\$288.00			
A-4	2-inch Depth Milling	SQ YD	\$3.00	6930.00	\$20,790.00	-	-	442.61	\$1,327.83	\$19,462.17			
A-5	6-inch Depth Asphalt Patching	TON	\$100.00	105.00	\$10,500.00	-	-	6.00	\$600.00	\$9,900.00			
A-6	Refractored Raised Pavement Markers	EA	\$6.00	6.00	\$36.00	-	-	8.00	\$48.00	\$12.00			
A-7	Adjustment of Manholes	EA	\$100.00	8.00	\$800.00	-	-	1.00	\$100.00	\$700.00			
A-8	Roadway Painting	LS	\$200.00	1.00	\$200.00	-	-	1.00	\$200.00				
A-9	Shoulder Material (Earthen Fill)	CU YD	\$45.00	19.00	\$855.00	-	-	59.00	\$2,655.00	\$1,800.00			
A-10	Mobilization	LS	\$10,000.00	1.00	\$10,000.00	-	-	1.00	\$10,000.00				
B-1	Removal of Structures and Obstructions	LS	\$3,000.00	1.00	\$3,000.00	-	-	1.00	\$3,000.00				
B-2	Temporary Construction Signs and Barricades	LS	\$6,000.00	1.00	\$6,000.00	-	-	1.00	\$6,000.00				
B-3	2-inch Depth Asphaltic Wearing Course	TON	\$75.00	287.00	\$21,525.00	-	-	278.60	\$20,895.00	\$630.00			
B-4	2-inch Depth Milling	SQ YD	\$3.00	2288.00	\$6,864.00	-	-	2288.00	\$6,864.00				
B-5	6-inch Depth Asphalt Patching	TON	\$100.00	120.00	\$12,000.00	-	-	105.04	\$10,504.00	\$1,496.00			
B-6	Refractored Raised Pavement Markers	EA	\$6.00	7.00	\$42.00	-	-	7.00	\$42.00				
B-7	Adjustment of Manholes	EA	\$100.00	4.00	\$400.00	-	-	4.00	\$400.00				
B-8	Shoulder Material (Earthen Fill)	CU YD	\$45.00	48.00	\$2,160.00	-	-	20.00	\$900.00	\$1,260.00			
B-9	Mobilization	LS	\$6,000.00	1.00	\$6,000.00	-	-	1.00	\$6,000.00				
CO-1	Catch Basin Repairs on Lakewood	EA	\$1,320.00	0.00	\$0.00	6.00	\$7,920.00	6.00	\$7,920.00				\$7,920.00
TOTALS					\$85,495.00		\$7,920.00		\$93,415.00	\$8,494.50	\$65,891.25	\$7,500.00	\$7,920.00

RESULTING CREDIT TO ST. CHARLES PARISH FOR BASE BID & ALTERNATES NO. 1 & 2

\$61,669.75