

RESIDENT PROJECT CHANGE ORDER

No. 1 (Final)

DATE OF ISSUANCE May 10, 2012

EFFECTIVE DATE May 10, 2012

REPRESENTATIVE

OWNER St. Charles Parish
 CONTRACTOR Digeo Utility Construction, LP
 Contract: Priority Lift Stations & Force Mains
 Project: Priority Lift Stations & Force Mains
 OWNER's Contract No. S080503 ENGINEER's Contract No. 0838
 ENGINEER Environmental Engineering Services, Inc.

You are directed to make the following changes in the Contract Documents:

- Description: **A. Installation of a valve array connecting Antoine Pumping Station with the Ristroph & Ashton System.**
B. Removal of one tree at the Bosco Lift Station area.
C. Installation of a 1" air release valve at Easy Street on Antoine Pumping System.
D. Balancing Change Order
E. Time Extension

Reason for Change Order:

- A. This valve array gives the Parish the flexibility to pump Antoine Pumping Station through Ristroph Pumping System, Ashton Pumping System, or both.**
B. The tree interferes with the installation of the Lift Station and Force Main.
C. Valve is to remove air in force main at high point along Easy Street.
D. To adjust quantities to actual installed quantities.
E. River stage above 11' creating a work stoppage, Union Pacific Railroad permit delayed at construction and addition days for change order work.

Attachments: (List documents supporting change)

- A. Contractor's proposal for valve array.**
B. Contractor's proposal dated January 24, 2012.
C. Contractor's proposal dated May 11, 2012.
D. Balancing Change Order Summary Sheet dated May 14, 2012.
E. Request for additional days from Ranger Field Service dated February 21, 2012.

CHANGE IN CONTRACT PRICE:
Original Contract Price \$1,510,228.00
Net Increase (Decrease) from previous Change Orders No. <u> </u> to <u> </u> : \$ <u>-0-</u>
Contract Price prior to this Change Order: \$1,510,228.00
Net Decrease of this Change Order: -\$78,307.60
Contract Price with all approved Change Orders: \$1,431,920.40

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>270</u> Ready for final payment: <u>315</u> (days or dates)
Net change from previous Change Orders No. <u> </u> to No. <u> </u> : Substantial Completion: <u>0</u> Ready for final payment: <u>0</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>270</u> Ready for final payment: <u>315</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>172</u> Ready for final payment: <u>172</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>442</u> Ready for final payment: <u>487</u> (days or dates)

RECOMMENDED:

By: *Oscar J. Boudreaux*
ENGINEER (Oscar J. Boudreaux)

APPROVED:

By: *V.J. St. Pierre*
OWNER (V.J. St. Pierre)

ACCEPTED:

By: *Boyd Simon*
CONTRACTOR (Boyd Simon)

Date: 5/16/12

Date: 4/7/12

Date: 5/15/12

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.

Digco Utility Construction, L.P. dba



FIELD SERVICES

A Quanta Services, Inc. Company

Date:
January 24, 2012

LETTER OF TRANSMITTAL

From:
Digco Utility Construction, LP
200 Ida Road
Broussard, LA 70518
(337)837-5447
(337)837-2409 Fax

To:
Environmental Engineering Services
610 Belle Terre Blvd.
LaPlace, LA 70068
985-653-0182

WE ARE SENDING YOU ATTACHED UNDER SEPARATE COVER

**PARISH PROJECT # S080503
ENGINEERS PROJECT # 0838
Priority Lift Stations & Force Mains**

COPIES DATE
1 January 24, 2012

AS REQUESTED, SIGNED FOR EXECUTION

DESCRIPTION
One Lump Sum Price For Removal of One Tree
At the Bosco Lift Station Area. Removal will be
Estimated to Be Complete Within One Half Day.
L.S. Price For Removal \$1500.00

A handwritten signature in black ink, appearing to read "Boyd C. Simon".

**BOYD C. SIMON
VICE PRESIDENT**

Digco Utility Construction, L.P. dba



FIELD SERVICES

A Quanta Services, Inc. Company

Date:
May 11, 2012

LETTER OF TRANSMITTAL

From:
Digco Utility Construction, LP
200 Ida Road
Broussard, LA 70518
(337)837-5447
(337)837-2409 Fax

To:
Environmental Engineering Services
610 Belle Terre Blvd.
LaPlace, LA 70068
985-653-0182

WE ARE SENDING YOU ATTACHED UNDER SEPARATE COVER

PARISH PROJECT # S080503
ENGINEERS PROJECT # 0838
Priority Lift Stations & Force Mains

COPIES	DATE	DESCRIPTION
1	May 11, 2012	One Lump Sum Price For 1" ARV Vault at Easy Street \$1300.00

AS REQUESTED, SIGNED FOR EXECUTION



BOYD C. SIMON
VICE PRESIDENT

Digco Utility Construction, L.P. dba



FIELD SERVICES

A Quanta Services, Inc. Company

February 21, 2012

Oscar Boudreaux
Environmental Engineering Services
610 Belle Terre Blvd.
LaPlace, LA 70068

St. Charles Parish Government
Dept. of Wastewater
PO Box 705
Luling, LA 70070

REQUEST FOR CHANGE ORDER 1 AND ADDITIONAL DAYS

Digco Utility Construction respectfully request Change Order # 1 to cover additional costs associated with the installation of the Antoine Lift Station as well as a request for additional days to the contract time.

Upon exploratory investigations with the cased crossing going across Easy Street and the railroad track, it was discovered that we did not have the original size casing called for in the plans for construction. The planned crossing now calls for a 6" SDR 21 pipe which was found in Atlanta, GA. The additional cost is shown on the attached spreadsheet (See Item 1). With this downsize, we had to have additional fittings manufactured to be installed outside the crossing as well as additional fittings for the installation into the lift station (See Items 2). This change requires an additional depth of 2 feet to the manhole called out on the plans. There is a manhole line item, #14, that is the installation of a 0'-6' deep manhole. The additional cost for the manhole is marked line item 3 (14). The change order also calls for the manufacture of pipe anchors and saddies as well as plugging the existing gravity line once the lift station is ready to be put on line, as well as one additional 6" plug valve (See items 4). The net effect of this Change Order 1 is an increase of \$29,878.40 to the overall project. There are additional costs associated with this change but will be included into the existing pay items associated with this contract.

The request for additional days is based on items that have been out of the control of the parish, engineers and contractor. Based on the NOAA Mississippi River RFC, this project has been subjected to 149 days at or above 11' stage. Some lift stations were outside the 1500' radius of the levee which allowed us to continue work. Other areas did not and we also received some variances during the project that allowed areas to continue construction. We have allowed for those days of construction. Another situation concerns UPRR taking 8 months to issue the permit to allow work on their ROW. Additionally, we request additional time to complete Change Order 1 and Change Order 2. Because of these situations, Digco requests that additional days be added to the contract. We request 172 days for these four items. This would bring the new contract date to May 2nd, 2012.

Sincerely,

A handwritten signature in black ink, appearing to read "B.C. Simon".

Boyd C. Simon