

(Instructions on next sheet)

NO. 1

PROJECT: DEMOLITION OF DIANE TOWER

DATE OF ISSUANCE: November 9, 2000

EFFECTIVE DATE: November 9, 2000

OWNER: PARISH OF ST. CHARLES

OWNER'S Contract No.: N/A

ENGINEER'S Project No.: 9911

CONTRACTOR: Vaughan Contractors, Inc

ENGINEER: Environmental Engineering Services, Inc.

You are directed to make the following changes in the Contract Documents:

Description. Eleven day extension in contract time

Reason for Change Order: Wind conditions unfavorable to the lead abatement process caused abundant delays in which the Contractor had no control of.

Attachments (List documents supporting changes): Field notes of days missed because of wind.

CHANGE IN CONTRACT PRICE		CHANGE IN CONTRACT TIMES	
Original Contract Price		Original Contract Times	
\$ <u>77,400.00</u>		Substantial Completion <u>90</u>	
		Ready for Final Payment <u>90</u>	
Net changes from previous Change Orders No. <u>0</u> to No. <u>0</u>		Net change from previous Change Orders No. <u>0</u> to No. <u>0</u>	
\$ <u>-0-</u>		Days <u>-0-</u>	
Contract Price prior to this Change Order		Contract Times prior to this Change Order	
\$ <u>77,400.00</u>		Substantial Completion <u>90</u>	
		Ready for Final Payment <u>90</u>	
Net Increase (Decrease) of this Change Order		Net Increase (Decrease) of this Change Order	
\$ <u>-0-</u>		Days <u>11</u>	
Contract Price with all approved Change Orders		Contract Times with all approved Change Orders	
\$ <u>77,400.00</u>		Substantial Completion <u>101</u>	
		Ready for Final Payment <u>101</u>	

RECOMMENDED.

APPROVED.

ACCEPTED.

By Robert D. Sullivan
Engineer (Authorized Signature)

By Albert V. Lopez
Owner (Authorized Signature)

By Ch. Vaughan
Contractor (Authorized Signature)

Date 11/16/00

Date 12/5/2000

Date 11/17/00

EJCDC No. 1910-8-B (1990 Edition)

Prepared by the Engineers Joint Contract Documents and endorsed by the Associated General Contractors of America

00640 1