

2000-0589

INTRODUCED BY: ALBERT D. LAQUE, PARISH PRESIDENT
(DEPARTMENT OF WASTEWATER)

ORDINANCE NO. 01-1-11

An ordinance approving and authorizing the execution of Change Order No. Two (2), for the Killona Lift Station and Force Main Project to increase the contract time by 71 days.

WHEREAS, Ordinance No. 99-9-9 adopted September 7, 1999 by the St. Charles Parish Council, approved and authorized the execution of a contract with Allen & LeBlanc, L.L.C., for the construction Killona Lift Station and Force Main Project in the amount of \$858,734.50; and,

WHEREAS, Ordinance No. 00-10-11 adopted October 9, 2000 by the St. Charles Parish Council, approved and authorized the execution of Change Order No. One to increase the contract amount by \$10, 205.62 and to increase the contract time by 14 calendar days.

WHEREAS, the installation of 480-volt, three-phase power at the Killona Lift Station, required for operation of the pumps at the station, delayed the Contractor, through no fault of his own, 71 days in meeting the requirements for substantial completion.

WHEREAS, it is necessary to increase the contract time by 71 days to reflect the delay in obtaining 480-volt power at this station.

NOW, THEREFORE, BE IT ORDAINED, THAT WE THE MEMBERS OF THE ST. CHARLES PARISH COUNCIL, do hereby approve and authorize the execution of Change Order No. Two (2) to the contract for the Killona Lift Station and Force Main Project and to increase the contract time by 71 days.

BE IT FURTHER ORDAINED that the Parish President is hereby authorized to execute Change Order No. Two to the contract.

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: RAMCHANDRAN, FAUCHEUX, HILAIRE, FABRE, MARINO, MINNICH

NAYS: ABADIE, AUTHEMENT

ABSENT: BLACK

And the ordinance was declared adopted this 9th day of January, 2001, to become effective five (5) days after publication in the Official Journal.

CHAIRMAN: Bary Minnich

Acting

SECRETARY: Nicola Breau

DLVD/PARISH PRESIDENT: 1-10-01

APPROVED: [Signature]

DISAPPROVED: _____

PARISH PRESIDENT: Albert D. Laque

RETD/SECRETARY: 1-10-01

AT: 2:45 PM

RECD BY: NB

RECORDED IN THE ST. CHARLES PARISH
CLERK OF COURT OFFICE

ON 1-11-01

AS ENTRY NO. 250264

IN MORTGAGE/CONVEYANCE BOOK

NO. 776 FOLIO 315

CHANGE ORDER

No. Two Final

PROJECT:	Killona Pump Station and Force Main	DATE OF ISSUANCE: Dec. 13-00
OWNER:	St. Charles Parish Wastewater Regionalization Program	
(Name, Address)	Killona, LA	
CONTRACTOR:	Allen & LeBlanc	OWNER's Parish Project No. <u>S-98-01-04</u>
CONTRACT FOR:	\$858,734.50	ENGINEER: Camp Dresser & McKee Inc.
		ENGINEER's Project No. <u>8285-22583 -K</u>

You are directed to make the following changes in the Contract Documents:

Description: Add 71 days to contract

Purpose of Change Order: Add additional time to contract due to the power company's failure to provide power timely.

Attachments: (list documents supporting change) Attachment No. 1

CHANGE IN CONTRACT PRICE:

Original Contract Price

\$ 858,734.50Previous Change Order No. -1\$ 10,205.62

Contract Price Prior to this Change Order

\$ 868,940.12

Net Increase of this Change Order

\$ -0-

Contract Price with all approved Change Orders

\$ 868,940.12

CHANGE IN CONTRACT TIME:

Original Contract Time

\$ 240
days or date

Net change from previous Change Orders

\$ 14
days

Contract Time Prior to this Change Order

\$ 254 days
days or date

Net Increase of this Change Order

\$ 71
days

Contract Time with all approved Change Orders

\$ 325 days
days or date


This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:

by 
Engineer

Daniel M. Gerrity, P.E.

APPROVED:

by 
Owner

Albert Laque

APPROVED:

by 
Contractor

Paul Johnson