

CHANGE ORDER

No. 001

DATE OF ISSUANCE December 9, 2011

EFFECTIVE DATE _____

OWNER: **St. Charles Parish**
 CONTRACTOR: **Frickey Brothers Construction, Inc.**
 Contract: **Construction**
 Project: **St. Charles Parish Killona Park Phase III**
 OWNER's Contract No. **SCP Project No.**
 Architect: **Campos Designs – Architects**

Architect's Contract No. **CD 1901**

You are directed to make the following changes in the Contract Documents:

Description: *See attached example on how to fill in this information*

1. Add the Following Work Items:
 Item # Sch. Of Value # ADDS
 1. Additional time of 53 days at no additional cost to the Owner.
Total of Added Work Items = (\$ 0.00.)

2. Delete the Following Work Items:
 Item # CREDITS
Total of Deducted Items = (\$ 0.00)

Total of Change in Work Items Quantity = (\$ 0.00)

Reason for Change Order: List a reason for each Line Item listed above. *See attached example on how to fill in this information*

1. Add Work Items
 1. Specialty items (Ball field lighting) required unforeseen delivery time (ordering, shipping and delivery and storage on-site). Contract time not enough for delivery and installation. Other contract item (asphalt parking lot) was installed in a very timely manner.
2. Delete Work Items None

Attachments: (See attached supporting documents)

CHANGE IN CONTRACT PRICE:
Original Contract Price \$144,873.00
Net Increase (Decrease) from previous Change Orders No. ___ to ___ \$ 0.00
Contract Price prior to this Change Order: \$144,873.00

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: October 16, 2011 Ready for final payment: 45 days (days or dates)
Net change from this Change Order: 53 days Substantial Completion: December 8, 2011 Ready for final payment: N/A (days)
Contract Times prior to this Change Order: Substantial Completion: <u>90 days</u> Ready for final payment: <u>November 30, 2011</u> (days or dates)

Net decrease of this Change Order:
 \$ 0.00

Contract Price with all approved Change Orders:
 \$144,873.00

Net increase this Change Order:
 Substantial Completion: 53 days
 Ready for final payment: January 23, 2012
 (days)

Contract Times with all approved Change Orders:
 Substantial Completion: 143 days
 Ready for final payment: January 23, 2012
 (days or dates)

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature]
 ARCHITECT (Authorized Signature)

By: [Signature]
 OWNER (Authorized Signature)

By: [Signature]
 CONTRACTOR (Authorized Signature)

Date: 12/9/11

Date: 1/11/12

Date: 12-9-11

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.