

CHANGE ORDER

MAR - 2 2000
No. One

PROJECT: St. Charles Parish
Montz Norco Pump Station/Force Main

DATE OF ISSUANCE:

CONTRACTOR:

St. Charles Parish Project No. S-980105

Magnolia Construction Co., Inc.

ENGINEER: Camp Dresser & McKee Inc.

CONTRACT FOR: \$4,150,992.00

ENGINEER's Project No. 8285-22583-M/N

You are directed to make the following changes in the Contract Documents:

1. Costs for shut down, demobilize and remobilize at Shell Motiva property
2. Costs associated with addition of two directional boxes

Purpose of Change Order: Adjust contract due to changes in the work.

Attachments:

1. Memo 4 CDM to Magnolia - OSHA Guidelines - October 26, 1999
2. Memo 4A CDM to Magnolia - Ceasework - October 27, 1999
3. Memo 4B CDM to Magnolia - Ceasework - October 27, 1999
4. T.E.C. to Magnolia - October 28, 1999 - Test results of soil borings
5. Magnolia to CDM - November 5, 1999 - Costs to shut down
6. CDM to St. Charles Parish - Notice that costs will be due to Shell - November 12, 1999
7. CDM to Steve Wilson (Motiva) - Notify him of costs - November 12, 1999
8. CDM to Magnolia Construction - November 16, 1999 - Authorize survey
9. CDM to Motiva Co. dated November 12, 1999 - Costs
10. CDM to R. Wright - Costs
11. Motiva to St. Charles - Approve survey
12. Motiva to L.J. Brady - February 23, 2000 - Approval of costs

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price

Original Contract Time

\$ 4,150,992.00

\$ 365 Calendar days -
days or date

Previous Change Order

\$ -0-

Net change from previous Change Orders

\$ -0-
days

Contract Price Prior to this Change Order

\$ 4,150,992.00

Contract Time Prior to this Change Order

\$ 365 Calendar days
days or date

Net increase of this Change Order

\$ 133,314.00

Net Increase of this Change Order

\$ 20 Calendar
days

Contract Price with all approved Change Orders

\$ 4,284,306.00

Contract Time with all approved Change Orders

\$ 385 Calendar days

This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:

by

Engineer

APPROVED:

by

Owner

APPROVED:

by

Contractor