

CHANGE ORDER

No. 3

PROJECT: St. Charles Parish DATE OF ISSUANCE:
Wastewater Regionalization Program
Montz/Norco Pump Station and Force Main

CONTRACTOR: St. Charles Parish Project No. S-98-01-05

Magnolia Construction Co.

ENGINEER: Camp Dresser & McKee Inc.

CONTRACT FOR: \$4,455,391.61

ENGINEER's Project No. 8285-22583-M/N

You are directed to make the following changes in the Contract Documents:

Description: See Attachment No.1

Purpose of Change Order: Final adjustment of unit price, items, extra work and credits.

Attachments: (see attachments 1 thru 6)

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price

Original Contract Time

\$ 4,150,992.00

\$ 365 days
days or date

Previous Change Order No. 1 to No. 2

Net change from previous Change Orders

\$ 304,399.61

90
days

Contract Price Prior to this Change Order

Contract Time Prior to this Change Order

\$ 4,455,391.61

\$ 455 days -
days or date

Net Increase of this Change Order

Net Increase of this Change Order

\$ (-33,119.07)

\$ 60
days

Contract Price with all approved
Change Orders

Contract Time with all approved
Change Orders

\$ 4,422,272.54

\$ December 2, 2000
days or date

"This change order applies only to the items specifically listed. Contractor reserves the right to submit future Change Order requests for items related to delays to this Contract, including overhead and interest expenses. Owner and Contractor agree to waive paragraph SC-10.7 for this Change Order only."

RECOMMENDED:

APPROVED:

APPROVED:

by [Signature]
Engineer

by [Signature]
Owner

by [Signature]
Contractor

Richard L. Hoffer, P.E.

Mr. Albert Laque

Mr. John Simmons