

**CHANGE ORDER**

No. 1

DATE OF ISSUANCE 8/15/13

EFFECTIVE DATE \_\_\_\_\_

OWNER St. Charles Parish Department of Public Works and Wastewater

CONTRACTOR Barriere Construction, Co., LLC

Contract: St. Charles Parish West Bank Multi-Use Path Phase III Project No. P020903-5 (State Project No. H.007552/737-45-0010 and Federal Aid Project No. 4510(500))

Project: **West Bank Multi-Use Path Phase III**

OWNER's Contract No. **P020903-5**

ENGINEER's Contract No. N/A

ENGINEER Danny J. Hebert, P.E., L.L.C.

You are directed to make the following changes in the Contract Documents:

**Description:**

1. State Change Order 1: Amount: \$0.00
2. State Change Order 2: Amount: \$151,603.68 (The total costs of all pay items affected by this change order results in a net affect of \$151,603.68. Per ARTICLE II - FUNDING, attached: The maximum federal funds available for this project are \$881,700.)

**Reason for Change Order:**

State Change Order 1: The purpose of this change order is to add additional working days to the project.

State Change Order 2: The purpose of this change order is to adjust plan items to current actual quantities, add a remobilization due to a delay in the project because of utility conflicts, add handrails at the sewer force main crossing, add an item for removal of erosion control system, and add an item for yard drain 8" for drainage of river road shoulder to new catch basins.

**Attachments:** State Change Order 1  
State Change Order 2

| CHANGE IN CONTRACT PRICE:  |                      |
|--|----------------------|
| Original Contract Price  | \$ <u>797,771.90</u> |
| Net Increase (Decrease) from previous Change Orders<br>No. ___ to ___: | \$ <u>N/A</u>        |
| Contract Price prior to this Change Order:                             | \$ <u>797,771.90</u> |
| Net increase decrease of this Change Order:                            | \$ <u>151,603.68</u> |
| Contract Price with all approved Change Orders:                        | \$ <u>949,375.58</u> |

| CHANGE IN CONTRACT TIMES:  |   |
|--|---|
| Original Contract Times:   | Substantial Completion: <u>45 Days</u><br>Ready for final payment: <u>75 Days</u><br>(days or dates)  |
| Net change from previous Change Orders No. <u>N/A</u> to<br>No. <u>N/A</u> : | Substantial Completion: <u>N/A</u><br>Ready for final payment: <u>N/A</u><br>(days)                   |
| Contract Times prior to this Change Order:                                   | Substantial Completion: <u>45 Days</u><br>Ready for final payment: <u>75 Days</u><br>(days or dates)  |
| Net increase decrease this Change Order:                                     | Substantial Completion: <u>30 Days</u><br>Ready for final payment: <u>105 Days</u><br>(days)          |
| Contract Times with all approved Change Orders:                              | Substantial Completion: <u>75 Days</u><br>Ready for final payment: <u>105 Days</u><br>(days or dates) |

RECOMMENDED: APPROVED:

By: [Signature] By: [Signature]  
ENGINEER (Authorized Signature) OWNER (Authorized Signature)

Date: 9/12/13 Date: 10/24/13

ACCEPTED:

By: [Signature]  
CONTRACTOR (Authorized Signature)

Date: 9/4/13

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.