

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE May 19, 2015

EFFECTIVE DATE May 19, 2015

OWNER St Charles Parish

CONTRACTOR Betucci Contracting Company, LLC

Contract: East LaBranche Shoreline Protection, PO-43

Project: East LaBranche Shoreline Protection, PO-43

OWNER's Contract No. _____

ENGINEER's Contract No. 6854-03

ENGINEER Moffatt & Nichol, Inc.

You are directed to make the following changes in the Contract Documents:

Description:

1. Revise the Following Work Item Quantities:

a. Contract Item #: 4 Geotextile

The quantity is to be changed to 22,077 square yards. (+\$ 40,152.96)

b. Contract Item #: 5 #440 lb. Class Rock

The quantity is to be changed to 39,259 tons. (+\$ 214,263.00)

Total of Change in Work Items Quantity = (+\$ 254,415.96)

Reason for Change Order: List a reason for each Line Item listed above. *See attached example on how to fill in this information*

1. Revise Work Item Quantities

a. **Geotextile:** The project design was based on a 2010 survey. Due to the amount of time between when the project was design and constructed the depth of water has increased. The reason for this increase is due to erosion. To reach the design elevation the footprint was expanded. This required additional geotextile fabric.

b. **#440 lb. Class Rock:** The reason for the increase is due to settlement of some sections and the date of the design survey. The project design was based on a 2010 survey. Due to the amount of time between when the project was design and constructed the depth of water has increased. This required additional material.

Attachments: (List documents supporting change)

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>3,489,000</u>
Net Increase from previous Change Orders No. <u>0</u> to <u>0</u> : \$ <u>0.00</u>
Contract Price prior to this Change Order: \$ <u>3,489,000</u>
Net increase (decrease) of this Change Order: \$ <u>254,415.96</u>
Contract Price with all approved Change Orders: \$ <u>3,743,415.96</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. _____ to No. _____: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: _____ Ready for final payment: _____ (days or dates)

RECOMMENDED:

By: L. Ch. Wilk
ENGINEER (Authorized Signature)

Date: 5-27-15

APPROVED:

By: _____
OWNER (Authorized Signature)

Date: _____

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 5/21/15

CHANGE ORDER

INSTRUCTIONS

A. GENERAL INFORMATION

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Times. Changes that have been initiated by a Work Change Directive must be incorporated into a subsequent Change Order if they affect Price or Times.

Changes that affect Contract Price or Contract Times should be promptly covered by a Change Order. The practice of accumulating Change Orders to reduce the administrative burden may lead to unnecessary disputes.

If Milestones have been listed in the Agreement, any effect of a Change Order thereon should be addressed.

For supplemental instructions and minor changes not involving a change in the Contract Price or Contract Times, a Field Order should be used.

B. COMPLETING THE CHANGE ORDER FORM

Engineer normally initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from Owner, or both. **A draft copy of the change order shall be reviewed by the Owner before final copies are circulated for signatures.**

Once Engineer has completed and signed **(6) SIX ORIGINAL COPIES** of the change order, the (6) six copies should be sent to Contractor for approval and signatures. After Contractor approval, all (6) six copies should be sent to the Owner for introduction and council vote. Once the change order has been approved by the St. Charles Parish Council, executed copies of the change order will be distributed to the Engineer and Contractor.

If a change only applies to price or to times, cross out the part of the tabulation that does not apply.