

CHANGE ORDER

No. ONE

PROJECT: St. Charles Parish
Wastewater Regionalization Program
Ama Pump Station/Force Main

DATE OF ISSUANCE:

CONTRACTOR: D & O Contractors, Inc.

St. Charles Parish Project No. S-98-01-01

ENGINEER: Camp Dresser & McKee Inc.

CONTRACT FOR: \$1,538,117.30

ENGINEER's Project No. 8285-22583-A

You are directed to make the following changes in the Contract Documents:

Description: In lieu of open cut methods for laying pipe Station 133+00 to Station 313+00 on Willowdale Blvd. West Heather and Texaco Road (See Attached Proposal). Change in method of construction will not change Contract Price.

Purpose of Change Order:

1. Reduce construction time.
 2. Reduce lane closure on Willowdale Blvd and West Heather during construction.
 3. Reduce Traffic congestion.
 4. Continued access for service vehicles on Texaco Road.
-

Attachments: (list of documents supporting changes)

D & O Proposal dated, October 12, 1999
D & O Letter dated, October 25, 1999

CHANGE IN CONTRACT PRICE: CHANGE IN CONTRACT TIME:

Original Contract Price

\$ 1,538,117.30

Original Contract Time

\$ 270
days or date

Previous Change Order No. _

\$ 0

Net change from previous Change Orders

\$ -0-
days

Contract Price Prior to this Change Order

\$ 1,538,117.30

Contract Time Prior to this Change Order

\$ 0
days or date

Net decrease of this Change Order

\$ -0-

Net Increase of this Change Order

\$ 0
days

Contract Price with all approved Change

\$ 1,538,117.30

Contract Time with all approved Change Orders
Orders

\$ 270
days or date

This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:

by Larry P. Johnson
Engineer

APPROVED:

by Chen A. Tzeng
Owner

APPROVED:

by [Signature]
Contractor