

CHANGE ORDER

No. Four

PROJECT: St. Charles Parish DATE OF ISSUANCE:
Wastewater Regionalization Program
Destrehan Wastewater Treatment Plant

CONTRACTOR: St. Charles Parish Project No. S-97-07-01

American Home Assurance

ENGINEER: Camp Dresser & McKee Inc.

CONTRACT FOR: \$16,986,881.00

ENGINEER's Project No. 8285-22583-D

You are directed to make the following changes in the Contract Documents:

Description: See attached:

Purpose of Change Order: *To resolve negotiated claim and delays by Lou-Con Inc.*

Attachments: (list documents supporting change)

1. Daily reports from R.T 02-27-98 to 01-20-00
2. CDM correspondence to R. Wright dated July 22, 1999
3. Minutes of progress meeting dated 07-19-99
4. Minutes of progress meeting dated 05-20-99
5. Minutes of progress meeting dated 04-23-99
6. Minutes of progress meeting dated 06-23-99
7. CDM letter to R. Wright dated 06-30-99
8. Max Foote to CDM dated 09-13-99, 11-03-9, 12-16-99
9. CDM to Max Foote dated 01-14-00
10. Max Foote to CDM dated 01-18-00
11. CDM to R. Wright dated 01-20-00

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price

Original Contract Time

\$ 16,986,881.00

\$ 630 Calendar days -
days or date

Previous Change Orders No. 2&3

\$ -0-

deduction of \$791,289.77

Net change from previous Change Orders

\$ + 28-
days

Contract Price Prior to this Change Order

\$ 16,195,591.23

Contract Time Prior to this Change Order

\$ 658 Calendar days
days or date

Net decrease of this Change Order

\$ -0-

Net Increase of this Change Order

\$ 82 Calendar
days

Contract Price with all approved Change Orders

\$ 16,195,591.23

Contract Time with all approved Change Orders

\$ 740 Calendar days

This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:

by *Tammy P. [Signature]*
Engineer

APPROVED:

by *Albert [Signature]*
Owner

APPROVED:

by *Kayla [Signature]*
Contractor