

CHANGE ORDER

No. 1 (Final)

DATE OF ISSUANCE _____

EFFECTIVE DATE _____

OWNER St. Charles Parish

CONTRACTOR Frickey Brothers Construction, LLC

Contract: Disaster Recovery CDBG #684276

Project: Bonnet Carre Spillway Boat Launch Rehabilitation

OWNER's Contract No.45-FSCC-3501 (formerly 45-FSCC-1001)

ENGINEER's Contract No. 1005

ENGINEER Principal Engineering, Inc.

You are directed to make the following changes in the Contract Documents:

Description:

A. Delete the Following Work Items:

None.

Total of Deducted Items = *(-\$0.00)*

B. Add the Following Work Items:

None.

Total of Added Work Items = *\$0.00*

C. Revise the Following Work Item Quantities:

1) Contract Item 1: Increase the quantity from 1630 SY to 1988.9 SY. (358.9 SY) @ \$20.34/SY = \$7,300.03

Total of Revised Items = *\$7,300.03*

Reason for Change Order: List a reason for each Line Item listed above.

A. Deleted Work Items

None.

B. Add Work Items

None.

C. Revise Work Item Quantities

1) The Contractor's bid price was below the estimated and budgeted amount for the project. Additional substandard, unpaved vehicle circulation area and drive path was ordered to be paved adjacent to the launch area. The "additional area" paved by this change order was identified in the original project scope, but removed from the project as bid due to anticipated budgetary constraint.

Attachments:

CHANGE IN CONTRACT PRICE:
Original Contract Price \$117,699.60
Net Increase (Decrease) from previous Change Orders No. <u>n/a</u> to <u>n/a</u> : \$0.00
Contract Price prior to this Change Order: \$117,699.60
Net increase (decrease) of this Change Order: \$7,300.03
Contract Price with all approved Change Orders: \$124,999.63

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>60 days</u> Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. ____ to No. ____: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: <u>60 days</u> Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>19 days</u> Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>79 days</u> Ready for final payment: _____ (days or dates)

RECOMMENDED:

APPROVED:

ACCEPTED:

By: _____ By: _____ By: _____
ENGINEER (Authorized Signature) OWNER (Authorized Signature) CONTRACTOR (Authorized Signature)

Date: _____ Date: _____ Date: _____

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.