

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE 11/22/2016

EFFECTIVE DATE 1/16/18

OWNER St. Charles Parish Government

CONTRACTOR DQSI, LLC

Contract: LaBranche Salinity Barrier

Project: PO-43a

OWNER's Contract No. _____

ENGINEER's Contract No. _____

ENGINEER Moffatt & Nichol

You are directed to make the following changes in the Contract Documents:

Description: *See attached example on how to fill in this information*

1. Delete the Following Work Items:

a. None

Total of Deducted Items = (-\$0)

2. Add the Following Work Items:

a. Surveying due to Unforeseen Site Conditions \$8,934.21

Total of Added Work Items = (+\$8,934.21)

3. Revise the Following Work Item Quantities:

a. Contract Item #: Insurance

The quantity is to be changed to *define quantity and units. (+/- Continuation due to start delay - \$17,423.64)**

Total of Change in Work Items Quantity = (+\$26,357.85)

Reason for Change Order: List a reason for each Line Item listed above. *See attached example on how to fill in this information*

1. Deleted Work Items

a. None.

2. Add Work Items

a. Additional surveying of the site due to unforeseen site conditions.

3. Revise Work Item Quantities

a. Insurance shall be paid for the excessive time after Award of the contract until the NTP is issued. This is due to a change in the entity funding the project and thus delaying the start at no fault of the contractor.*


DQSI shall be allowed to invoice for this Change Order upon delivery of the survey data to the Engineer and the Parish shall pay DQSI promptly.

*The cost of the additional insurance shall increase in accordance to the days added to the contract for the delay due to unforeseen site conditions.

CHANGE IN CONTRACT PRICE:
Original Contract Price <u>\$296,696.00</u>
Net Increase (Decrease) from previous Change Orders No. 0 to 1: <u>\$0</u>
Contract Price prior to this Change Order: <u>\$296,696.00</u>
Net increase (decrease) of this Change Order: <u>\$26,357.85</u>
Contract Price with all approved Change Orders: <u>\$323,053.85</u>


CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>150 Days</u> Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. ____ to No. ____: Substantial Completion: <u>0</u> Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: <u>Original</u> Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Time/Days are to be added to the Original Contract duration as needed from notice of unforeseen site conditions until a solution is determined. Substantial Completion: <u>TBD</u> Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>TBD</u> Ready for final payment: _____ (days or dates)

RECOMMENDED:

By: 
ENGINEER (Authorized Signature)

Date: 11/29/2017

APPROVED:

By: 
OWNER (Authorized Signature)

Date: 1-11-18

ACCEPTED:

By: 
CONTRACTOR (Authorized Signature)

Date: 1/16/2018