

SPW(Ama Pump Station & Force Main)(Contracts)

2000-0588

INTRODUCED BY: ALBERT D. LAQUE, PARISH PRESIDENT  
(DEPARTMENT OF WASTEWATER)

ORDINANCE NO. 01-1-10

An ordinance approving and authorizing the execution of Change Order No. Three (3) for Ama Lift Station and Force Main Project to increase the contract time by 32 days.

**WHEREAS**, Ordinance No. 99-9-8 adopted September 7, 1999 by the St. Charles Parish Council, approved and authorized the execution of a contract with D&O Contractor, Inc. for the construction of the Ama Lift Station and Force Main Project in the amount of \$1,538,117.30; and

**WHEREAS**, Ordinance No. 99-12-11 adopted December 6, 1999 by the St. Charles Parish Council, approved and authorized the execution of Change Order No. 1 to allow the contractor to used directional drilling in lieu of open-cut technique at no additional cost to the owner or increase in contract time; and

**WHEREAS**, Ordinance No. 00-10-12 adopted October 10, 2000 by the St. Charles Parish Council, approved and authorized the execution of Change Order No. 2 to decrease the contract amount by \$4,313.51 and to increase the contract time by 16 calendar days.

**WHEREAS**, the installation of 480 volt, three phase power at the Ama Lift Station, required for operation of the pumps at the station, delayed the Contractor, through no fault of his own, 32 days in meeting the requirements for substantial completion.

**WHEREAS**, it is necessary to increase the contract time by 32 days to reflect the delay in obtaining 480 volt power at this station.

**NOW, THEREFORE, BE IT ORDAINED, THAT WE THE MEMBERS OF THE ST. CHARLES PARISH COUNCIL**, do hereby approve and authorize the execution of Change Order No. Three (3) to the contract for the Ama Lift Station and Force Main Project and to increase the contract time by 32 calendar days.

**BE IT FURTHER ORDAINED**, that the Parish President is hereby authorized to execute this Final Change Order to the contract.

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: RAMCHANDRAN, FAUCHEUX, HILAIRE, FABRE, BLACK, MARINO, MINNICH

NAYS: ABADIE, AUTHEMENT

ABSENT: NONE

And the ordinance was declared adopted this 9th day of January, 2001, to become effective five (5) days after publication in the Official Journal.

CHAIRMAN: Benny Minich  
Acting SECRETARY: Nicola Brando  
DLVD/PARISH PRESIDENT: 1-10-01  
APPROVED: ✓ DISAPPROVED: \_\_\_\_\_

PARISH PRESIDENT: Albert D. Laque  
Acting RETD/SECRETARY: 1-10-01  
AT: 2:45 PM RECD BY: NB

RECORDED IN THE ST. CHARLES PARISH  
CLERK OF COURT OFFICE

ON 1-11-01

AS ENTRY NO. 250265

IN MORTGAGE/CONVEYANCE BOOK

NO. 776 FOLIO 319

## CHANGE ORDER

No. Three Final

---

PROJECT: Ama Pump Station and Force Main DATE OF ISSUANCE: Dec. 13, 2000

OWNER: St. Charles Parish  
Wastewater Regionalization Program

(Name, Ama, LA  
Address)

CONTRACTOR: D&O Contractors OWNER's Parish Project No. S-98-01-01

CONTRACT FOR: \$1,538,117.30 ENGINEER: Camp Dresser & McKee Inc.

ENGINEER's Project No. 8285-22583 -A

---

You are directed to make the following changes in the Contract Documents:

Description: Additional time added to contract see attachment No.1

Purpose of Change Order: adjust time due to delay in getting power to the pump station

Attachments: (list documents supporting change)

See Attachment No. one

## CHANGE IN CONTRACT PRICE:

Original Contract Price

\$ 1,538,117.30Previous Change Order No. - 1 to 2\$ - 4313.51

Contract Price Prior to this Change Order

\$ 1,533,803.79

Net decrease of this Change Order

\$ -0-

Contract Price with all approved Change Orders

\$ 1,533,803.79

## CHANGE IN CONTRACT TIME:

Original Contract Time

\$ .270

days or date

Net change from previous Change Orders

\$ 16

days

Contract Time Prior to this Change Order

\$ 286 days

days or date

Net Increase of this Change Order

\$ 32 days

days

Contract Time with all approved Change Orders

\$ 318 days

days or date

This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:

by 

Engineer

Daniel M. Gerrity, P.E.

APPROVED:

by 

Owner

Albert Laque

APPROVED:

by 

Contractor

M. O'Malley