

CHANGE ORDER

No

2

DATE OF ISSUANCE 30-Jul-03

EFFECTIVE DATE 3-Aug-03

OWNER St Charles Parish (SCP) Department of Public Works and Wastewater

CONTRACTOR D & O Contractors, Inc

Contract Willowdale Drainage Pump Station

Project Willowdale Drainage Pump Station

OWNER's Contract No. P980701

ENGINEER's Contract No.

98022

ENGINEER N-Y Associates, Inc

You are directed to make the following changes in the Contract Documents

Description Increase the Contract time for substantial completion by 37 days

Reason for Change Order:

The progress of the project was hindered due to inclement weather conditions including one hurricane and two tropical storms. Also, the site conditions were poor and impeded progress after rain events. Thus, the contract time needs to be increased to compensate for the time lost due to inclement weather.

Attachments Correspondence from the Parish, Engineer and Contractor

CHANGE IN CONTRACT PRICE

CHANGE IN CONTRACT TIMES

Original Contract Price

\$3,091,611.00

Not increase (decrease) from previous Change Orders

No. 1 to No. N/A

\$473,714.00

Contract Price prior to this Change Order

\$3,565,325.00

Net Increase (decrease) of this Change Order

0

Contract price with all approved Change Orders

\$3,565,325.00

Original Contract Times

Substantial Completion August 2, 2003

Ready for final payment: September 15, 2003
(days or dates)

Not change from previous Change Orders No. 1 to

No. N/A

Substantial Completion: Zero

Ready for final payment: Zero

(days)

Contract Times prior to this Change Order:

Substantial Completion: August 2, 2003

Ready for final payment: September 16, 2003
(days or dates)

Net Increase (decrease) this Change Order

Substantial Completion: Thirty Seven

Ready for final payment: Thirty Seven
(days)

Contract Times with all approved Change Orders

Substantial Completion: September 8, 2003

Ready for final payment: October 23, 2003
(days or dates)

RECOMMENDED:

By: *Amritinder Kaur*
ENGINEER (Authorized Signature)

Date: 7/30/03

EJCDC 1910-S-8 (1995 Edition)

APPROVED:

By: *Albert D. Lopez*
OWNER (Authorized Signature)

Date: 8/19/2003

ACCEPTED:

By: *[Signature]*
CONTRACTOR (Authorized Signature)

Date: 7-30-03

98022



FRANK NICOLADIS, P.E., P.L.S
MICHAEL F. NICOLADIS, E.I.
CONSTANTINE F. NICOLADIS, P.E.
JAMES E. SIMMONS, P.E.
GREG G. GARDIOL, ARCHITECT, AIA
CARL F. FLETTRICH, P.E.
BRUCE J. RICHARDS, AICP
GERALD T. WILLIAMSON, CPA

PRESIDENT
SENIOR VICE PRESIDENT
VICE PRESIDENT
VICE PRESIDENT
VICE PRESIDENT
ASSISTANT VICE PRESIDENT
ASSISTANT VICE PRESIDENT
ASSISTANT VICE PRESIDENT

ESTABLISHED 1909

July 24, 2003

*Orig: Mailed
cc: FNJ/FILE
MEN
DN
AM*

Department of Public Works
St. Charles Parish
P. O. Box 705
Luling, LA 70070

Attn: Mr. Greg Bush, Director

RE: Willowdale Drainage Pump Station
St. Charles Parish, Louisiana
N-Y Job No. 98022

Dear Greg,

We received a letter from D&O Contractors requesting extra days due to bad weather to complete the referenced project. We reviewed the Daily Reports and have the following information

1. There were two tropical storms, Bill and Isidore, along with Hurricane Lily during the course of this project
2. There was moderate to heavy rainfall for 36 days, not including named storms during the project construction time.

Poor site conditions resulting from the heavy rainfall associated with Hurricane Lily and Tropical Storm Isidore significantly delayed the Contractor from mobilizing his heavy equipment and beginning construction. We estimate that about 3 weeks was lost due to poor site conditions resulting from the storms

Also, even though the Contractor worked on most all the days it rained, his progress was hampered by the resulting poor site conditions. The Parish also requested D&O avoid undertaking heavy construction work near the levee when it was saturated with water to avoid damage to it. We estimate that the Contractor lost 2 weeks of work due to periodic rains.

Therefore, we believe that the Contractor is due 5 additional calendar weeks to complete the project, which pushes back Substantial Completion to September 8th from the current Substantial Completion Date of August 2, 2003.



Page 2
July 24, 2003
Mr. Greg Bush

Please call me if you have any questions or comments.

Sincerely,


N-Y ASSOCIATES, INC.

A handwritten signature in black ink that reads 'Amritendu Maji'.

Amritendu Maji, P.E.
Project Engineer

AM/kg
Encl.
cc: Mr Dan Wagner, D&O


98022



ST. CHARLES PARISH

DEPARTMENT OF PUBLIC WORKS

P.O. BOX 705 • LULING, LOUISIANA 70020
(985) 783-5102 • (985) 783-5107 • FAX (985) 783-2207



orig: FILE
cc: FN
MFN
DN
AM

ALBERT D LAQUE
Parish President

GREGORY E BUSH, LTC, USA, Retired
Director

July 16, 2003

Mr. Constantine Nicoladis, P.E.
N-Y Associates, Inc
2750 Lake Villa Drive
Metairie, La 70002

**RE: Total Contract Rain Days
Willowdale Pump Station Upgrade
Parish Project No. P980701**


Dear Mr. Nicoladis:

This letter will serve to request that your firm begin tallying the number of rain days that have occurred during the construction of Parish Project No. P980701, Willowdale Pump Station Upgrade, by D & O Contractors, Inc. The scheduled substantial completion date is August 2, 2003, but there have been several key storms that may affect this delivery date.

Tropical Storm Isadore (September 26, 2002 to September 28, 2002) and Hurricane Lili (October 2, 2002 to October 4, 2002) passed over St. Charles Parish and jointly deposited approximately 16 inches of rain. Tropical Storm Bill also recently deposited approximately 7 inches of rain within St. Charles Parish. Please investigate any delays that may have been caused by these three storms as well as any other normal rainstorm events, and provide a total number of days that the contractor was unable to work.

Should you have any questions, please feel free to contact me at (985) 783-5102 or my Program Manager, Mr. David Einsel, at (985) 783-5102 on Mondays through Thursdays or at (225) 296-1335 on Fridays.

Sincerely,


Gregory E. Bush, LTC, USA, Retired
Department of Public Works/ Wastewater

Cc. Brian Fabre/ St. Charles Parish Council
Dan Wagner/ D & O Contractors, Inc.
David Einsel, P.E./ St. Charles Parish
John P. Raymond, P.E./ Shread-Kuykendall & Associates, Inc.
Project File



D&O CONTRACTORS, INC.
EST 1875

July 23, 2003

N-Y Associates, Inc.
2750 Lake Villa Drive
Metairie, LA 70002
Attn: Mr. Amritendu Maji, P.E.

RE: Willowdale Pump Station

Dear Mr. Maji:

By copy of this letter, we request that a contract time extension be granted because of weather related delays. We have discussed this request with the project owner and now make a formal request.

Sincerely,

A handwritten signature in cursive script, appearing to read 'Dan Wagner'.

Dan Wagner
Project Manager

c/c: David Einsel/St. Charles Parish

2207 GREENWOOD STREET • KENNER, LOUISIANA • 70062
PHONE: (504) 466-1257 • FAX: (504) 461-5971
LOUISIANA LICENSE NO. 9998