Change Order

PROJECT (Name and address):	CHANGE ORDER NUMBER: 003		OWNER: 🗵	1
St Charles Parish East Regional Library Destrehan, LA	DATE: March 3, 2010		ARCHITECT: ⊠]
TO CONTRACTOR (Name and address):	ARCHITECT'S PROJECT NUMBER: 22097		CONTRACTOR: 🗵	1
Lamar Contractors, Inc.	CONTRACT DATE: January 25, 2008		FIELD:	1
481 Sugarland Parkway	CONTRACT FOR: General Construction			
Luling, LA 70070			OTHER:]
THE CONTRACT IS CHANGED AS FOLLOW (Include, where applicable, any undisputed 1. Fire Marshal required addition of heat of the contract of the	d amount attributable to previously executed Constructio	on Change Dire	ectives) \$865.71	_
2. n/a	decetor in elevator share.	1 day	φουσ.71	
3. Additional "GG" light fixtures to uplight	ht monument sign in place of backlit letters.	2 days	\$2,142.44	
4. Owner requested relocation of FM200 Fire Alarm panel box.		2 days	\$4,764.24	
5. Additional days due to adverse weather		15 days	\$0.00	
	revision of furr-down height in small meeting room.	1 day	\$894.70	
7. Additional days for Fire Marshal inspec	ction delay while awaiting telephone service activation.	50 days	\$0.00	
8. Additional data line for television at Er	ntry Lobby.	1 day	\$894.09	
9. Reworking of cicuitry for EWH-1.		1 day	\$1,375.72	
	mat at rear of building due to water collection.	3 days	\$4,050.79	
11. Additional days due to adverse weather		5 days	\$0.00	
12. Grouting of joints in stained concrete	at Entry Lobby.	1 day	\$436.16	
The original Contract Sum was			\$ 8,416,500.00	0
The net change by previously authorized C	Change Orders		\$ 144,709.73	
The Contract Sum prior to this Change Or			\$ 8,561,209.73	3
The Contract Sum will be increased by thi			\$ 15,423.85	_
The new Contract Sum including this Cha			\$ 8,576,633.58	8
The Contract Time will be increased by E The date of Substantial Completion as of t	ighty-two (82) days. he date of this Change Order therefore is February 15, 20)10.		

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Chenevert Architects LLC	Lamar Contractors, Inc.	St. Charles Parish
ARCHITECT (Firm name)	CONTRACTOR (Firm name)	OWNER (Firm name)
232 Third Street, Suite 100	481 Sugarland Parkway	PO Box 302
Baton Rouge, LA 70801	Luling, LA 70070	Hahnville, LA 70075
ADDRESS	ADDRESS	ADDRESS
BY (Signature)	BY (Signature)	BY (Signature)
Norman J. Chenevert, AIA	Steve Louque	Mr. V.J. St. Pierre, Jr.
(Typed name)	(Typed name)	(Typed name)
	()1	(- <i>y</i> _F
	()	(-),,