

SECTION 00806

CHANGE ORDER

No 1

DATE OF ISSUANCE

EFFECTIVE DATE

OWNER St. Charles Parish Department of Public Works and Wastewater

CONTRACTOR Beverly Construction Company, L.L.C.

Contract Dunleith Canal Bank Stabilization - Phase VI

Project Dunleith Canal Bank Stabilization - Phase VI

OWNER's Contract No. P011009

ENGINEER's Contract No. 89140.1

ENGINEER Shread-Kuyrkendall & Associates, Inc.

You are directed to make the following changes in the Contract Documents:

Description. Increase in Contract time

Reason for Change Order. To increase contract time due to the fact that heavy equipment has not been allowed on the levee because of continuous wet conditions on the levee.

Attachments See attached correspondence concerning the wet conditions at the site

CHANGE IN CONTRACT PRICE

CHANGE IN CONTRACT TIMES

Original Contract Price

Original Contract Times

Substantial Completion 05-Apr-03

Ready for final payment 20-May-03

(days or dates)

Net increase (decrease) from previous Change Orders

Net change from previous Change Orders No ____ to

No ____ to No ____

No ____

Substantial Completion N/A

Ready for final payment N/A

(days)

Contract Price prior to this Change Order

Contract Times prior to this Change Order

Substantial Completion 05-Apr-03

Ready for final payment 20-May-03

(days or dates)

Net increase (decrease) of this Change Order

Net increase (decrease) this Change Order

Substantial Completion 38

Ready for final payment 38

(days)

Contract price with all approved Change Orders

Contract Times with all approved Change Orders

Substantial Completion 13-May-03

Ready for final payment 27-Jun-03

(days or dates)

RECOMMENDED:

By *L. Shread*
ENGINEER (Authorized Signature)

Date: 1/8/03

EJCDC 1910-8-3 (1995 Edition)

APPROVED:

By *Albert Legrand*
OWNER (Authorized Signature)

Date: 2/4/2003

ACCEPTED:

By *Donald P. Davis*
CONTRACTOR (Authorized Signature)

Date: 1/9/03

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute

END OF SECTION

00806-1

Page 1 of 1

BEVERLY CONSTRUCTION Co., LLC

1214 River Road

P.O. Box 9016

Bridge City, La 70096

Bus. (504) 436-2924

Fax (504) 436-2914

Shread-Krykendall and Associates, Inc.
13000 Justice Avenue, Suite 16
Baton Rouge, LA 70816

Attn: James E. Powell, Jr., E.I., L.S.I.
December 16, 2002

Re: Dunleith Canal Bank Stabilization-Phase VI
ST. Charles Parish Department of Public Works and Wastewater
Parish Project No. P011009

Dear Mr. Powell:

Pursuant to our recent conversations regarding the above referenced project and the affect that the weather has had on the site, we have been unable to move equipment to the site due to the poor site conditions. We have experienced rainfall on Thursday December 5th, Monday December 9th, and Thursday December 12th. I visited the site this morning and it is still too wet for work to begin. Our layout crew was on site last week and effected much of the layout but were stopped by the December 12th rain.

If you have any questions, or if I can be of further assistance, please do not hesitate to call.

Sincerely,



Donald F. Davis

Beverly Construction Co., LLC



SHREAD - KUYRKENDALL & ASSOCIATES, INC.
ENGINEERS • SURVEYORS • PLANNERS
13000 Justice Avenue, Suite 16 • Baton Rouge, Louisiana 70816
(225) 296-1335 • Email: skaengr@shreadkuyrkendall.com

December 19, 2002

Mr. Donald F. Davis
Beverly Construction Co., L.L.C.
P.O. Box 9016
Bridge City, Louisiana 70096

RE: Dunleith Canal Bank Stabilization - Phase VI
St. Charles Parish, Louisiana
SCP Project No. P011009
SKA Project No. 89140.1

Dear Mr. Davis:

On Wednesday, December 18, 2002, a meeting was held with St. Charles Parish Department of Public Works to discuss the condition of the levee along Dunleith Canal. The parish has made the determination that the levee is too saturated to allow heavy equipment and is requesting, effective by copy of this letter, that the work on the referenced project be suspended until Monday, January 6, 2003. This 18-day suspension should allow adequate time for the levee to become suitable for heavy equipment traffic. At the end of this time, the parish will reevaluate the condition of the levee and determine if an extension of the time suspension is necessary. As the contract time for this project draws close to expiring, a determination will be made as to whether or not additional time needs to be granted. Any additional time will be granted through the final change order for this project.

Should there be any questions or concerns regarding this project, please feel free to call me at (225) 296-1335.

Sincerely yours,

SHREAD-KUYRKENDALL & ASSOCIATES, INC.

James E. Powell, Jr., E.I., L.S.I.

Cc: Dishili Davis, Program Manager, St. Charles Parish-Dept. of Public Works



SHREAD - KUYRKENDALL & ASSOCIATES, INC.
ENGINEERS • SURVEYORS • PLANNERS
13000 Justice Avenue, Suite 16 • Baton Rouge, Louisiana 70816
(225) 296-1335 • Email: skaengr@shreadkuyrkendall.com

January 3, 2003

Mr. Donald F. Davis
Beverly Construction Co., L.L.C.
P.O. Box 9016
Bridge City, Louisiana 70096

RE: Dunleith Canal Bank Stabilization - Phase VI
St. Charles Parish, Louisiana
SCP Project No. P011009
SKA Project No. 89140.1

Dear Mr. Davis:

At this time, St. Charles Parish Department of Public Works has made the determination that the Dunleith Canal levee is still not in a condition to allow heavy equipment. The parish is requesting that the work on the referenced project be suspended for an additional week until January 13, 2003. As the contract time for this project draws close to expiring, a determination will be made as to whether or not additional time needs to be granted. Any additional time will be granted through the final change order for this project.

Should there be any questions or concerns regarding this project, please feel free to call me at (225) 296-1335.

Sincerely yours,

SHREAD-KUYRKENDALL & ASSOCIATES, INC.

James E. Powell, Jr., E.I., L.S.I.

Cc: Dishili Davis, Program Manager, St. Charles Parish-Dept. of Public Works