

# CHANGE ORDER

No. One (1) (Final)

DATE OF ISSUANCE October 19, 1999

EFFECTIVE DATE September 22, 1999

OWNER St. Charles Parish Department of Public Works/Wastewater

CONTRACTOR C. R. Kirby Contractors, Inc.

Contract: \_\_\_\_\_

Project: Stanton Hall Drive Crossing

OWNER's Contract No. P960313

ENGINEER's Contract No. P960313

ENGINEER Forte and Tablada, Inc.

You are directed to make the following changes in the Contract Documents:

Description:

Reason for Change Order:

Extend contract time to allow for utility relocation delays and additional compensation for lowering the depth of cofferdam.

Attachments: (List documents supporting change)

Letter from Contractor with receipts.

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>263,285.90</u>
Net Increase (Decrease) from previous Change Orders No. <u>   </u> to <u>   </u> ; \$ _____
Contract Price prior to this Change Order: \$ <u>263,285.90</u>
Net increase (decrease) of this Change Order: \$ <u>8,148.07</u>
Contract Price with all approved Change Orders: \$ <u>271,433.97</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>120 days (Sept. 11, 1999)</u> Ready for final payment _____ (days or dates)
Net change from previous Change Orders No. _____ to No. _____; Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: <u>120 days (Sept. 11, 1999)</u> Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>11 days</u> Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>131 days (Sept. 22, 1999)</u> Ready for final payment: _____ (days or dates)

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature]  
ENGINEER (Authorized Signature)

By: [Signature]  
OWNER (Authorized Signature)

By: [Signature]  
CONTRACTOR (Authorized Signature)

Date: 11/12/99

Date: 12/9/99

Date: 10/19/99

EICDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.