

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE 9/29/15 EFFECTIVE DATE _____

OWNER St. Charles Parish
CONTRACTOR Sealevel Construction, Inc.
Contract: Randolph Pump Station Improvements
Project: Randolph Pump Station Improvements
OWNER's Contract No. P120801 ENGINEER's Contract No. 11016
ENGINEER Professional Engineering Consultants Corporation

You are directed to make the following changes in the Contract Documents:

Description:

1. Delete the Following Work Items:

NONE

Total of Deducted Items = *(\$00.00)*

2. Add the Following Work Items:

- a. New Contract Item # 1.1: *Relocate Bridge 5' Upstream*
Addition of \$24,307.50 (L.S.). See attached cost estimate for details.
- b. New Contract Item # 2.1: *Additional Concrete Foundation*
Addition of \$20,875.00 (L.S.). See attached cost estimate for details.
- c. New Contract Item # 2.2: *Install W10 Strut & C9 Waler*
Addition of \$28,123.00 (L.S.). See attached cost estimate for details.

Total of Added Work Items = *(+\$73,305.50)*

3. Revise the Following Work Item Quantities:

NONE

Total of Change in Work Items Quantity = *(\$00.00)*

The addition of items 2.1 and 2.2 will require an addition of 14 days to the contract time.

Reason for Change Order:

- 1. Deleted Work Items
N/A
- 2. Add Work Items
 - a. In order to facilitate proper grading/drainage of the site adjacent to the new waskey bridge deck and to provide access to the existing drainage pump station sump area; the new waskey bridge, mechanical bar screens and screen foundation piles will be relocated from Sta. 10+20 to Sta. 10+25.
 - b. Additional concrete foundation support necessary for the new mechanical bar screens.
 - c. Install struts between the steel sheet pile walls across the clear opening. Required for proper placement of the mechanical bar screens in the canal.
- 3. Revise Work Item Quantities
N/A

Attachments: Detailed cost of extras and spreadsheet of actual values for each item. (15 pages)

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>770,450.00</u>
Net Increase (Decrease) from previous Change Orders No. ___ to ___: \$ <u>N/A</u>
Contract Price prior to this Change Order: \$ <u>770,450.00</u>
Net increase (decrease) of this Change Order: \$ <u>+73,305.50</u>
Contract Price with all approved Change Orders: \$ <u>843,755.50</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>November 30, 2015</u> Ready for final payment: <u>January 14, 2016</u> (days or dates)
Net change from previous Change Orders No. ___ to No. ___: Substantial Completion: <u>N/A</u> Ready for final payment: <u>N/A</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>November 30, 2015</u> Ready for final payment: <u>January 14, 2016</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>14 Days</u> Ready for final payment: <u>14 Days</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>December 14, 2015</u> Ready for final payment: <u>January 28, 2016</u> (days or dates)

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

Date: 9/30/15

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

Date: 10-21-15

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 10/6/15