

CHANGE ORDER

No. One (1)

DATE OF ISSUANCE March 7, 2014

EFFECTIVE DATE March 7, 2014

OWNER St. Charles Parish

CONTRACTOR Dynamic Constructors, Inc.

Contract: Construction

Project: Renovations to Ormond Field RE-BID

OWNER's Contract No.

ARCHITECT's Contract No. CD 1810R

ARCHITECT Campo Designs - Architects

You are directed to make the following changes in the Contract Documents:

Description: See attached example on how to fill in this information

1. Delete the Following Work Items:
 - a. Contract Item #: *Relocation of Infrastructure*
Delete item in its entirety. (-\$ 20,000.00)
Delete requirements for one (1) picnic pavilion from project. (-\$ 7,800.00)
2. Add the Following Work Items:
 - a. Add toilet fixtures re: LA Dept. of Health +\$ 3,979.00
 - b. Drainage changes due to site conditions +\$11,821.92
 - c. Adding a 2" water line to allow separate meter (from splash pad) +\$ 6,119.40
 - d. Complete walking path (concrete) as shown on Add Alternate No. 1 +\$44,946.86
 - e. Add drainage piping under walking path crossovers (along East PL) +\$ 4,049.07
 - f. Add walking path lights (18) to entire walking path. +\$30,500.00

Total of Added and Deleted Items = \$73,616.25 + 49 days

Reason for Change Order: List a reason for each Line Item listed above. See attached example on how to fill in this information

1. Deleted Work Items
 - a. Item not used.
 - b. Owner chosen deletion.
2. Added Items
 - a. Dept. of Health insisted on 5 female toilets, 3 males and 2 urinals to meet their approval.
 - b. Old sewer treatment plant (on this site) offered challenges forcing re-design of drainage.
 - c. Project called for 4" water meter, Dept. of Rec. wanted separated metering from Splash Pad.
 - d. Dept. of Rec. chose to complete walking path (Add Alternate No. 1) around entire park.
 - e. Drainage will remain in swales with the walking path crossing swales in two locations.
 - f. Dept. of Rec. chose to light up entire walking path (18 fixtures) that was in Add Alt. 1.
 - g. Additional days granted to contractor for weather-related delays (freezes, abnormal rain fall, etc).

CHANGE IN CONTRACT PRICE:
Original Contract Price \$925,200.
Net Change from previous Change Orders No. ___ to ___: \$0.00
Contract Price prior to this Change Order: \$925,200.00

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: 120 days October 21, 2013 Ready for final payment: February 17, 2014 (days or dates)
Net change from previous Change Orders No. <u>1</u> to No. <u>1</u> : Substantial Completion: February 17, 2014 Ready for final payment: <u>45 days with Clear Lien certificate</u> (days)
Contract Times prior to this Change Order: Substantial Completion: 120 days Ready for final payment: <u>45 days</u>

Net increase of this Change Order: \$73,616.25
Contract Price with all approved Change Orders: \$998,816.25

(days or dates) Net increase this Change Order: Substantial Completion: increase 49 days Ready for final payment: <u>45 days with clear lien certificate</u> (days)
Contract Times with all approved Change Orders: <i>92c KS</i> Substantial Completion: 169 days May 7, 2014 Ready for final payment: <u>45 days with clear lien certificate</u> (days or dates)

RECOMMENDED:

By: *[Signature]*
ARCHITECT (Authorized Signature)

APPROVED:

By: *[Signature]*
OWNER (Authorized Signature)

ACCEPTED:

By: *[Signature]*
CONTRACTOR (Authorized Signature)

Date: 3/7/14

Date: 4/11/14

Date: 3/7/14

EJCDC 1910-8-B (1996 Edition)