

CHANGE ORDER

No. 2 (Final)

DATE OF ISSUANCE

EFFECTIVE DATE 07/14/2009


OWNER St. Charles Parish
CONTRACTOR Cajun Constructors, Inc.
Contract: Destrehan Regional Wastewater Treatment Plant Phase 1 Headworks Rehabilitation
Project:
OWNER's Contract No. S080501-1
ENGINEER's Contract No. 377543

ENGINEER CH2M HILL

You are directed to make the following changes in the Contract Documents:

Description:

- A. Delete the Following Work Items:
Contract Item: 6) Relocation of Infrastructure Items
Delete item in its entirety. (- \$20,000).
- B. Revise the Following Work Item Quantities :
Contract Item: 4) Rehabilitation of Divider Boxes
The quantity is to be changed to 1071 S.F. (+\$598).



Reason for Change Order:

- A. The work item "Relocation of Infrastructure Items" was not used and can be eliminated from the contract.
- B. The quantity for this work item included an allowance due to concerns regarding the accuracy of the original plant construction drawings. Upon completion of the work item a final quantity take-off was performed with the engineer, the contractor, and the coating sub-contractor, which resulted in an adjustment of the previously estimated quantities. The final quantity is 89 S.F. less than the base bid work item.

Attachments:

CHANGE IN CONTRACT PRICE:	
Original Contract Price	\$349,500.00
Net Increase (Decrease) from previous Change Orders No. <u>0</u> to <u>1</u> :	\$19,993.00
Contract Price prior to this Change Order:	\$369,493.00
Net increase (decrease) of this Change Order:	\$-19,402.00
Contract Price with all approved Change Orders:	\$350,091.00

CHANGE IN CONTRACT TIMES:	
Original Contract Times:	Substantial Completion: <u>140</u> Ready for final payment: <u>140</u> (days or dates)
Net change from previous Change Orders No. <u>0</u> to No. <u>1</u> :	Substantial Completion: <u>40</u> Ready for final payment: <u>40</u> (days)
Contract Times prior to this Change Order:	Substantial Completion: <u>180</u> Ready for final payment: <u>180</u> (days or dates)
Net increase (decrease) this Change Order:	Substantial Completion: <u>-</u> Ready for final payment: <u>-</u> (days)
Contract Times with all approved Change Orders:	Substantial Completion: <u>180</u> Ready for final payment: <u>180</u> (days or dates)

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 0717/2009

Date: 8-18-09

Date: 7-20-09

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.

ATTACHMENT NO 1 - DESCRIPTION OF CHANGES

BASE BID and ALTERNATE NO. 1 FOR PARISH PROJECT NO. S080501-1, Destréhan Regional WWTP Phase 1

Item No.	Description	Unit	Original Contract		Change Order No. 1		Change Order No. 2		Total to Date		Increases	Decreases	Deletions	Additions
			Quantity	Cost	Quantity	Cost	Quantity	Cost	Quantity	Cost				
1a	Install 24-inch Bypass stub and 24x30-inch tee	EA	2.00	\$70,000.00	-	-	-	-	2.00	\$70,000.00				
1.b	Fabricate, install and test and remove 24-inch bypass line	EA	2.00	\$40,000.00	-	-	-	-	2.00	\$40,000.00				
2	Replacement of Embedded Angles Supporting Floor Plan	LF	50.00	\$7,500.00	50.00	\$7,500.00	-	-	100.00	\$15,000.00		\$7,500.00		
3	Replacement of Slide Gates SGL 207 and SGL 208	EA	2.00	\$50,000.00	-	-	-	-	2.00	\$50,000.00				
4	Rehabilitation of Divider Box	SF	1160.00	\$53,360.00	102.00	\$4,092.00	13.00	\$598.00	1275.00	\$58,050.00		\$4,094.00		
5	Mobilization, Demobilization and Submittals	LS	1.00	\$108,640.00	-	-	-	-	1.00	\$108,640.00			\$20,000.00	
6	Relocation of Infrastructure Items	LS	1.00	\$20,000.00	-	-	-	-	1.00	\$20,000.00				
7	Fabrication and Installation of Stainless Steel Pipe Support	LS	1.00	\$3,281.00	1.00	\$3,281.00	-	-	2.00	\$6,562.00				\$3,281.00
8	Repair of deteriorated Concrete beyond 2"	LS	1.00	\$25,707.00	1.00	\$25,707.00	-	-	2.00	\$51,414.00				\$25,707.00
9	Repair of deteriorated Structural Steel Reinforcement	LS	1.00	\$3,197.00	1.00	\$3,197.00	-	-	2.00	\$6,394.00				\$3,197.00
10										\$0.00				
11										\$0.00				
12										\$0.00				
13										\$0.00				
14										\$0.00				
15										\$0.00				
16										\$0.00				
17										\$0.00				
18										\$0.00				
19										\$0.00				
20										\$0.00				
21										\$0.00				
22										\$0.00				
23										\$0.00				
24										\$0.00				
25										\$0.00				
26										\$0.00				
27										\$0.00				
28										\$0.00				
29										\$0.00				

TOTALS: \$349,500.00 \$19,993.00 \$19,402.00 \$0.00 (\$11,594.00) (\$20,000.00) \$32,185.00

RESULTING COST INCREASE TO ST. CHARLES PARISH FOR BASE BID & ALTERNATES NO. 1 AND 2: \$591.00 0.17% of Base Bid