

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE January 11, 2022 EFFECTIVE DATE February 7, 2022

Owner: St. Charles Parish

Contractor: Barriere Construction Co., LLC

Contract: Asphalt Pavement Maintenance

Project: _____

Owner's Contract No.: P210302 Engineer's Contract No.: P210302

ENGINEER: St. Charles Parish Department of Public Works/Wastewater

You are directed to make the following changes in the Contract Documents:

Description:

1. Delete the Following Work Items:
There are no items deleted
Total of Deducted Items = (-\$0.00)

2. Add the Following Work Items:
 - a. New Contract Item #X-101: Bayou Estates Median (Work Change Directive 1)
Addition of (+\$23,630.40).
 - b. New Contract Item #X-102: Leveling (1") (Work Change Directive 2)
Item is listed as X02 on directive.
Addition of (+\$169,184.15).
Total of Added Work Items = (+\$192,814.55)

3. Revise the Following Work Item Quantities:
 - a. Contract Item #1: Mobilization
The quantity is to be changed to 2 LS. (+\$ 5,000.00)
 - b. Contract Item #2: Temporary Construction Signs and Barricades
The quantity is to be changed to 2 LS. (+\$ 5,000.00)
 - c. Contract Item #4 Asphaltic Concrete Binder Course (Level 1 – Patching)
The quantity is to be changed to 6,764.72 Ton (+\$ 333,148.76).
 - d. Contract Item #11 Reflectorized Raised Pavement Markers (Blue)
The quantity is to be changed to 126 Each (+\$ 836.00)
Total of Change in Work Items Quantity = (+\$343,984.76)

Reason for Change Order: List a reason for each Line Item listed above.

1. Deleted Work Items
No items were deleted.
2. Add Work Items
 - a. Median removal was requested by the Parish.
 - b. Additional inch of asphalt was required after milling of road in Bayou Gauche exposed base material. Additional thickness was required to maintain future integrity of road.
3. Revise Work Item Quantities
 - a. Contract calls for Mobilization on a per Task Order basis. Two Task Orders have been issued.
 - b. Contract calls for Temporary Construction Signs and Barricades on a per Task Order basis. Two Task Orders have been issued.

- c. Increase of Asphaltic Concrete Binder Course (Level 1 – Patching) is due to extra patching required and emergency work done as a result of damage to road in the wake of Hurricane Ida. Work Change Directive 3 authorizes work for Hurricane Ida.

Attachments: Work Change Directive 1
 Work Change Directive 2
 Work Change Directive 3

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>2,563,450.00</u>
Net Increase (Decrease) from previous Change Orders No. ___ to ___: \$ <u>N/A</u>
Contract Price prior to this Change Order: \$ <u>2,563,450.00</u>
Net increase (decrease) of this Change Order: \$ <u>536,799.31</u>
Contract Price with all approved Change Orders: \$ <u>3,100,249.31</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. ___ to No. ___: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: _____ Ready for final payment: _____ (days or dates)

RECOMMENDED:

By: Z. [Signature]
 ENGINEER (Authorized Signature)

Date: 1-20-22

APPROVED:

By: _____
 OWNER (Authorized Signature)

Date: _____

ACCEPTED:

By: C. Val
 CONTRACTOR (Authorized Signature)
 Christian Valeton

Date: 1/19/2022