

**SECTION 00806**

**CHANGE ORDER**

No. 1

DATE OF ISSUANCE October 8, 2019

EFFECTIVE DATE \_\_\_\_\_

OWNER St. Charles Parish Department of Waterworks

CONTRACTOR Ashley Savarino Unlimited Construction, LLC

Contract: Water Tower Demolition

Project: Water Tower Demolition

OWNER's Contract No. WWKS 95 ENGINEER's Contract No. 89274

ENGINEER Shread-Kuyrkendall & Associates, Inc.

You are directed to make the following changes in the Contract Documents:

**Description:**

1. Additional Contract Time:
  - a. Contract time request 30 additional days

**Reason for Change Order:**

1. Additional Contract Time:
  - a. The Contractor requested 23 additional days for weather delays.
  - b. The Contractor requested 7 additional days for delay due to the Mississippi River Level in accordance with the Letter of No Objection.

**Attachments:**

1. Additional Contract Time:
  - a. Daily weather delay breakdown for the month of July 2019 and August 2019.
  - b. Correspondence from the Contractor requesting the additional weather delay days and additional days due to the Mississippi River Levels.

CHANGE IN CONTRACT PRICE:
<del>Original Contract Price \$ _____</del>
<del>Net Increase (Decrease) from previous Change Orders No. ___ to ___: \$ _____</del>
<del>Contract Price prior to this Change Order: \$ _____</del>
<del>Net increase (decrease) of this Change Order: \$ _____</del>
<del>Contract Price with all approved Change Orders: \$ _____</del>

CHANGE IN CONTRACT TIMES:
<del>Original Contract Times: 120 days Substantial Completion: October 18, 2019 Ready for final payment: _____ (days or dates)</del>
<del>Net change from previous Change Orders No. _____ Substantial Completion: _____ Ready for final payment: _____ (days)</del>
<del>Contract Times prior to this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days or dates)</del>
Net increase this Change Order: 30 days Substantial Completion: November 18, 2019 Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: 1 Substantial Completion: November 18, 2019 Ready for final payment: _____ (days or dates)


RECOMMENDED:  
By: \_\_\_\_\_  
ENGINEER (Authorized Signature)  
Date: \_\_\_\_\_

APPROVED:  
By: \_\_\_\_\_  
OWNER (Authorized Signature)  
Date: \_\_\_\_\_

ACCEPTED:  
By: \_\_\_\_\_  
CONTRACTOR(Authorized Signature)  
Date: \_\_\_\_\_




**ASHLEY SAVARINO UNLIMITED CONSTRUCTION, LLC  
WEATHER DELAY REPORT**



Project Number and Project Name					Month and Year Reported Below
St. Charles Water Tower Demolition Project No. WWKS 95					July, 2019
Day of month	"X" if Work delayed by this cause				Specifics
	Precip	Temp	Wind	Dryout	
1					
2					
3					
4					<b>HOLIDAY</b>
5					
6					
7					
8					<b>BEGIN MOBILIZING AT DES ALLEMANDS</b>
9					<b>CONTINUE MOBILIZING EQUIPMENT</b>
10	X				Heavy rain preceding Hurricane Barry - no work.
11	X				Hurricane preparations: remove crane from site - no work.
12	X				Work on hold due to hurricane threat & winds.
13	X				Work on hold due to hurricane moving through the area.
14					
15					<b>REMOBILIZE CRANE AFTER HURRICANE</b>
16					<b>BEGIN WORK</b>
17					
18					
19					
20	X				Rain at job site prevented full day of work.
21					
22	X				Thunderstorms at job site - very little work.
23	X				Thunderstorms at job site - very little work.
24					
25					
26					
27					
28					
29					
30	X				Thunderstorms at job site - shut down early.
31					
<b>Total number of days this month with delay due to weather.....</b>					<b>8</b>

\*Weather Data Reports Attached\*



**ASHLEY SAVARINO UNLIMITED CONSTRUCTION, LLC**  
**WEATHER DELAY REPORT**



Project Number and Project Name					Month and Year Reported Below
St. Charles Water Tower Demolition Project No. WWKS 95					August, 2019
Day of month	"X" if Work delayed by this cause				Specifics
	Precip	Temp	Wind	Dryout	
1					
2					
3	X				Shut down early due to thunderstorms at job site.
4					
5	X				No work at job site due to rain.
6	X				No work at job site due to thunderstorms.
7					
8					
9					
10					
11					
12					
13	X				Thunderstorms at job site - no work.
14					
15					
16					
17	X				No work due to rain and lightening at job site.
18					
19	X				Shut down early due to rain and lightening at job site.
20					
21					
22	X				Rain and lightening at job site - only partial day of work.
23	X				Shut down early due to heavy rains and lightening at job site.
24	X				No work due to thunderstorms at job site.
25					
26	X				No work due to thunderstorms at job site.
27	X				Partial day due to rain - completed tank; could not mobilize at Montz.
28	X				Could not mobilize at St. Rose due to hurricane threat .
29	X				Could not mobilize at St. Rose due to hurricane threat .
30	X				Could not mobilize at St. Rose due to hurricane threat .
31	X				Could not mobilize at St. Rose due to hurricane threat .
<b>Total number of days this month with delay due to weather.....</b>					<b>15</b>



*Ashley Savarino Unlimited Construction LLC  
1000 Justin Road • Metairie, Louisiana 70001  
504.835.6181 Office • 504.835.8360 Fax • 985.630.2049 Mobile*

*October 8, 2019*

Nicci D. Gill, P.E.  
Shread-Kuyrkendall & Associates, Inc.  
13016 Justice Avenue  
Baton Rouge, LA 70816

Re: St. Charles Parish Water Tower Demolition  
Project No. WWKS 95

Dear Nicci:

Ashley Savarino Unlimited Construction LLC hereby requests a 30-day extension of time to be added to the original substantial completion date of October 18, 2019. The new substantial completion date will therefore be November 18, 2019.

Attached are copies of our weather delay charts from July and August, 2019, which reflects 23 weather delay days. The other seven days requested is from Mississippi River water level delays.

If you need anything else from me at this time, please let me know. Thank you for considering this extension of time for us to complete this project.

With kindest regards,

  
Ashley Savarino

