

17297 ① ✓

SECTION 00805**WORK CHANGE DIRECTIVE #1**No. 1DATE OF ISSUANCE November 26, 2018 EFFECTIVE DATE November 26, 2018Owner: St. Charles ParishContractor: Sealevel Construction Inc.Contract: Hazard Mitigation Grant Program (HMGP) NO. 4080-089-0002Project: Magnolia Drainage Pump StationOwner's Contract No.: P080905-6CEngineer's Contract No.: 10475-110ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: A 2" backflow preventer purchased by the contractor will not be installed but provided to the owner.

Attachments: (List documents supporting change) N/A

Purpose for Work Change Directive:

Purpose:

Project specs require a 2" backflow preventer to be purchased and installed on the existing water meter. Backflow preventer was purchased by the contractor but advised by SCP Waterworks that it is not needed. Contractor will provide a 2" backflow preventer to the owner.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$0.00 [increase] [decrease]

Contract Time 0 days [increase] [decrease]**Basis of estimated change in Contract Price:**

- ☐ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>President</u>
Date: <u>12/07/18</u>	Date: <u>1-8-19</u>	Date: <u>12/14/18</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____

Title: _____

17297 ①



SECTION 00805
WORK CHANGE DIRECTIVE #2 REVISED

No. 2

DATE OF ISSUANCE July 25, 2018

EFFECTIVE DATE July 25, 2018

Owner: St. Charles Parish

Contractor: Sealevel Construction Inc.

Contract: Hazard Mitigation Grant Program (HMGP) NO. 4080-089-0002

Project: Magnolia Drainage Pump Station

Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-110

ENGINEER: Burk-Kleinpeter. Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Widening the access road to the Paradis Structure location from 12' to 20' and increasing the turnaround at the end of the roadway from 60'x 20' to 60' x 24' turnaround.

The following items changed as a result of the above:

Contract Item No.61, Granular Material:286.63 C. Y. Increase

Contract Item No.62, Geotextile Separator: 1146.53 S. Y. Increase

Contract Item No.63, Surfacing:127.39 C. Y. Increase

Attachments: (List documents supporting change) C2.4SK1; C2.4SK2, C2.4SK3

Purpose for Work Change Directive:

Expanded road and turnaround to accommodate maintenance and construction of levees and future Paradis Gate.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: *(check one)*

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$6,751.74 [increase]

Contract Time 5 days [increase]

Basis of estimated change in Contract Price:

- ☐ Lump Sum ☒ Unit Price
☐ Cost of the Work ☐ Other

Recommended: _____ Limited Authorization By*: _____ Received: _____
By: [Signature] By: [Signature] By: [Signature]
Engineer (Authorized Signature) Owner's Representative* Contractor (Authorized Signature)
Title: Senior Vice President Title: Senior Project Manager Title: PRESIDENT
Date: 04/06/19 Date: 4-23-19 Date: 4/15/19

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____
Title: _____

17297 (1)

DWGSECTION 00805**WORK CHANGE DIRECTIVE**

3

No. 3DATE OF ISSUANCE August 2, 2018EFFECTIVE DATE August 2, 2018Owner: St. Charles ParishContractor: Sealevel Construction Inc.Contract: Hazard Mitigation Grant Program (HMGP) NO. 4080-089-0002Project: Magnolia Drainage Pump StationOwner's Contract No.: P080905-6C Engineer's Contract No.: 10475-110ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Modifications to discharge basin, sloping to the sheet pile walls. Modifications were required to minimize movement of sheet pile walls during excavation.

Attachments: (List documents supporting change) Dwg. 2.4 Rev. 3, Dwg. 3.0 Rev 2

Purpose for Work Change Directive:

Slope side modifications to the discharge basin are required to eliminate flexing and movement of the sheet piles at perimeter of the discharge basin.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

☐ Non-agreement on pricing of proposed change.☒ Necessity to proceed for schedule or other project reasons.**Estimated Change in Contract Price and Contract Times (non-binding, preliminary):**

Contract Price: \$0.00

Contract Time 0 days**Basis of estimated change in Contract Price:**☐ Lump Sum☒ Unit Price☐ Cost of the Work☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>President</u>
Date: <u>12/07/18</u>	Date: <u>1-8-19</u>	Date: <u>12/4/18</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____

Title: _____

17297①

SECTION 00805**WORK CHANGE DIRECTIVE**No. 4DATE OF ISSUANCE November 9, 2018EFFECTIVE DATE November 9, 2018Owner: St. Charles ParishContractor: Sealevel Construction Inc.Contract: Hazard Mitigation Grant Program (HMGP) NO. 4080-089-0002Project: Magnolia Drainage Pump StationOwner's Contract No.: P080905-6CEngineer's Contract No.: 10475-110ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Addition of a pressure indicating transmitter, gauge and associated piping and conduit. Addition of a control panel support rack.

Attachments: (List documents supporting change) Dwg. S2.1 Rev. 1, Dwg. S3.1 Rev 0, Dwg. M4.4 Rev 2

Purpose for Work Change Directive:

The pressure sensing system is required to monitor the operation of the pump syphon design. The syphon design reduces the required power during pumping operations. This system will alarm any failure in the syphon operation, alerting personnel of potential increased power at the pumps.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
- ☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):Contract Price: \$ 12,900 [Increase]Contract Time 1 days [increase]**Basis of estimated change in Contract Price:**

- ☒ Lump Sum ☐ Unit Price
- ☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>President</u>
Date: <u>12/07/18</u>	Date: <u>1-8-19</u>	Date: <u>12/4/18</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____

Title: _____

17297①

SECTION 00805**WORK CHANGE DIRECTIVE**

#5

No. 5DATE OF ISSUANCE November 8, 2018EFFECTIVE DATE November 8, 2018Owner: St. Charles ParishContractor: Sealevel Construction Inc.Contract: Hazard Mitigation Grant Program (HMGP) NO. 4080-089-0002Project: Magnolia Drainage Pump StationOwner's Contract No.: P080905-6CEngineer's Contract No.: 10475-110ENGINEER: Burk-Kleinpeter. Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Modifications to the building gravity ventilation system due since louver specified is no longer available. Delete roll up shutters on intake louvers and exhaust fans. Delete exhaust hoods on engine exhaust louvers. Increase louver openings for station intake (96"T x 54"W) and generator exhaust (42"T x 54"W) to account for removal of roll up shutters and addition of bug screens.

Attachments: (List documents supporting change) Dwg. A3.0 Rev. 2, Dwg. A3.1 Rev 2, Dwg. M2.1 Rev 1

Purpose for Work Change Directive:

The design of the roll down shutters is not required for this pump station building application. The increase in louver size is required to accommodate the lower fan capacity on the diesel engine radiators to exhaust/ recirculation air in the facility.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: *(check one)*

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):Contract Price: \$ 10,363.00 [decrease]Contract Time 0 days [increase]]**Basis of estimated change in Contract Price:**

- ☒ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended: Limited Authorization By*: Received:
By: [Signature] By: [Signature] By: [Signature]
Engineer (Authorized Signature) Owner's Representative* Contractor (Authorized Signature)
Title: Senior Vice President Title: Senior Project Manager Title: President
Date: 12/07/18 Date: 1-8-19 Date: 12/14/19

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____
Title: _____

17297 ①

SECTION 00805**WORK CHANGE DIRECTIVE**

#6 REVISED ✓

No. 6DATE OF ISSUANCE 01/10/2019 EFFECTIVE DATE 01/10/2019Owner: St. Charles ParishContractor: Sealevel ConstructionContract: Magnolia Drainage Pump StationProject: Magnolia Drainage Pump StationOwner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Additional Grouted Rip Rap to be installed along the north intake basin slope to stabilize the bank and prevent future erosion. Some of this Rip-Rap installation will replace previously designed slope paving, which would be compromised due to unstable soil conditions identified during excavation of the canal bottom.

Attachments: (List documents supporting change) 10475-0123SKC2.2**Purpose for Work Change Directive:**

Additional grouted rip rap to be placed to mediate the unforeseen bank failure uncovered during excavation of the existing Bowie Lumber canal from the pump station to the culvert crossing.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: *(check one)*

- ☐ Non-agreement on pricing of proposed change.
- ☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):Contract Price: \$ 33,400.00 increaseContract Time 10 days increase**Basis of estimated change in Contract Price:**

- ☐ Lump Sum ☒ Unit Price
- ☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>PRESIDENT</u>
Date: <u>04/01/19</u>	Date: <u>4-23-19</u>	Date: <u>4/15/19</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____

Title: _____

17297 ①

SECTION 00805**WORK CHANGE DIRECTIVE #7 REVISED**No. 7DATE OF ISSUANCE 1/14/2019 EFFECTIVE DATE 1/14/2019Owner: St. Charles ParishContractor: Sealevel ConstructionContract: Magnolia Drainage Pump StationProject: Magnolia Drainage Pump StationOwner's Contract No.: P080905-6CEngineer's Contract No.: 10475-0123ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Addition of gravel access road and ramp at northeast corner of the project site.

The following items will change as a result of the above.

Item no. 55, Seeding, Fertilizing and Mulching: 0.12 ACRE (Decrease)= $0.12 \times \$3,000 = -\360 Item no. 57, Canal Fill: 95 C.Y. (Increase) = $95 \times \$9 = +\855 Item no. 61, Granular Material: 285 C.Y. (Increase)= $285 \times \$12 = +\$3,420$ Item no. 62, Geotextile Separator: 700 S.Y. (Increase)= $700 \times \$2 = +\$1,400$ Item no. 63, Surfacing: 150 C.Y. (Increase)= $150 \times \$80 = +\$12,000$ Item no. 65, Embankment: 120 C.Y. (Increase)= $120 \times \$8 = +\960

Attachments: (List documents supporting change) Sheet C2.2 & C2.4

Purpose for Work Change Directive:

Addition of road is required to have connection with future Magnolia Ridge levee (separate contract) road for continuous parallel levee access roads. Ramp is required for crossing the levee to travel along the levee to the east.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
- ☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):Contract Price: \$ 18,275 increaseContract Time 4 days [increase]**Basis of estimated change in Contract Price:**

- ☐ Lump Sum ☒ Unit Price
- ☐ Cost of the Work ☐ Other

Recommended: _____ Limited Authorization By*: _____ Received: _____
By: HMP By: Sam Schelle By: A-16
Engineer (Authorized Signature) Owner's Representative* Contractor (Authorized Signature)
Title: Senior Vice President Title: Senior Project Manager Title: PRESIDENT
Date: 04/01/19 Date: 4-23-19 Date: 4/15/19

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____
Title: _____

17297 ①

SECTION 00805

WORK CHANGE DIRECTIVE

#8 REVISED



No. 8

DATE OF ISSUANCE 2/12/2019 EFFECTIVE DATE 2/12/2019

Owner: St. Charles Parish

Contractor: Sealevel Construction

Contract: Magnolia Drainage Pump Station

Project: Magnolia Drainage Pump Station

Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123

ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Addition of the Aluminum Stop Logs at the Concrete Weir Structure and revising the erosion protection on the intake side of the weir from slope paving to grouted rip rap (See WCD 006 for limits of grouted rip rap).

The following items will change as a result of the above.

Item no. 54, Weir Structure.

The revised quotation received from Sealevel Construction for the addition of the aluminum stop logs minus the original quoted price resulted in an addition of \$361.00.

Attachments: (List documents supporting change) Sheet C2.7

Purpose for Work Change Directive:

Addition of the aluminum stop log system installed on the swale side of the roadway to allow the high water elevations of El. 3.0 and below in the Paradis Canal to be shut off from the Pumping Station intake basin. This will prevent the pump station from recirculating high water elevation from the Paradis Canal, through the weir structure at El. +3.0 and below into the Pumping Station intake basin.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: *(check one)*

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$ 361.00 (Estimated) **increase**
Contract Time 8 days [increase] [decrease]

Basis of estimated change in Contract Price:

- ☒ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended: Limited Authorization By*: Received:
By: [Signature] By: [Signature] By: [Signature]
Engineer (Authorized Signature) Owner's Representative* Contractor (Authorized Signature)
Title: Senior Vice President Title: Senior Project Manager Title: PRESIDENT
Date: 04/01/19 Date: 4-23-19 Date: 4/15/19

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

Approved by Funding Agency (if applicable)

By: _____ Date: _____
Title: _____

17297 ①

SECTION 00805

WORK CHANGE DIRECTIVE

#9 REVISED



No. 9

DATE OF ISSUANCE 2/12/2019 EFFECTIVE DATE 2/12/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Addition of the Geotextile Fabric from the roadway to drainage canal and intake basin as shown on the attached drawing, including the excavation and backfill to install.

The following items will change as a result of the above.

Item no. 46, Excavation: 650 C.Y. (Increase)= 650 x \$5=+ \$3250
Item no. 62, Geotextile Fabric: 1085 S.Y. (Increase)= 1085 x \$2=+ \$2170
Item no. 65, Embankment: 650 C.Y. (Increase)= 650 x \$8=+ \$5,200

Attachments: (List documents supporting change) (See attached)

Purpose for Work Change Directive:

Addition of the geotextile fabric under the roadway to promote drainage of rainwater away from the roadway.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$10,620 (Estimated) **increase**
Contract Time 8 days [increase]

Basis of estimated change in Contract Price:

- ☐ Lump Sum ☒ Unit Price
☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>General Project Manager</u>	Title: <u>PRESIDENT</u>
Date: <u>04/04/19</u>	Date: <u>11-23-19</u>	Date: <u>4/15/19</u>

17297 ①



SECTION 00805

WORK CHANGE DIRECTIVE

#10 Revised

No. 10

DATE OF ISSUANCE 2/12/2019 EFFECTIVE DATE 2/12/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Addition of the slope paving on the south side of the truck bay, adding curbing along the western side of building and paving between the station to the fuel tank platform.

The following items will change as a result of the above.

Item no. 23, Discharge Protected Ground Slope Paving (4" Thick): 129.69 S.Y. (Increase)= 129.69 x \$55.00= + \$7132.95

Attachments: (List documents supporting change) (See attached)

Purpose for Work Change Directive:

Addition of the 4" paving to divert rainwater away from the south side of the site and to pave the area beneath the generator for storage and improve maintenance of that area.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$7132.95 (Estimated) **increase**
Contract Time 5 days [increase] [decrease]

Basis of estimated change in Contract Price:

- ☐ Lump Sum ☒ Unit Price
☐ Cost of the Work ☐ Other

Recommended: By: [Signature] Engineer (Authorized Signature)
Limited Authorization By*: By: [Signature] Owner's Representative*
Received: By: [Signature] Contractor (Authorized Signature)
Title: Senior Vice President Title: Senior Project Manager Title: PRESIDENT
Date: 04/01/19 Date: 4-23-19 Date: 4/15/19

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

SECTION 00805

WORK CHANGE DIRECTIVE

11



No. 11

DATE OF ISSUANCE 2/12/2019 EFFECTIVE DATE 2/12/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Removal of the northern wall of the debris storage area to service the bar screen cleaners.

The following items will change as a result of the above.

Item no. 17, Reinforced Concrete Bridge Approach Slab: 2.53 C.Y. (Decrease)
= 2.53 x \$1,100= -\$2,783.00

Attachments: (List documents supporting change) See attachments

Purpose for Work Change Directive:

The northern wall of the debris storage area was deleted to allow access to storage area for disposal containers.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: *(check one)*

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: -\$2,783.00 (Estimated) **decrease**
Contract Time 0 days [increase] [decrease]

Basis of estimated change in Contract Price:

- ☐ Lump Sum ☒ Unit Price
☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>President</u>
Date: <u>03/18/19</u>	Date: <u>4-1-19</u>	Date: <u>3/19/19</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

SECTION 00805

WORK CHANGE DIRECTIVE

12

No. 12

DATE OF ISSUANCE 2/19/2019 EFFECTIVE DATE 2/19/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):
Description: Supply and weld steel caps on the south and north wingwalls.

The following items will change as a result of the above.

New line Item no.68, Supply and Weld Steel Caps: \$8,200 LS (Increase)
Attachments: (List documents supporting change) Sealevel's Sheet Pile Cap Proposal Dated 2/6/19

Purpose for Work Change Directive:

Supply and weld steel caps on the south and north wingwalls to provide a safe environment for future maintenance work on the bar screen cleaners and intake entrance to the pump station.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$ \$8,200 (Estimated) **increase**
Contract Time 5 days [increase] [decrease]

Basis of estimated change in Contract Price:

- ☒ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended: By: [Signature] Limited Authorization By*: By: [Signature] Received: [Signature]
Engineer (Authorized Signature) Owner's Representative* Contractor (Authorized Signature)
Title: Senior Vice President Title: Senior Project Manager Title: President
Date: 03/01/19 Date: 2-1-19 Date: 3/18/19

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

5/21/19
File copy & collect

17297 ①

SECTION 00805

WORK CHANGE DIRECTIVE

#13

No. 13

DATE OF ISSUANCE 4/12/2019 EFFECTIVE DATE 4/12/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Delete installation of ceramic tiles in the restroom from the project work.

The following items will change as a result of the above.

Item no.19, Pre-Engineering Building: \$3,000 LS (Decrease)

Attachments: (List documents supporting change) Sealevel's Ceramic Tile Deduct Proposal

Purpose for Work Change Directive:

The ceramic tiles in the restroom are deleted from the contract per the request of St. Charles Parish.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$3,000 decrease

Contract Time 0 days [increase] [decrease]

Basis of estimated change in Contract Price:

- ☒ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>President</u>
Date: <u>05/08/19</u>	Date: <u>5-20-2019</u>	Date: <u>5/13/19</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

5/21/19
File copy - Lee Convent

17297 ①



SECTION 00805

WORK CHANGE DIRECTIVE

#14

No. 14

DATE OF ISSUANCE 4/9/2019 EFFECTIVE DATE 4/9/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Installation of five St. Charles Parish furnished flow indicators on the fuel lines to the four diesel engines and one to the generator.

The following items will change as a result of the above.

Item no.30, Diesel Fuel System: \$0 LS (Increase)

Attachments: (List documents supporting change) Sealevel's Email Dated 4/25/2019

Purpose for Work Change Directive:

SCP requested the flow indicators added to the project to monitor the flows to the diesel engines and the generator.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$0 [increase] [decrease]
Contract Time 2 days [increase]

Basis of estimated change in Contract Price:

- ☒ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>President</u>
Date: <u>05/08/19</u>	Date: <u>5-20-2019</u>	Date: <u>5/13/19</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

5/24/19 - File Copy
per comment

17297

①



SECTION 00805

WORK CHANGE DIRECTIVE

#15

No. 15

DATE OF ISSUANCE 4/16/2019 EFFECTIVE DATE 4/16/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Modification to the day tank foundation.

The following items will change as a result of the above.

Item no.14, Reinforced Concrete Building and Pump Support Deck: \$4,500 LS (Increase)

Attachments: (List documents supporting change) Sealevel's Modification to Day Tank Foundation Dated 4/16/19

Purpose for Work Change Directive:

The pedestal lowering required to allow flow back to the day tank.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$4,500 increase

Contract Time 2 days [increase]

Basis of estimated change in Contract Price:

- ☒ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>President</u>
Date: <u>05/08/19</u>	Date: <u>5-20-2019</u>	Date: <u>5/13/19</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.

SECTION 00805

WORK CHANGE DIRECTIVE

16



No. 16

DATE OF ISSUANCE 7/22/2019 EFFECTIVE DATE 7/22/2019

Owner: St. Charles Parish
Contractor: Sealevel Construction
Contract: Magnolia Drainage Pump Station
Project: Magnolia Drainage Pump Station
Owner's Contract No.: P080905-6C Engineer's Contract No.: 10475-0123
ENGINEER: Burk-Kleinpeter, Inc.

Contractor is directed to proceed promptly with the following change(s):

Description: Add fuel priming pump, remove existing oil cooler and supports, modifications to cooling line and remove/replace charge air cooling supply/return circuit piping.

The following items will change as a result of the above.

Item no.26, Pump and Drive Train: \$10,080.87 LS (Increase)

Attachments: (List documents supporting change) Sealevel's E-Mail dated July 12, 2019

Purpose for Work Change Directive:

The adding of the fuel priming pump was owner requested. The cooling of the fuel at the day tank was not required. Modifications of the coolant piping were required to eliminate air in the coolant system. The replacement of the charge air piping was due to rusting inside the carbon steel piping.

Directive to proceed promptly with the Work described herein, prior to agreeing to changes on Contract Price and Contract Time, is issued due to: (check one)

- ☐ Non-agreement on pricing of proposed change.
☒ Necessity to proceed for schedule or other project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary):

Contract Price: \$10,080.87 increase

Contract Time 5 days [increase]

Basis of estimated change in Contract Price:

- ☒ Lump Sum ☐ Unit Price
☐ Cost of the Work ☐ Other

Recommended:	Limited Authorization By*:	Received:
By: <u>[Signature]</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>
Engineer (Authorized Signature)	Owner's Representative*	Contractor (Authorized Signature)
Title: <u>Senior Vice President</u>	Title: <u>Senior Project Manager</u>	Title: <u>PRESIDENT</u>
Date: <u>07/22/19</u>	Date: <u>7-23-19</u>	Date: <u>7/26/19</u>

*Owner's Representative is not authorized to finalize a Change Order nor does the Work Change Directive substitute the Change Order process as more fully set out in the General Conditions of the Construction Contract.