

ord

2000-0154

INTRODUCED BY: ALBERT D. LAQUE, PARISH PRESIDENT
(DEPARTMENT OF WASTEWATER)

ORDINANCE NO. 00-4-9

An ordinance to approve and authorize the execution of Change Order No. Four (4) for the St. Charles Parish Wastewater Regionalization Program - Destrehan Wastewater Treatment Plant to increase the Contract time by 82 days.

THE ST. CHARLES PARISH COUNCIL HEREBY ORDAINS:

SECTION I. That Ordinance No. 97-10-5 adopted October 6, 1997, by St. Charles Parish Council, approved and authorized the execution of a contract with Roxco. Ltd. For the construction of the St. Charles Parish Wastewater Regionalization Program-Destrehan Regional Wastewater Treatment Plant Project in the amount of \$16,986,881.00; and

SECTION II. That Ordinance No. 97-11-7 adopted November 17, 1997, by the St. Charles Parish Council, approved and authorized the execution of Change Order No. One (1) for the St. Charles Parish Wastewater Regionalization Program-Destrehan Regional Wastewater Treatment Plant Project to decrease the contract amount by \$679,981.00; and

SECTION III. That Ordinance No. 99-6-17 adopted June 21, 1999, by the St. Charles Parish Council, approved and authorized the execution of Change Order No. Two (2) for the St. Charles Parish Wastewater Regionalization Program-Destrehan Regional Wastewater Treatment Plant Project to increase the contract time by 28 days; and

SECTION IV. That Ordinance No. 99-10-5 adopted October 4, 1999, by the St. Charles Parish Council, approved and authorized the execution of Change Order No. Three (3) for the St. Charles Parish Wastewater Regionalization Program-Destrehan Regional Wastewater Treatment Plant Project that decreased the contract amount by \$11,308.77;

SECTION V. That it is necessary to amend the contract to adjust the contract time by 82 days to account for delays encountered in obtaining water for the project and a railroad crossing permit.

SECTION VI. That it is necessary to increase the contract time by 82 days.

NOW, THEREFORE, BE IT ORDAINED, THAT WE, THE MEMBERS OF THE ST. CHARLES PARISH COUNCIL, do hereby approve and authorize the execution of Change Order No. Two (4) to the contract for the St. Charles Parish Wastewater Regionalization Program-Destrehan Regional Wastewater Treatment Plant Project and to increase the contract time by 82 days.

BE IT FURTHER ORDAINED, that the Parish President is hereby authorized to execute this Change Order to the contract.

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: RAMCHANDRAN, FAUCHEUX, KILLAIRE, FABRE, ABADIE, BLACK, MARINO, MINNICH
NAYS: NONE
ABSENT: AUTHEMENT

And the ordinance was declared adopted this 3rd day of April, 2000 to become effective five (5) days after publication in the Official Journal.

ACTING CHAIRMAN: Barney C. Abadie
SECRETARY: Jan Beaudet
DLVD/PARISH PRESIDENT: 4-4-00
APPROVED _____ DISAPPROVED _____

PARISH PRESIDENT: Albert D. Laque
RETD/SECRETARY: 4-4-00
AT: 3:40 PM RECD BY: JB

RECORDED IN THE ST. CHARLES PARISH CLERK OF COURT OFFICE
ON 4-6-00
AS ENTRY NO. 242254
IN ~~MORTGAGE~~ CONVEYANCE BOOK
NO. 748 FOLIO 557

CHANGE ORDER

No. Four

PROJECT: St. Charles Parish DATE OF ISSUANCE:
Wastewater Regionalization Program
Destrehan Wastewater Treatment Plant

CONTRACTOR: St. Charles Parish Project No. S-97-07-01

American Home Assurance

ENGINEER: Camp Dresser & McKee Inc.

CONTRACT FOR: \$16,986,881.00

ENGINEER's Project No. 8285-22583-D

You are directed to make the following changes in the Contract Documents:

Description: See attached:

Purpose of Change Order: To resolve negotiated claim and delays by Lou-Con Inc.

Attachments: (list documents supporting change)

1. Daily reports from R.T 02-27-98 to 01-20-00
2. CDM correspondence to R. Wright dated July 22, 1999
3. Minutes of progress meeting dated 07-19-99
4. Minutes of progress meeting dated 05-20-99
5. Minutes of progress meeting dated 04-23-99
6. Minutes of progress meeting dated 06-23-99
7. CDM letter to R. Wright dated 06-30-99
8. Max Foote to CDM dated 09-13-99, 11-03-9, 12-16-99
9. CDM to Max Foote dated 01-14-00
10. Max Foote to CDM dated 01-18-00
11. CDM to R. Wright dated 01-20-00

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price

Original Contract Time

\$ 16,986,881.00

\$ 630 Calendar days -
days or date

Previous Change Orders No. 2&3

Net change from previous Change Orders

\$ -0-
deduction of \$791,289.77

\$ + 28-
days

Contract Price Prior to this Change Order

Contract Time Prior to this Change Order

\$ 16,195,591.23

\$ 658 Calendar days
days or date

Net decrease of this Change Order

Net Increase of this Change Order

\$ - 0 -

\$ 82 Calendar
days

Contract Price with all approved Change Orders

Contract Time with all approved Change Orders

\$ 16,195,591.23

\$ 740 Calendar days

This change order includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruptions, extended direct or general overhead, acceleration, material or other escalation which includes wages, and other impact costs.

RECOMMENDED:

APPROVED:

APPROVED:

by *Tammy P. ...*
Engineer

by *Albert ...*
Owner

by *Ray ...*
Contractor