

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE May 19, 2015

EFFECTIVE DATE May 19, 2015

OWNER St Charles Parish

CONTRACTOR Bertucci Contracting Company, LLC

Contract: East LaBranche Shoreline Protection, PO-43

Project: East LaBranche Shoreline Protection, PO-43

OWNER's Contract No. _____

ENGINEER's Contract No. 6854-03

ENGINEER Moffatt & Nichol, Inc.

You are directed to make the following changes in the Contract Documents:

Description:

1. Revise the Following Work Item Quantities:

a. Contract Item #: 4 Geotextile

The quantity is to be changed to *22,077 square yards. (+\$ 40,152.96)*

b. Contract Item #: 5 #440 lb. Class Rock

The quantity is to be changed to *39,259 tons. (+\$ 214,263.00)*

Total of Change in Work Items Quantity = *(+\$ 254,415.96)*


Reason for Change Order: List a reason for each Line Item listed above. *See attached example on how to fill in this information*

1. Revise Work Item Quantities

a. **Geotextile:** The project design was based on a 2010 survey. Due to the amount of time between when the project was design and constructed the depth of water has increased. The reason for this increase is due to erosion. To reach the design elevation the footprint was expanded. This required additional geotextile fabric.

b. **#440 lb. Class Rock:** The reason for the increase is due to settlement of some sections and the date of the design survey. The project design was based on a 2010 survey. Due to the amount of time between when the project was design and constructed the depth of water has increased. This required additional material.

Attachments: (List documents supporting change)



CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>3,489,000</u>
Net Increase from previous Change Orders No. <u>0</u> to <u>0</u> : \$ <u>0.00</u>
Contract Price prior to this Change Order: \$ <u>3,489,000</u>
Net increase (decrease) of this Change Order: \$ <u>254,415.96</u>
Contract Price with all approved Change Orders: \$ <u>3,743,415.96</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. _____ to _____ No. _____: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: _____ Ready for final payment: _____ (days or dates)

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

Date: May 20, 2015

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

Date: June 24, 2015

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 5/21/15