

CHANGE ORDER

No. Two

PROJECT: St. Charles Parish DATE OF ISSUANCE:
Wastewater Regionalization Program
Montz/Norco Pump Station and Force Main

CONTRACTOR: St. Charles Parish Project No. S-98-01-05

Magnolia Construction Co.

ENGINEER: Camp Dresser & McKee Inc.

CONTRACT FOR: \$4,284,306.00

ENGINEER's Project No. 8285-22583-M/N

You are directed to make the following changes in the Contract Documents:

Description: 1. See Attached

Purpose of Change Order: 1. To adjust contract amount

Attachments: (list documents supporting change)

See Attached from items 1 through 17

CHANGE IN CONTRACT PRICE:

Original Contract Price

\$ 4,150,992.00

Previous Change Order No. 1

\$ 133,314.00

Contract Price Prior to this Change Order

\$ 4,284,306.00

Net Increase of this Change Order

\$ 171,085.61

Contract Price with all approved
Change Orders

\$ 4,455,391.61

CHANGE IN CONTRACT TIME:

Original Contract Time

\$ 365 days
days or date

Net change from previous Change Orders

\$ 20
days

Contract Time Prior to this Change Order

\$ 385 days -
days or date

Net Increase of this Change Order

\$ 70
days

Contract Time with all approved
Change Orders

\$ 455
days or date

This change order includes all direct costs of Contractor such as labor, material, job overhead, and profit markup including additional time.

RECOMMENDED:

by [Signature]
Engineer

Mr. Daniel M. Gerrity, P.E.

APPROVED:

by [Signature]
Owner

Mr. Alber Laque

APPROVED:

by [Signature]
Contractor

Mr. Bill Selig
Bill Selig

ST. CHARLES PARISH

MONTZ/NORCO PUMP STATION AND FORCE MAIN

ATTACHMENT 1

SCOPE OF CHANGES

CHANGE ORDER NO. 2

Item No.	Description	Reason for Change	Add'l Days	Qty	Addition	Deduction	Net
1	Delays incurred by survey crews	Inaccurate coordinates and elevations	5		\$4,000.00		
2	Delays from 8-2-99 to 9-12-00 due to lack of servitude's	Owner did not have right of way at pipeline	30		\$62,519.00		
3	Additional delays due to lack of servitude from 10-14- to 12-06	Owner did not have servitude's	20		\$47,921.00		
4	Delay at Air Liquide	Owner did not have ownership of property	5		\$8,254.00		
5	Unknown 18" pipeline on airline drive (Hwy 61)	all owners had been notified	5		\$17,340.00		
6	Credit for pipe weights not used on Highway 61	Weights not needed at cuspich property	0			\$10,043.55	
7	Add pipe bollards at valves in spillway	Requested by owner			\$11,700.00		
8	Concrete & debris encountered at Shell Motiva	When pipe line was moved found buried debris	3		\$30,254.16		
9	Relocated chain link gates at Norco Pump Station	Transformer pad encroached on gates			\$458.00		
10	Add 18x6" tee and Valve at AMACO property	Requested by owner for future use			\$2,450.00		
11	Obstruction found while doing Jack and Bore at Prospect St.	Contractor had no way of anticipating obstruction	2		\$14,233.00		

ST. CHARLES PARISH

MONTZORCO PUMP STATION AND FORCE MAIN

ATTACHMENT 1

SCOPE OF CHANGES

CHANGE ORDER NO. 2

12	Allowance for coordination meeting not used	5000 Allowance not used				\$5,000.00	
13	Allowance for factory training	8000 Allowance not used				\$8,000.00	
14	Allowance to integrate control systems					\$5,000.00	
TOTALS			70		\$199,129.16	\$28,043.55	
NET CHANGE ORDER						\$171,085.61	
PREVIOUS CONTRACT PRICE C.O. #1						\$4,284,306.00	
NEW CONTRACT PRICE						\$4,455,391.61	

ATTACHMENTS ARE AVAILABLE AT THE COUNCIL
OFFICE FOR REVIEW OR COPYING UPON
REQUEST.