

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE _____

EFFECTIVE DATE _____

OWNER St. Charles Parish Department of Waterworks

CONTRACTOR KASS Bros., Inc.

Contract: _____

Project: Cast Iron Replacement - Hwy 631, Boutte, La.

OWNER's Contract No. WWKS51

ENGINEER's Contract No. N/A

ENGINEER Danny J. Hebert, P.E., L.L.C.

You are directed to make the following changes in the Contract Documents:

Description: Time delay due to BNSF Railroad Permit July, 2009; - 18 calendar days. Weather delays due to the National Weather Service documented information: August 2009, 6 calendar days rain time; September, 2009, 8 calendar days rain time; and October, 2009, 3 calendar days rain time. Combined total of 35 calendar days.

Reason for Change Order: Contract time adjustment due to BNSF Railroad Permit dated July 31, 2009 and (Notice to Proceed on July 6, 2009) and inclement weather.

Attachments: (List documents supporting change)

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>794,821.00</u>
Net Increase (Decrease) from previous Change Orders No. ___ to ___: \$ <u>N/A</u>
Contract Price prior to this Change Order: \$ <u>794,821.00</u>
Net increase (decrease) of this Change Order: \$ <u>N/A</u>
Contract Price with all approved Change Orders: \$ <u>794,821.00</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>November 2, 2009</u> Ready for final payment: <u>N/A</u> (days or dates)
Net change from previous Change Orders No. ___ to ___: Substantial Completion: <u>N/A</u> Ready for final payment: <u>N/A</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>November 2, 2009</u> Ready for final payment: <u>N/A</u> (days or dates)
Net increase this Change Order: <u>35 calendar days</u> Substantial Completion: <u>December 7, 2009</u> Ready for final payment: <u>N/A</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>N/A</u> Ready for final payment: <u>N/A</u> (days or dates)

RECOMMENDED

APPROVED:

ACCEPTED:

By: 
 ENGINEER (Authorized Signature)

By: _____
 OWNER (Authorized Signature)

By: _____
 CONTRACTOR (Authorized Signature)

Date: 10/19/09

Date: _____

Date: _____

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.