

CHANGE ORDER

No. 1 (Final)

DATE OF ISSUANCE 01/19/2012

EFFECTIVE DATE

OWNER St. Charles Parish
CONTRACTOR Gottfried Contracting, LLC
Contract: Hahnville & Destrehan WWTP Headworks and Influent Wet Well Rehab
Project:
OWNER's Contract No. S080501-6 & S080502-1
ENGINEER's Contract No. 420438

ENGINEER CH2M HILL

You are directed to make the following changes in the Contract Documents:

Description:

A. Add the Following Work Items:

Contract Item: 15) Cleaning and Coating of Reinforcing Steel
Reimbursement of cost to clean and coat 67 LF of Reinforcing Steel at a cost of \$30 per LF.
The total cost of this work item is \$2,010.

B. Revise the Following Work Items:

- Contract Item: 2) Hahnville - Cleaning and Repair of Concrete of up to 2 Inches
Contract Item: 5) Hahnville - Installation of Epoxy Resin Lining System
Contract Item: 6) Hahnville - Wet Weather Interruption of Rehabilitation Work
Contract Item: 7) Hahnville - Relocation of Infrastructure Items
Contract Item: 9) Destrehan - Cleaning and Repair of Concrete of up to 2 Inches
Contract Item: 12) Destrehan - Installation of Epoxy Resin Lining System
Contract Item: 13) Destrehan - Wet Weather Interruption of Rehabilitation Work
Contract Item: 14) Destrehan - Relocation of Infrastructure Items

Total of changed Work Items is -\$100,642.33.


C. Revise the Contract Time as follows:

Add a total of 37 calendar days to the contract time. The new date for substantial completion is now 12/22/2011.

Reason for Change Order:

- A. Contract Item 15) Field adjustments made to account for additional work.
B. Final adjustments of quantities.
C. The total contract extension of 37 days includes the following items:
- 14 days to account for time lost due to Manufacturer's miscommunication
- 23 days of wet weather interruption or other weather related interruptions that prevented work progress.

Attachments:



CHANGE IN CONTRACT	
PRICE:	
Original Contract Price	\$397,715.00
Net Increase (Decrease) from previous Change Orders No. ___ to ___:	\$0.00
Contract Price prior to this Change Order:	\$397,715.00
Net increase (decrease) of this Change Order:	\$-100,642.33
Contract Price with all approved Change Orders:	\$297,072.67

CHANGE IN CONTRACT TIMES:	
Original Contract Times:	
Substantial Completion:	11/15/2011
Ready for final payment:	45
	(days or dates)
Net change from previous Change Orders No. ___ to ___:	
Substantial Completion:	0
Ready for final payment:	0
	(days)
Contract Times prior to this Change Order:	
Substantial Completion:	11/15/2011
Ready for final payment:	45
	(days or dates)
Net increase (decrease) this Change Order:	
Substantial Completion:	37
Ready for final payment:	0
	(days)
Contract Times with all approved Change Orders:	
Substantial Completion:	12/22/2011
Ready for final payment:	45
	(days or dates)

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

ACCEPTED:

By: John D. Smith
CONTRACTOR (Authorized Signature)

Date: 01/19/2012

Date: 2-28-12

Date: 1-26-12

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.