

# CHANGE ORDER

No. 1 (Final)

DATE OF ISSUANCE May 11, 2005

EFFECTIVE DATE \_\_\_\_\_

OWNER St. Charles Parish  
 CONTRACTOR Fleming Construction Co., Inc.  
 Contract: River Ridge Drive Drainage Improvements  
 Project: River Ridge Drive Drainage Improvements  
 OWNER's Contract No. P020602  
 ENGINEER Meyer Engineers, Ltd.

ENGINEER's Contract No. 20-02081

You are directed to make the following changes in the Contract Documents:  
 Description: See Attachment No. 1

Reason for Change Order: See Attachment No. 1

Attachments: (List documents supporting change) Attachment No. 1

CHANGE IN CONTRACT PRICE:
Original Contract Price <u>\$523,973.00</u>
Net Increase (Decrease) from previous Change Orders No. ___ to ___: <u>\$0</u>
Contract Price prior to this Change Order: <u>\$523,973.00</u>
Net decrease of this Change Order: <u>(\$34,059.60)</u>
Contract Price with all approved Change Orders: <u>\$489,913.40</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>April 4, 2005</u> Ready for final payment: <u>May 19, 2005</u> (days or dates)
Net change from previous Change Orders No. ___ to No. ___: Substantial Completion: <u>April 4, 2005</u> Ready for final payment: <u>May 19, 2005</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>April 4, 2005</u> Ready for final payment: <u>May 19, 2005</u> (days or dates)
Net increase this Change Order: Substantial Completion: <u>14</u> Ready for final payment: <u>June 2, 2005</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>April 18, 2005</u> Ready for final payment: <u>June 2, 2005</u> (days or dates)

RECOMMENDED:

By: [Signature]  
ENGINEER (Authorized Signature)

Date: 5-23-05

APPROVED:

By: [Signature]  
OWNER (Authorized Signature)

Date: 7/12/2005

ACCEPTED:

By: [Signature]  
CONTRACTOR (Authorized Signature)

Date: 5-18-05

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute



Attachment No. 2 -- Justifications  
Change Order No. 1 -- Final  
River Ridge Drive Improvements  
Parish Project No. P020602

Justifications:

Item 203-10 No topsoil needed, existing excavated material suitable for use as backfill material.

Item 704-04-J Add 3 LF of Storm Drain Pipe (45" X 73" RCPA) for actual quantity used on project.

Item 702-03-C Add 1 EA of Tee Inlet for actual quantity used on project.

Item 717-01 Add 10 LBS of Seeding for actual quantity used to meet the requirements of the Specifications.

Item 723-02 Add 60 CY of Granular Material for actual quantity used on project.

Item 726-01 Add 432 CY of Bedding Material for additional quantity needed to stabilize pipe. See attached letter from Mr. Gregory Bush dated January 25, 2005 authorizing the additional bedding material.

Item S-002 Used 19.77% of the Relocation of Infrastructure Item to remove and reinstall 54 LF of 54" X 88" RCPA drain line. See attached letter from Mr. Gregory Bush dated April 25, 2005 authorizing this item.

Time Extension:

Add 14 days to the contract for the additional work to remove and re-install the 54" X 88" RCPA drain line.