



AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address):	CHANGE ORDER NUMBER: 001	OWNER: <input checked="" type="checkbox"/>
Paradis Branch Library (Branch # 6)	DATE: February 10, 2011	ARCHITECT: <input checked="" type="checkbox"/>
Paradis, LA St. Charles Parish		CONTRACTOR: <input checked="" type="checkbox"/>
TO CONTRACTOR (Name and address):	ARCHITECT'S PROJECT NUMBER: 29022	FIELD: <input type="checkbox"/>
Lamar Contractors, Inc.	CONTRACT DATE: April 20, 2010	OTHER: <input type="checkbox"/>
481 Sugarland Parkway	CONTRACT FOR: General Construction	
Luling, LA 70070		

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

- | | | |
|--|---------|------------|
| 1. Installation of additional grade beams to provide additional slab stabilization due to an error in the test pile which resulted in installed piles not meeting expectations and to correct piles driven out of alignment. | 1 day | \$2,842.79 |
| 2. Unforeseen removal of a headwall in order to tie into the drainage system. | 1 day | \$1,062.40 |
| 3. Addition of keypad to door hardware set 11 at the door leading from the circulation desk to the staff restroom. | 0 days | \$ 663.98 |
| 4. Additional days due to inclement weather in June, July and August. | 29 days | \$ 0.00 |

The original Contract Sum was	\$ 1,248,950.00
The net change by previously authorized Change Orders	\$ 0.00
The Contract Sum prior to this Change Order was	\$ 1,248,950.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 4,569.17
The new Contract Sum including this Change Order will be	\$ 1,253,519.17

The Contract Time will be increased by Thirty-one (31) days.

The date of Substantial Completion as of the date of this Change Order therefore is March 28, 2011

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Chenevert Architects LLC

ARCHITECT (Firm name)

232 Third Street, Suite 100
Baton Rouge, LA 70801

ADDRESS

Norman J. Chenevert
BY (Signature)

Mr. Norman J. Chenevert, AIA
(Typed name)

DATE

2/14/11

Lamar Contractors, Inc.

CONTRACTOR (Firm name)

481 Sugarland Parkway
Luling, LA 70070

ADDRESS

Gary Boudreaux
BY (Signature)

Mr. Gary Boudreaux
(Typed name)

DATE

2/15/11

St. Charles Parish

OWNER (Firm name)

P.O. Box 302
Hahnville, LA 70075

ADDRESS

V.J. St. Pierre
BY (Signature)

Mr. V.J. St. Pierre
(Typed name)

DATE

3/28/11