

Ord.

**2003 - 0025**

**INTRODUCED BY: ALBERT D. LAQUE, PARISH PRESIDENT  
(DEPARTMENT OF PUBLIC WORKS)**

**ORDINANCE NO. 03-2-4**

An ordinance approving and authorizing the execution of Change Order No. One (1) for Parish Project No. P011009, Dunleith Canal Bank Stabilization – Phase VI, to increase the contract time by 38 days.

**WHEREAS,** Ordinance No. 02-10-3, adopted on October 7, 2002, by the St. Charles Parish Council awarded construction of Parish Project No. P011009, Dunleith Canal Bank Stabilization-Phase VI, to Beverly Construction, Co., L.L.C.; and,

**WHEREAS,** the project site was too saturated to allow heavy equipment from the date of the Notice to Proceed, December 6, 2002, until January 13, 2003 for a total delay of 38 days; and,

**WHEREAS,** to give Beverly Construction, Co., L.L.C. adequate time to complete the project, an increase of 38 days in the contract time is necessary.

**THE ST. CHARLES PARISH COUNCIL HEREBY ORDAINS:**

**SECTION I.** That the Administration is hereby authorized to execute Change Order No. One (1) for the Dunleith Canal Bank Stabilization-Phase VI contract to increase the contract time by 38 days.

**SECTION II.** That the Parish President is hereby authorized to execute said Change Order.

The foregoing ordinance having been submitted to a vote, the vote thereon was as follows:

YEAS: RAMCHANDRAN, FAUCHEUX, HILAIRE, FABRE, ABADIE, AUTHEMENT, BLACK, MARINO, MINNICH  
NAYS: NONE  
ABSENT: NONE

And the ordinance was declared adopted this 3rd day of February, 2003, to become effective five (5) days after publication in the Official Journal.

Dunleith Canal Bank Stabilization - Phase VI

CHAIRMAN: Lancey Mann  
SECRETARY: Richard J. Just  
DLVD/PARISH PRESIDENT: February 4, 2003  
APPROVED:  DISAPPROVED:

PARISH PRESIDENT: Albert D. Laque  
RETD/SECRETARY: February 4, 2003  
AT: 3:10 P.M. RECD BY: Bjj

REFERENCE  
Ord. 02-10-3  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

RECORDED IN THE ST. CHARLES PARISH  
CLERK OF COURT OFFICE  
ON February 5, 2003  
AS ENTRY NO. 275893  
IN MORTGAGE/CONVEYANCE BOOK  
NO. 963 FOLIO 577

SECTION 00806

CHANGE ORDER

No. 1

DATE OF ISSUANCE \_\_\_\_\_ EFFECTIVE DATE \_\_\_\_\_

OWNER St. Charles Parish Department of Public Works and Wastewater  
 CONTRACTOR Beverly Construction Company, L.L.C.  
 Contract: Dunleith Canal Bank Stabilization - Phase VI  
 Project: Dunleith Canal Bank Stabilization - Phase VI  
 OWNER's Contract No. P011009 ENGINEER's Contract No. 89140.1  
 ENGINEER Shread-Kuyrkendall & Associates, Inc.

You are directed to make the following changes in the Contract Documents:

Description: **Increase in Contract time**

Reason for Change Order: **To increase contract time due to the fact that heavy equipment has not been allowed on the levee because of continuous wet conditions on the levee.**

Attachments: **See attached correspondence concerning the wet conditions at the site**

CHANGE IN CONTRACT PRICE
Original Contract Price: _____
Net increase (decrease) from previous Change Orders No. ____ to No. ____: _____
Contract Price prior to this Change Order: _____
Net increase (decrease) of this Change Order: _____
Contract price with all approved Change Orders: _____

CHANGE IN CONTRACT TIMES
Original Contract Times: Substantial Completion: <u>05-Apr-03</u> Ready for final payment: <u>20-May-03</u> (days or dates)
Net change from previous Change Orders No. ____ to No. ____: Substantial Completion: <u>N/A</u> Ready for final payment: <u>N/A</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>05-Apr-03</u> Ready for final payment: <u>20-May-03</u> (days or dates)
Net increase ( <del>decrease</del> ) this Change Order: Substantial Completion: <u>38</u> Ready for final payment: <u>38</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>13-May-03</u> Ready for final payment: <u>27-Jun-03</u> (days or dates)

RECOMMENDED:  
By: Richard D. Shread  
ENGINEER (Authorized Signature)  
Date: 1/8/03

APPROVED:  
By: Albert Lopez  
OWNER (Authorized Signature)  
Date: 2/4/2003

ACCEPTED:  
By: Donald D. Davis  
CONTRACTOR (Authorized Signature)  
Date: 1/9/03

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.

END OF SECTION

00806-1

Page 1 of 1

**BEVERLY CONSTRUCTION Co., LLC****1214 River Road  
P.O. Box 9016  
Bridge City, La 70096****Bus. (504) 436-2924****Fax (504) 436-2914**

Shread-Kuykendall and Associates, Inc.  
13000 Justice Avenue, Suite 16  
Baton Rouge, LA 70816

Attn: James E. Powell, Jr., E.I., L.S.I.  
December 16, 2002


Re: **Dunleith Canal Bank Stabilization-Phase VI  
ST. Charles Parish Department of Public Works and Wastewater  
Parish Project No. P011009**

Dear Mr. Powell:


Pursuant to our recent conversations regarding the above referenced project and the affect that the weather has had on the site, we have been unable to move equipment to the site due to the poor site conditions. We have experienced rainfall on Thursday December 5<sup>th</sup>, Monday December 9<sup>th</sup>, and Thursday December 12<sup>th</sup>. I visited the site this morning and it is still too wet for work to begin. Our layout crew was on site last week and effected much of the layout but were stopped by the December 12<sup>th</sup> rain.

If you have any questions, or if I can be of further assistance, please do not hesitate to call.

Sincerely,



Donald F. Davis  
Beverly Construction Co., LLC



SHREAD - KUYRKENDALL & ASSOCIATES, INC.  
ENGINEERS • SURVEYORS • PLANNERS

13000 Justice Avenue, Suite 16 • Baton Rouge, Louisiana 70816  
(225) 296-1335 • Email: skaengr@shreadkuyrkendall.com

December 19, 2002

Mr. Donald F. Davis  
Beverly Construction Co., L.L.C.  
P.O. Box 9016  
Bridge City, Louisiana 70096

RE: Dunleith Canal Bank Stabilization – Phase VI  
St. Charles Parish, Louisiana  
SCP Project No. P011009  
SKA Project No. 89140.1

Dear Mr. Davis:

On Wednesday, December 18, 2002, a meeting was held with St. Charles Parish Department of Public Works to discuss the condition of the levee along Dunleith Canal. The parish has made the determination that the levee is too saturated to allow heavy equipment and is requesting, effective by copy of this letter, that the work on the referenced project be suspended until Monday, January 6, 2003. This 18-day suspension should allow adequate time for the levee to become suitable for heavy equipment traffic. At the end of this time, the parish will reevaluate the condition of the levee and determine if an extension of the time suspension is necessary. As the contract time for this project draws close to expiring, a determination will be made as to whether or not additional time needs to be granted. Any additional time will be granted through the final change order for this project.


Should there be any questions or concerns regarding this project, please feel free to call me at (225) 296-1335.

Sincerely yours,

SHREAD-KUYRKENDALL & ASSOCIATES, INC.

James E. Powell, Jr., E.I., L.S.I.

Cc: Dishili Davis, Program Manager, St. Charles Parish-Dept. of Public Works



**SHREAD - KUYRKENDALL & ASSOCIATES, INC.**  
ENGINEERS • SURVEYORS • PLANNERS  
13000 Justice Avenue, Suite 16 • Baton Rouge, Louisiana 70816  
(225) 296-1335 • Email: skaengr@shreadkuyrkendall.com

January 3, 2003

Mr. Donald F. Davis  
Beverly Construction Co., L.L.C.  
P.O. Box 9016  
Bridge City, Louisiana 70096

RE: Dunleith Canal Bank Stabilization – Phase VI  
St. Charles Parish, Louisiana  
SCP Project No. P011009  
SKA Project No. 89140.1

Dear Mr. Davis:

At this time, St. Charles Parish Department of Public Works has made the determination that the Dunleith Canal levee is still not in a condition to allow heavy equipment. The parish is requesting that the work on the referenced project be suspended for an additional week until January 13, 2003. As the contract time for this project draws close to expiring, a determination will be made as to whether or not additional time needs to be granted. Any additional time will be granted through the final change order for this project.

Should there be any questions or concerns regarding this project, please feel free to call me at (225) 296-1335.

Sincerely yours,

SHREAD-KUYRKENDALL & ASSOCIATES, INC.

James E. Powell, Jr., E.I., L.S.I.

Cc: Dishili Davis, Program Manager, St. Charles Parish-Dept. of Public Works