

# CHANGE ORDER

No. Two (2)

DATE OF ISSUANCE July 23, 2014

EFFECTIVE DATE May 7, 2014

OWNER St. Charles Parish  
 CONTRACTOR Dynamic Constructors, Inc.  
 Contract: Construction  
 Project: Renovations to Ormond Field RE-BID  
 OWNER's Contract No. \_\_\_\_\_ ARCHITECT's Contract No. CD 1810R  
 ARCHITECT Campo Designs - Architects

You are directed to make the following changes in the Contract Documents:

**Description:** *See attached example on how to fill in this information*

1. Delete the Following Work Items:
  - a. 2" top layer of asphalt in parking lot. (-\$11,597.00)
  - b. Parish installation of catch basin at Ormond Blvd. (-\$ 2,894.00)
2. Add the Following Work Items:
  - a. Add fill under 4 canopy "wings" +\$ 7,081.00
  - b. Add CMU jamb to roll-up door opening +\$ 5,060.00
  - c. Extend insurance coverage to end of project +\$ 2,350.00

Total of Added and Deleted Items = \$0.00 + 30 days

**Reason for Change Order:** List a reason for each Line Item listed above. *See attached example on how to fill in this information*

1. Deleted Work Items
  - a. Item not needed.
  - b. Owner chose to do work in lieu of contractor.
2. Added Items
  - a. Raised canopy "wings" to insure accessibility compliance.
  - b. Roll-down door heavy duty model forced jamb dimensional change to accommodate model.
  - c. General liability insurance expired before extended date of completion.
  - d. Add 30 days to the contract to complete additional work.

CHANGE IN CONTRACT PRICE:
Original Contract Price \$925,200.
Net Change from previous Change Orders No. <u>1</u> to <u>1</u> : \$73,616.25
Contract Price prior to this Change Order: \$998,816.25
Net increase of this Change Order: \$0.00
Contract Price with all approved Change Orders:

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: 120 days October 21, 2013 Ready for final payment: <u>February 17, 2014</u> (days or dates)
Net change from previous Change Orders No. <u>1</u> to No. <u>1</u> : Substantial Completion: May 7, 2014 Ready for final payment: <u>45 days with Clear lien certificate</u> (days)
Contract Times prior to this Change Order: Substantial Completion: 169 days Ready for final payment: <u>45 days</u> (days or dates)
Net increase this Change Order: Substantial Completion: increase 30 days Ready for final payment: <u>45 days with clear lien certificate</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: 199 days June 6, 2013

\$998,816.25

Ready for final payment: 45 days with clear lien certificate  
(days or dates)

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature]  
ARCHITECT (Authorized Signature)

By: [Signature]  
OWNER (Authorized Signature)

By: [Signature]  
CONTRACTOR (Authorized Signature)

Date: 7/23/14

Date: 9/3/14

Date: 7/25/14

EJCDC 1910-8-B (1996 Edition)